

NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME

Monthly Progress report of family type biogas plants for the year 2012-13

RURALDEVELOPMENT & PANCHAYAT RAJ DEPARTMENT , Government of Karnataka

Name of the Nodal Agency

Report for the month of :

1-Dec-12


Type of plants being installed :

Physical progress	Annual Target		Nos of Biogas plants commissioned				Cumulative (Up to current month of report)	No.of Plants under construction Stage			Total nos of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA and BDTC	Reasons for shortfall in achieving biogas plant and training targets	Nos. of villages covered (cumulative)
	General	SC Comp.	Up to previous month	During the month of reporting				General	SC	ST					
				General	SC	ST									
(A) Family type plants															
(i) Size of total plants commissioned	11400	600	5068	1737	48	12	6865	2774	83	82	2939			Progress speedup from Jan.2013 to March 2013.	691
(B) Nos of cattle dung based biogas plants connected with sanitary toilets, out of total of (A) above.	0	0	1468	178	0	6	1652	0	0	0	0	0	0	0	0

Note: The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas) MNRE, Block No:14, CGO, Complex, Lodhi Road, NEW DELHI -011-24368904/24361024)

RDP 6 BGS 2012, Dated 21.01.2013


Director (RI-2) MNRE

E/o Deputy Secretary to Government.

Rural Development & Pan.Raj Department