

NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME

Monthly progress report of family type biogas plants for the year 2014-15

Name of the Nodal Agency : **RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka**

Report for the month of : **February-15**

Type of plants being installed : **Family type Dheena bhandhu Model 2 cubic Mtr. - 6 Cubic Mtr.**


Sl. No.	Name of the District	Annual Target			No.s of Biogas plants commissioned						Cumulative (upto current month of report)	No. of LLP	No. of plants under construction stage			Total no.s of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA		Reasons for shortfall in achieving biogas plant and training targets	No.s of villages covered (cumulative)
		Gen	SC Comp.	Total	Up to previous month			During the month of reporting					Gen	SC	ST			User TRG	CMC TRG		
					Gen	SC	ST	Gen	SC	ST											
1	BAGALKOT	310	15	325	251	0	0	19	1	0	271		12	3	0	15	23800	5	0	0	48
2	BANGALORE (R)	190	10	200	117	0	0	23	0	0	140		57	3	0	60	26000	5	0	0	48
3	BANGALORE (U)	136	14	150	28	1	0	3	1	0	33		67	0	0	67	33000	5	0	5	0
4	BELGAUM	3745	120	3865	2171	0	0	505	0	0	2676	2518	48	0	0	48	26500	10	1	0	0
5	BELLARY	40	10	50	24	0	0	15	0	0	39		11	0	0	11	25000	5	1	0	12
6	BIDAR	89	11	100	80	13	0	20	2	0	115		35	0	0	35	28000	4	0	0	0
7	VIJAYAPUR	236	14	250	233	0	0	12	1	0	246		12	2	0	14	23800	5	0	0	43
8	CHAMARAJNAGAR	41	9	50	19	0	0	2	0	0	21		18	0	0	18	25000	4	0	0	10
9	CHIKKAMAGALUR	118	7	125	55	7	0	24	0	0	86		49	2	0	51	27000	6	0	0	26
10	CHIKKABALLAPUR	188	12	200	91	4	0	30	4	0	129		40	2	0	42	23000	5	0	0	4
11	CHITRADURGA	67	8	75	55	0	0	0	0	0	55		20	0	0	20	23000	4	0	0	41
12	DAKSHINA KANNADA	872	28	900	50	0	0	173	0	0	223		55	0	0	55	25000	6	0	0	0
13	DAVANAGERE	335	15	350	195	0	0	0	0	0	195		60	5	0	65	25000	6	1	0	0
14	DHARWAD	45	5	50	0	0	0	0	0	0	0		25	0	0	25	25000	4	0	0	0
15	GADAG	45	5	50	25	0	0	22	2	1	50		10	2	1	13	29000	4	0	0	22
16	KALBURGI	105	5	110	100	0	0	0	5	0	105		5	0	0	5	29000	5	0	0	50
17	HASSAN	615	35	650	0	0	0	9	5	0	14		25	0	0	25	24500	6	1	0	0
18	HAVERI	261	14	275	103	0	0	97	7	0	207		22	0	4	26	29000	6	1	0	20
19	KODAGU	73	7	80	4	0	0	1	0	0	5		11	0	0	11	30000	4	0	0	3
20	KOLAR	18	2	20	10	0	0	3	2	0	15		5	0	0	5	23000	4	0	0	0
21	KOPPAL	70	5	75	39	0	0	20	0	0	59		12	0	0	12	28000	3	0	0	13
22	MANDYA	161	14	175	42	4	0	19	2	0	67		35	0	0	35	27300	4	0	0	18
23	MYSORE	190	10	200	42	6	0	13	0	0	61		26	0	0	26	25000	5	0	0	4
24	RAMANAGAR	144	6	150	82	5	4	24	6	4	125		12	0	0	12	28000	4	0	0	42
25	RAICHUR	119	6	125	31	0	0	0	0	0	31		40	0	0	40	27000	4	0	0	0
26	SHIMOGA	952	48	1000	705	0	0	15	0	0	720		45	0	0	45	24500	6	1	0	98
27	TUMKUR	131	19	150	97	0	0	6	0	0	103		23	1	0	24	24000	6	0	0	0
28	UDUPI	476	24	500	298	2	0	48	2	0	350		62	0	0	62	22000	6	0	0	0
29	UTTARA KANNADA	161	14	175	161	0	0	0	0	0	161		100	0	0	100	28340	6	0	0	40
30	YADGIR	67	8	75	0	0	0	70	0	0	70		0	0	0	0	27000	3	0	0	0
	TOTAL	10000	500	10500	5108	42	4	1173	40	5	6372	2518	942	20	5	967	784740	150	6	5	542

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas), MNRE, Block No. 14, CGO, Complex, Lodhi Road, NEW DELHI - 011- 24368904/24361024 also mailed at gl.meena@nic.in

File No. RDP 13 BGS 2014

Bangalore, Dated 12.03.2015


 Director (RI)
 E/o Deputy Secretary to Government,
 Rural Development & Panchayat Raj Department