


NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME																					
Monthly progress report of family type biogas plants for the year 2014-15																					
Name of the Nodal Agency :			RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka																		
Report for the month of :			October-14																		
Type of plants being installed :			Family type Dheena bhandhu Model 2 cubic Mtr. - 6 Cubic Mtr.																		
Sl. No.	Name of the District	Annual Target			No.s of Biogas plants commissioned						Cumulative (up to current month of report)	No. of LLP	No. of plants under construction stage			Total no.s of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA		Reasons for shortfall in achieving biogas plant and training targets due to delay in release of CFA	No.s of villages covered (cumulative)
		Gen	SC Comp.	Total	Up to previous month			During the month of reporting					Gen	SC	ST			User TRG	CMC TRG		
					Gen	SC	ST	Gen	SC	ST											
1	BAGALKOT	310	15	325	102	0	0	52	4	0	158		32	3	0	35	23800	5	0	0	23
2	BANGALORE ( R)	190	10	200	62	0	0	10	0	0	72		15	0	0	15	26000	5	0	0	24
3	BANGALORE ( U)	136	14	150	14	1	0	2	0	0	17		28	0	0	28	33000	5	0	5	0
4	BELGAUM	3745	120	3865	432	0	0	827	0	0	1259	1234	558	0	0	558	26500	10	1	0	0
5	BELLARY	40	10	50	0	0	0	5	0	0	5		3	0	0	3	25000	5	1	0	4
6	BIDAR	89	11	100	40	9	0	21	2	0	72		16	0	0	16	28000	4	0	0	0
7	BIJAPUR	236	14	250	84	0	0	46	2	0	132		48	2	1	51	23800	5	0	0	14
8	CHAMARAJNAGAR	41	9	50	0	0	0	4	0	0	4		2	0	0	2	25000	4	0	0	4
9	CHIKKAMAGALUR	118	7	125	29	5	0	11	0	0	45		56	2	0	58	27000	6	0	0	23
10	CHIKKABALLAPUR	188	12	200	10	0	0	5	0	0	15		20	0	0	20	23000	5	0	0	4
11	CHITRADURGA	67	8	75	34	0	0	8	0	0	42		33	0	0	33	23000	4	0	0	36
12	DAKSHINA KANNADA	872	28	900	0	0	0	0	0	0	0		110	0	0	110	25000	6	0	0	0
13	DAVANAGERE	335	15	350	151	0	0	0	0	0	151		79	5	0	84	25000	6	1	0	0
14	DHARWAD	45	5	50	0	0	0	0	0	0	0		25	0	0	25	25000	4	0	0	0
15	GADAG	45	5	50	0	0	0	5	1	0	6		8	1	0	9	28000	4	0	0	3
16	GULBARGA	105	5	110	0	0	0	0	0	0	0		0	0	0	0	24000	5	0	0	0
17	HASSAN	615	35	650	0	0	0	0	0	0	0		48	2	0	50	24500	6	1	0	0
18	HAVERI	261	14	275	0	0	0	0	0	0	0		25	1	0	26	28000	6	1	0	0
19	KODAGU	73	7	80	3	0	0	0	0	0	3		2	0	0	2	30000	4	0	0	0
20	KOLAR	18	2	20	4	0	0	0	0	0	4		2	0	0	2	23000	4	0	0	0
21	KOPPAL	70	5	75	0	0	0	6	0	0	6		9	0	0	9	25000	3	0	0	7
22	MANDYA	161	14	175	9	0	0	6	0	0	15		5	0	0	5	27300	4	0	0	6
23	MYSORE	190	10	200	13	0	0	1	0	0	14		21	0	0	21	25000	5	0	0	4
24	RAMANAGAR	144	6	150	0	0	0	57	3	0	60		18	0	0	18	22400	4	0	0	0
25	RAICHUR	119	6	125	0	0	0	31	0	0	31		14	0	0	14	27000	4	0	0	0
26	SHIMOGA	952	48	1000	487	0	0	83	0	0	570		55	0	0	55	24500	6	1	0	78
27	TUMKUR	131	19	150	51	0	0	39	1	1	92		7	1	0	8	24000	6	0	0	0
28	UDUPI	476	24	500	0	0	0	50	0	0	50		112	0	0	112	22000	6	0	0	0
29	UTTARA KANNADA	161	14	175	161	0	0	0	0	0	161		25	0	0	25	28340	6	0	0	40
30	YADGIR	67	8	75	0	0	0	0	0	0	0		0	0	0	0	27000	3	0	0	0
	TOTAL	10000	500	10500	1686	15	0	1269	13	1	2984	1234	1376	17	1	1394	769140	150	6	5	270

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas), MNRE, Block No. 14, CGO, Complex, Lodhi Road, NEW DELHI - 011- 24368904/24361024 also mailed at [gl.meena@nic.in](mailto:gl.meena@nic.in)

File No. RDP 13 BGS 2014

Bangalore, Dated 14.11.2014

  
 Director (RI-2) &  
 E/o Deputy Secretary to Government,  
 Rural Development & Panchayat Raj Department