

NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME

Monthly progress report of family type biogas plants for the year 2013-14

RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka

Name of the Nodal Agency : **RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka**
 Report for the month of : **October-13**
 Type of plants being installed : **Family type Dheena bhandhu Model**

Sl.No.	Name of the District	Annual Target			Nos of Biogas plants commissioned						Cumulative (up to current month of report)	No. of plants under construction stage			Total nos of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA	Reasons for shortfall in achieving biogas plant and training targets	Nos of villages covered (cumulative)
		Gen	SC	Total	Up to previous month			During the month of reporting				Gen	SC	ST					
					Gen	SC	ST	Gen	SC	ST									
1	BAGALKOT	251	8	259	75	0	0	0	0	0	75	0	0	0	0	0	0	0	
2	BANGALORE (R)	251	8	259	51	0	0	15	5	0	71	20	0	0	20	0	0	0	
3	BANGALORE (U)	253	6	259	41	1	0	8	0	0	50	14	2	0	16	0	0	0	
4	BELGAUM	2510	76	2586	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5	BELLARY	302	8	310															
6	BIDAR	247	12	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
7	BILAPUR	251	8	259															
8	CHAMARAJNAGAR	251	8	259															
9	CHIKKAMAGALUR	251	8	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
10	CHIKKABALLAPUR	151	4	155	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
11	CHITRADURGA	126	3	129															
12	DAKSHINA KANNADA	251	8	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
13	DAVANAGERE	251	8	259															
14	DHARWAD	251	8	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
15	GADAG	89	3	92	0	0	0	2	0	0	2	10	1	0	11	0	0	0	
16	GULBARGA	99	3	102	45	11	0	0	0	0	56	0	0	0	0	0	0	0	
17	HASSAN	838	24	862	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
18	HAVERI	251	8	259	0	0	0	0	0	0	0	25	0	0	25	0	0	0	
19	KODAGU	126	3	129	47	0	0	0	0	0	47	15	0	0	15	0	0	0	
20	KOLAR	51	1	52															
21	KOPPAL	253	6	259															
22	MANDYA	251	8	259															
23	MYSORE	502	15	517															
24	RAMANAGAR	51	1	52															
25	RAICHUR	251	8	259															
26	SHIMOGA	838	24	862	824	0	0	0	0	0	824	46	0	0	46	0	0	0	
27	TUMKUR	302	9	311							0								
28	UDUPI	224	7	231															
29	UTTARA KANNADA	151	4	155	54	0	0	0	0	0	54	56	0	0	56	0	0	0	
30	YADGIR	126	3	129	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	TOTAL	10000	300	10300	1137	12	0	25	5	0	1179	186	3	0	189			183	

Note: The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

forwarded to Director (Biogas) MNR, Block No. 14, CEO Complex, 6th Road
 News Detail - 011-24368904, 24361024
 Bangalore, Dated 29.11.2013

(P. Hemathra)
 Director (RI-2) &
 E/o Joint Secretary to Government,
 Rural Development & Panchayat Raj Department

Signature of P. Hemathra

ಹೊರಹಿಡಿಯಲು
 ಸಿ.ಎ.ಸಿ.ಎಂ. ಇಲಾಖೆ

Signature of P. Hemathra

E/o Joint Secretary to Government,
 Rural Development & Panchayat Raj Department