

**NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME**

Monthly progress report of family type biogas plants for the year 2013-14

Name of the Nodal Agency : **RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka**

Report for the month of : **January-14**

Type of plants being installed : **Family type Dheena bhandru Model**


Sl. No.	Name of the District	Annual Target		Nos of Biogas plants commissioned			Cumulative (up to current month of report)	No. of LLP	No. of plants under construction stage			Total nos of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA	Reasons for shortfall in achieving biogas plant and training targets	Nos of villages covered (cumulative)		
		Gen	SC	Up to previous month	SC	ST			Gen	SC	ST						Gen	SC
1	BAGALKOT	251	8	259	104	0	0	35	0	0	0	139	70	2	0	72	0	22
2	BANGALORE (R)	251	8	259	86	5	0	18	0	0	0	109	40	0	0	40	0	20
3	BANGALORE (U)	253	6	259	60	1	0	10	0	0	0	71	37	2	0	39	0	40
4	BELGALUM	2510	76	2586	1351	8	0	585	17	26	1988	1870	212	0	0	212	0	40
5	BELLARY	302	8	310	22	0	0	18	0	0	40	5	0	0	5	0	6	
6	BIDAR	247	12	259	3	0	0	6	0	0	9	30	0	0	30	0	5	
7	BIJAPUR	251	8	259	85	0	0	57	2	0	144	47	2	0	49	0	5	
8	CHAMARAJNAGAR	251	8	259	104	0	0	31	4	0	139	0	0	0	0	0	16	
9	CHIKKAMAGALUR	251	8	259	0	0	0	117	0	0	117	85	0	0	85	0	4	
10	CHIKKABALLAPUR	151	4	155	60	0	0	20	0	0	80	30	5	0	35	0	20	
11	CHITRADURGA	126	3	129	0	0	0	26	0	0	26	10	0	0	10	0	19	
12	DAKSHINA KANNADA	251	8	259	113	0	0	105	0	0	218	800	0	0	800	0	30	
13	DAVANAGERE	251	8	259	130	0	0	0	0	0	130	129	0	0	129	0	30	
14	DHARWAD	251	8	259	0	0	0	7	0	0	7	10	0	0	10	0	3	
15	GADG	89	3	92	20	0	0	10	1	0	31	10	0	0	10	0	8	
16	GULBARGA	99	3	102	45	12	0	16	0	0	73	30	0	0	30	0	8	
17	HASSAN	838	24	862	372	1	0	37	5	0	415	175	4	0	179	0	24	
18	HAYERI	251	8	259	93	4	3	46	1	3	150	12	0	0	25	0	12	
19	KODAGU	126	3	129	62	0	0	3	0	0	65	12	0	0	12	0	25	
20	KOPAL	51	1	52	0	0	0	0	0	0	0	0	0	0	0	0	30	
21	KOPPAL	253	6	259	0	0	0	10	0	0	10	5	0	0	5	0	3	
22	MANDYA	251	8	259	13	0	0	31	0	0	44	75	0	0	75	0	16	
23	MYSORE	502	15	517	11	0	0	13	0	0	24	50	0	0	50	0	12	
24	RAMANAGAR	51	1	52	42	0	0	58	3	0	103	0	0	0	0	0	6	
25	RAICHUR	251	8	259	32	0	0	0	0	0	32	15	0	0	15	0	6	
26	SHIMOGA	838	24	862	1136	20	0	132	0	0	1288	126	4	0	130	0	12	
27	TUMKUR	302	9	311	0	0	0	61	0	0	61	17	0	0	17	0	106	
28	UDUPI	224	7	231	0	0	0	224	7	0	231	0	0	0	0	0	7	
29	UTTARA KANNADA	151	4	155	124	0	0	19	0	0	143	12	0	0	12	0	75	
30	YADGIR	126	3	129	20	0	0	0	0	0	20	30	0	0	30	0	3	
	<b>TOTAL</b>	<b>10000</b>	<b>300</b>	<b>10300</b>	<b>4088</b>	<b>51</b>	<b>3</b>	<b>1696</b>	<b>40</b>	<b>29</b>	<b>5907</b>	<b>1870</b>	<b>2087</b>	<b>19</b>	<b>2106</b>	<b>0</b>	<b>524</b>	

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas) MNRE, Block No. 14, CCO, Complex, Lodhi Road, NEW DELHI - 011-24368904/24361024

File No. RDP 47 BGS 2014

Bangalore, Dated 14.02.2014

  
 Director (R&T) &  
 E/o Deputy Secretary to Government,  
 Rural Development & Panchayat Raj Department