

NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME
Monthly progress report of family type biogas plants for the year 2013-14
RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka


Name of the Nodal Agency :		RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka																	
Report for the month of :		November-13																	
Sl.No.	Name of the District	Annual Target			Nos. of Biogas plants commissioned			During the month of reporting			Cumulative (up to current month of report)	No. of plants under construction stage			Total nos. of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SMD/SNA	Reasons for shortfall in biogas plant and training targets	Nos. of villages covered (cumulative)
		Gen	SC	Total	Gen	SC	ST	Gen	SC	ST		Gen	SC	ST					
1	BAGALKOT	251	8	259	75	0	0	29	0	0	104	0	0	0	0	0	0	0	0
2	BANGALORE (R)	251	8	259	51	0	0	15	5	0	71	20	0	0	0	0	0	0	120
3	BANGALORE (U)	253	6	259	41	1	0	11	0	0	53	35	2	0	0	0	0	0	135
4	BELGAUM	2510	76	2586	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	BELTARY	302	8	310	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	BIDAR	247	12	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
7	BIJAPUR	251	8	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8	CHAMARAJNAGAR	251	8	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9	CHIKKAMAGALUR	251	8	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10	CHIKKABALLAPUR	151	4	155	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11	CHITRADURGA	126	3	129	0	0	0	35	0	0	35	62	0	0	0	0	0	0	16
12	DAKSHINA KANNADA	251	8	259	0	0	0	0	0	0	0	10	0	0	0	0	0	0	2
13	DAVANAGERE	251	8	259	0	0	0	0	0	0	0	10	0	0	0	0	0	0	4
14	DEARWAD	251	8	259	0	0	0	6	0	0	6	10	1	0	0	0	0	0	11
15	GADAG	89	3	92	0	0	0	0	0	0	56	4	0	0	0	0	0	0	4
16	GULBARGA	99	3	102	45	0	0	0	0	0	90	102	0	0	0	0	0	0	102
17	HASSAN	838	24	862	0	0	0	89	1	0	90	20	0	0	0	0	0	0	20
18	HAVERI	251	8	259	0	0	0	47	3	0	50	20	0	0	0	0	0	0	15
19	KODAGU	126	3	129	47	0	0	0	0	0	47	15	0	0	0	0	0	0	24
20	KOLAR	51	1	52	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
21	KOPPAL	253	6	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
22	MANDYA	251	8	259	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
23	MYSORE	502	15	517	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12
24	RAMANAGAR	51	1	52	0	0	0	22	0	0	22	15	0	0	0	0	0	0	15
25	RACHUR	251	8	259	0	0	0	0	0	0	978	148	0	0	0	0	0	0	148
26	SHIMOGA	838	24	862	824	0	0	154	0	0	0	0	0	0	0	0	0	0	96
27	TUMKUR	302	9	311	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
28	UDUPI	224	7	231	0	0	0	0	0	0	110	45	0	0	0	0	0	0	45
29	UTTARA KANNADA	151	4	155	54	0	0	56	0	0	20	0	0	0	0	0	0	0	45
30	YADGIR	126	3	129	0	0	0	20	0	0	20	0	0	0	0	0	0	0	3
TOTAL		10000	300	10300	1137	12	0	484	9	0	1642	486	3	0	0	0	0	0	329

Note : The progress report uploaded in the RDPR website (http://rdpr.kar.nic.in)

Forwarded to Director (Biogas) MNRE, Block No. 14, CGO, Complex, Lodhi Road, NEW DELHI - 011-24368904/24361024

File No. RDP 21 BGS 2013

Bangalore, Dated 20.12.2013


 E/o Joint Secretary to Government,
 Rural Development & Panchayat Raj Department