


NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME																								
Monthly progress report of family type biogas plants for the year 2014-15																								
Name of the Nodal Agency :			RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka																					
Report for the month of :			January-15																					
Type of plants being installed :			Family type Dheena bhandhu Model 2 cubic Mtr. - 6 Cubic Mtr.																					
Sl. No.	Name of the District	Annual Target			No.s of Biogas plants commissioned						Cumulative (upto current month of report)	No. of LLP	No. of plants under construction stage			Total no.s of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA		Reasons for shortfall in achieving biogas plant and training targets	No.s of villages covered (cumulative)			
		Gen	SC Comp.	Total	Up to previous month			During the month of reporting					Gen	SC	ST			Gen	SC			ST	User TRG	CMC TRG
					Gen	SC	ST	Gen	SC	ST														
1	BAGALKOT	310	15	325	241	0	0	10	0	0	251		22	3	0	25	23800	5	0	0	46			
2	BANGALORE (R)	190	10	200	102	0	0	8	7	0	117		35	3	0	38	26000	5	0	0	48			
3	BANGALORE (U)	136	14	150	23	1	0	5	0	0	29		71	0	0	71	33000	5	0	5	0			
4	BELGAUM	3745	120	3865	1969	0	0	202	0	0	2171	2033	486	0	0	486	26500	10	1	0	0			
5	BELLARY	40	10	50	14	0	0	10	0	0	24		5	0	0	5	25000	5	1	0	8			
6	BIDAR	89	11	100	80	0	0	20	0	0	100	15	35	0	0	35	28000	4	0	0	0			
7	BIJAPUR	236	14	250	218	0	0	14	1	0	233		21	2	1	24	23800	5	0	0	42			
8	CHAMARAJNAGAR	41	9	50	12	0	0	7	0	0	19		11	0	0	11	25000	4	0	0	10			
9	CHIKKAMAGALUR	118	7	125	44	6	0	11	1	0	62		46	2	0	48	27000	6	0	0	26			
10	CHIKKABALLAPUR	188	12	200	85	0	0	6	4	0	95		20	2	0	22	23000	5	0	0	4			
11	CHITRADURGA	67	8	75	55	0	0	0	0	0	55		20	0	0	20	23000	4	0	0	41			
12	DAKSHINA KANNADA	872	28	900	0	0	0	50	0	0	50		189	0	0	189	25000	6	0	0	0			
13	DAVANAGERE	335	15	350	151	0	0	44	0	0	195		60	5	0	65	25000	6	1	0	0			
14	DHARWAD	45	5	50	0	0	0	0	0	0	0		25	0	0	25	25000	4	0	0	0			
15	GADAG	45	5	50	25	0	0	9	0	1	35		4	0	1	5	29000	4	0	0	15			
16	GULBARGA	105	5	110	16	0	0	10	0	0	26		20	6	0	26	25000	5	0	0	0			
17	HASSAN	615	35	650	0	0	0	0	0	0	0		201	9	0	210	24500	6	1	0	0			
18	HAVERI	261	14	275	55	0	0	48	0	0	103		26	0	4	30	29000	6	1	0	20			
19	KODAGU	73	7	80	4	0	0	0	0	0	4		5	0	0	5	30000	4	0	0	0			
20	KOLAR	18	2	20	10	0	0	0	0	0	10		6	2	0	8	23000	4	0	0	0			
21	KOPPAL	70	5	75	22	0	0	17	0	0	39		11	0	0	11	28000	3	0	0	9			
22	MANDYA	161	14	175	23	2	0	19	2	0	46		30	0	0	30	27300	4	0	0	12			
23	MYSORE	190	10	200	32	6	0	10	0	0	48		19	0	0	19	25000	5	0	0	4			
24	RAMANAGAR	144	6	150	82	5	4	2	0	0	93		9	0	0	9	28000	4	0	0	39			
25	RAICHUR	119	6	125	31	0	0	0	0	0	31		40	0	0	40	27000	4	0	0	0			
26	SHIMOGA	952	48	1000	645	0	0	60	0	0	705		45	0	0	45	24500	6	1	0	92			
27	TUMKUR	131	19	150	94	0	0	3	0	0	97		7	1	0	8	24000	6	0	0	0			
28	UDUPI	476	24	500	298	2	0	48	2	0	350		62	0	0	62	22000	6	0	0	0			
29	UTTARA KANNADA	161	14	175	161	0	0	0	0	0	161		100	0	0	100	28340	6	0	0	40			
30	YADGIR	67	8	75	0	0	0	0	0	0	0		0	0	0	0	27000	3	0	0	0			
	TOTAL	10000	500	10500	4492	22	4	613	17	1	5149	2048	1631	35	6	1672	780740	150	6	5	456			

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas), MNRE, Block No. 14, CGO, Complex, Lodhi Road, NEW DELHI - 011- 24368904/24361024 also mailed at gl.meena@nic.in

File No. RDP 13 BGS 2014

Bangalore, Dated 12.02.2015


 Director (RI-2)
 E/o Deputy Secretary to Government,
 Rural Development & Panchayat Raj Department