

District	Taluk	Gram Panchayat	Year	Work Name	Type Of Building	Estimated Amount	Expenditure	Expenditure For SC/ST	Work status
Tumkur	Sira	Baragur	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Baragur	2006-07	I.E.C	IEC	0	7792	0	Completed
Tumkur	Sira	Baragur	2006-07	Kammara home near water tank	Water Tank	10000	7997	0	Completed
Tumkur	Sira	Baragur	2006-07	Sisten Near Bhoothanna home chardi	Drainage	12000	10569	0	Completed
Tumkur	Sira	Baragur	2006-07	Harjan calony Thippelingappa home to Narashimaiah home Hasubade	other works	20000	18810	0	Completed
Tumkur	Sira	Baragur	2006-07	Yaddappa Tepal Near C.C.Road	CC Road	40000	37509	0	Completed
Tumkur	Sira	Baragur	2006-07	Bas stand Biranahalli Cross chardi	Drainage	40000	37543	0	Completed
Tumkur	Sira	Baragur	2006-07	Harjan calony Lakshappa home to Ashwatha katte chardi	Drainage	50000	47059	0	Completed
Tumkur	Sira	Baragur	2006-07	Eramma Tepal C.C.Road	CC Road	85000	69370	0	Completed
Tumkur	Sira	Baragur	2006-07	Chinaramadira Pipe & Sisten	Pipeline	90000	75151	0	Completed
Tumkur	Sira	Baragur	2006-07	Anganavadi kattada	Anganavadi building	130000	79793	0	Completed
Tumkur	Sira	Baragur	2006-07	Katanahalli Aganavadi kattada	Anganavadi building	150000	138741	0	Completed
Tumkur	Sira	Baragur	2007-08	Myalaraligeswar tepal C.C.Road	CC Road	175000	16535.3	0	Completed
Tumkur	Sira	Baragur	2007-08	Tepal to kere road hasu band	CC Road	50000	45792	0	Completed
Tumkur	Sira	Baragur	2007-08	Ramachandrappa home school C.C.Road	CC Road	50000	46299	0	Completed
Tumkur	Sira	Baragur	2007-08	Somashekar home Harogere C.C.Road	CC Road	50000	46414	0	Completed
Tumkur	Sira	Baragur	2007-08	Bhoothanna home to Jayanna hoem size kалу chardi	Drainage	60000	52292	0	Completed
Tumkur	Sira	Baragur	2007-08	Siddabasappa home home Dadda nagajja home C.C.Road	CC Road	60000	55794	0	Completed
Tumkur	Sira	Baragur	2007-08	PWD size kалу chardi	Drainage	75000	67168	0	Completed
Tumkur	Sira	Baragur	2007-08	Narayanappa home Goviddappa home C.C.Road	CC Road	175000	166379	0	Completed
Tumkur	Sira	Baragur	2008-09	I.E.C	IEC	40855	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Rnagapura C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Dasarahalli C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Katanahalli Aganavadi Capound	Compound wall	70000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Hosa calony Narshimaihah to Ranganna C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Yalpanahalli C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Biranahalli Aganavadi Capound	Compound wall	100000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Gopikunte Jayanna to PWD Road Size kалу Chardi	Drainage	100000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Kadirehalli C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	S.C. Calony C.C.Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Kalliganahalli C.C.Road	CC Road	135000	0	0	Progress
Tumkur	Sira	Baragur	2008-09	Eshwar Tepal to Chodamma Tepal C.C.Road	CC Road	150000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	I.E.C	IEC	27000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Kalligonahalli Goviddappa home to kolve bavi C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Katanahalli Bhoothanna Home to ranganthappa home C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Dasarahalli PWD road to School C.C. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Harogere Paramashimaihah home to Shathalaih home C.C. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Rangapura Aralikatte sannaragappa home to C.C. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Yalapanahalli water kolave bavi hosa calony pipe line	Pipeline	100000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Kadirehalli pandappa home to Aralikatte C.C. Road (SC)	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2009-10	Baraguru office Kamala Vidya kattada size galu chardi (SC)	Drainage	200000	0	0	Progress
Tumkur	Sira	Baragur	2010-11	I.E.C	IEC	21000	0	0	Progress
Tumkur	Sira	Baragur	2010-11	Biranahalli Aganavadi C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Baragur	2010-11	Kadirehalli C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Baragur	2010-11	Yalpanahalli C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Baragur	2010-11	Harogere SC calony Odenarshimaihah home to PWD C.C. Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Baragur	2010-11	Dasarahalli C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Baragur	2010-11	Baraguru Aganavadi Malige	Anganavadi building	300000	0	0	Progress
Tumkur	Sira	Bevinahalli	2006-07	Bramasandra road to Thimmanah home C.C.Road	CC Road	84000	83800	0	Completed
Tumkur	Sira	Bevinahalli	2006-07	Kudurekunte Jalli road	Mettling	85000	84364	0	Completed
Tumkur	Sira	Bevinahalli	2006-07	I.E.C	IEC	107000	106566	0	Completed
Tumkur	Sira	Bevinahalli	2006-07	Chagavara SC calony chardi	Drainage	126000	125423	0	Completed
Tumkur	Sira	Bevinahalli	2006-07	Bhommaganahalli Aganavadi kattada	Anganavadi building	150000	139059	0	Completed
Tumkur	Sira	Bevinahalli	2006-07	Bramasandra Gollarahatti muslim calony C.C.Road	CC Road	169000	168078	0	Completed
Tumkur	Sira	Bevinahalli	2006-07	Chagavara Road to Devarahalli road C.C.Road	CC Road	200000	197964	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	I.E.C	IEC	27036	0	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	Bhommaganahalli Aganavadi kattada Ulike	Anganavadi building	100000	0	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	Bramasandra C.C.Road	CC Road	100000	0	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	Kudurekunte Jalli road	Mettling	134000	0	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	Bhommaganahalli Aganavadi kattada	Anganavadi building	150000	0	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	Chagavara SC calony chardi	Drainage	150000	0	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	Bramasandra main gollarahatti muslim calony C.C.Road	CC Road	200000	0	0	Completed
Tumkur	Sira	Bevinahalli	2007-08	Badmanganahatti aganavadi	Anganavadi building	300000	0	0	Completed
Tumkur	Sira	Bevinahalli	2008-09	Chagavara A.D.Hanumathappa to Guddoppa Chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Bevinahalli	2008-09	Lakkavanahalli Mahalingapp to Tepal Jalli Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Bevinahalli	2008-09	Lakkavanahalli Main Chardi and Dak	Drainage	136000	0	0	Progress
Tumkur	Sira	Bevinahalli	2008-09	Bevinahalli B.K.Manjunath to Chagavara Main C.C. Road	CC Road	200000	0	0	Progress
Tumkur	Sira	Bevinahalli	2008-09	Bevinahalli C.C. Road	CC Road	200000	0	0	Progress
Tumkur	Sira	Bevinahalli	2008-09	Siddapura Main Chardi and Dak	Drainage	240000	0	0	Progress
Tumkur	Sira	Bevinahalli	2009-10	Bevinahalli garampanchathi office kattada	Construction of Gram Panch	1410000	0	0	Progress
Tumkur	Sira	Bevinahalli	2009-10	Bevinahalli aganavadi kattada	Anganavadi building	200000	0	0	Progress
Tumkur	Sira	Bevinahalli	2009-10	Bevinahalli Prasuthi room kattada	Community Hall	200000	0	0	Progress
Tumkur	Sira	Bevinahalli	2009-10	Chagavara SC calony Pappous chardi & Dak	Drainage	200000	0	0	Progress
Tumkur	Sira	Bevinahalli	2010-11	Lakkavanahalli SC Calony C.C. Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Bevinahalli	2010-11	Siddapura SC Calony C.C. Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Bevinahalli	2010-11	Sira Chagavara Road Kariyamma Gudi C.C. Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Bevinahalli	2010-11	Lakkavanahalli Bas satad Tagudana	Bus Stand	80000	0	0	Progress
Tumkur	Sira	Bevinahalli	2010-11	Juppa Tepal Main Marakka Home to C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Bevinahalli	2010-11	Bevinahalli Prasuthi Home Capound	Compound wall	200000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2006-07	Aanthapur chappdi chardi	Drainage	0	0	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	Mudgere Thathibeli	other works	0	0	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	Mudgere kaval school capound	Compound wall	40000	39678	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	Mangi Ganganna home near C.C. Road	CC Road	40000	39984	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	Mudgere School Bhoothappa C.C. Road	CC Road	40000	39984	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	Mekerahalli Eshwarappa home to socty kalluchappdi	other works	80000	79614	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	Mangi Tanda Ramayaka home near school chardi	Drainage	160000	159523	0	Completed
Tumkur	Sira	Bhuvanahalli	2006-07	Bhuvanahalli Sanjivappa home to Navagraha tepal chardi & C.C. Road	CC Road	160000	159885	0	Completed
Tumkur	Sira	Bhuvanahalli	2008-09	I.E.C	IEC	39000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Mudgere Thathi beli	other works	40000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Anthapura Chappadi Chardi SC	Drainage	40000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Bhoothappana .gudi C.C.Road 2 Stage	CC Road	55000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Ganganna to Hanumanthanna C.C.Road	CC Road	55000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Bhoothanna to Kenchappana Chardi	Drainage	55000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Kechanna to Rajanna Chardi	Drainage	55000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Rajanna to Girijamma Kalu Chappadi SC	other works	55000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Ashwathakatte C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Durgamma Tepal Poojar Kadyanik C.C. Road SC	CC Road	110000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Eshwarappa Socity Kalu Chappadi 2 Stage	other works	110000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Doddaiah to jujamma kalu Chappadi	other works	110000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	School Capound S.C	Compound wall	115000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	School Capound	Compound wall	125000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	De.Durganik Chappdi Chardi	Drainage	130000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Bhoothappana Gudi C.C. Road 3rd stage	CC Road	160000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Sanjivappa Navagra Tepal Chardi & C.C. Road	CC Road	160000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	B.T.Giriyappa Socity Chappdi Chardi	Drainage	160000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Driver Ramanaik Road Chardi	Drainage	190000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Veerakayathappana C.C. Road & Chardi	CC Road	220000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2008-09	Sanjivappa Navagra Tepal Chardi & C.C. Road	CC Road	160000	110000	0	Completed
Tumkur	Sira	Bhuvanahalli	2009-10	Mekerahalli Aganavadi Kedra Bath room	CC Road	40000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mangi Tanda Puttanayak home to Narshimurthybavka home chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mekerahalli Jaladappa home to Lakshminavai home 2 side kalu chappdi chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	I.E.C	IEC	40000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mekerahalli SC calony sannarangamma home to pathalinganna home chardi	Drainage	46000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Kadajjanapalya Bhoothanna home to Thimmanna C.C.Road	CC Road	50000	0	0	Progress

Tumkur	Sira	Bhuvanahalli	2009-10	Aathapura chikkasandra kere C.C.Road	CC Road	63000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mudigere Bhoothappa gudi to mudigere C.C. Road	CC Road	63000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mudigere C.C.Road	CC Road	63000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mangi C.C.Road (SC)	CC Road	63000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mudigere kaval kalluchappdi chardi	Drainage	63000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mangi TandaGadibimanyak home to sitharamiah home kallu chappdi	Shopping mall	72000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Bhoovanahalli Veerakaythappa home to Master girvappa home 2 side Chardi	Drainage	80000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Bhoovanahalli C. C. Road	CC Road	85000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Bhoovanahalli Bande Ramakrishnappa home to kolumbe gudisalina C.C. Road	CC Road	85000	0	0	Progress
Tumkur	Sira	Bhuvanahalli	2009-10	Mangi Tanda P.Kadyanayak home to P:Sitharamiah C.C. Road	CC Road	95000	0	0	Progress
Tumkur	Sira	Bukkapatna	2006-07	Kayte Devahatti Tepal C.C. Road	CC Road	25200	25072	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana Gopal Badavane kallu chappadi	other works	25200	25075	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana Amir sab home Gospeer home kallu chappadi	other works	25200	25075	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Balapura C.C.Road	CC Road	25200	25200	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana home kallu chardi	Drainage	25200	25200	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana C.C. Road	CC Road	37000	36898	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana C.C. Road	CC Road	37800	37777	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana Idiracalony kallu chappadi	other works	50000	49880	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Pura C.C. Road	CC Road	50000	49977	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana home to Kallu chappadi	other works	50500	50375	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Hosahalli Kaythe Devarahatti Hasubande	other works	75700	75556	0	Completed
Tumkur	Sira	Bukkapatna	2006-07	Bukkapatana home to Eshwara tepal box chardi	Drainage	109200	108825	0	Completed
Tumkur	Sira	Bukkapatna	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Bukkapatna	2007-08	Bukkapatana Urdu school near chardi	Drainage	95000	57186	0	Completed
Tumkur	Sira	Bukkapatna	2007-08	Bukkapatana C.C. Road	CC Road	75000	72950	0	Completed
Tumkur	Sira	Bukkapatna	2007-08	Bukkapatana Gopal Badavane Ramanna home Hasu bande	other works	73100	73040	0	Completed
Tumkur	Sira	Bukkapatna	2007-08	Pura C.C. Road	CC Road	87100	87100	0	Completed
Tumkur	Sira	Bukkapatna	2007-08	Bukkapatana road Banavar road C.C. Road	CC Road	109500	109425	0	Completed
Tumkur	Sira	Bukkapatna	2007-08	Hosahalli C.C. Road	CC Road	110600	110600	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Ganganna home to Sethuve kalu Chardi	Drainage	49300	0	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Abbarsab home Siddlingaiah Home C.C. Road	CC Road	98600	0	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Ramanna home to Chithaiha C.C. Road	CC Road	49000	49000	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Gowdar Mahalingappa kalu Chardi	Drainage	50500	49867	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	I.E.C	IEC	64177	50544	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Kaddiremsab home to Police covers C.C. Road	CC Road	148000	73125	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Jaladappana Shivaramiah home basajja kumarppa C.C. Road	CC Road	146826	145018	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Ugrappa home to sanmrangappa home C.C. Road	CC Road	148000	147719	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Matada Bhoothappa Tepal C.C. Road & Kalu Chardi & C.C. Road	CC Road	148000	147749	0	Completed
Tumkur	Sira	Bukkapatna	2008-09	Sc Shivanna home to Kottanna C.C. Road & Kumutayana home kalu Chardi	CC Road	197326	197000	0	Completed
Tumkur	Sira	Bukkapatna	2008-10	4th balck Idiranagar Tyler Amirsab home to Kadarab home chappdi chardi	Drainage	25000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	1st balck Narayanappa home chappdi	other works	25000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	1st balck Chanabasanna home chappadi chardi	Drainage	30000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	1st balck Devarajappa home to kere kaluve box chardri	Drainage	30000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	2nd masidi gara murthappa home chappdi chardi	Drainage	30000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	4th balck gopal badavane Advishappa home to kere kaluve chappdi chardi (SC)	Drainage	30000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	Hosahalli Doddamarivappa home to Balakrishnappa home C.C. Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	Balapura sethuvu to Ganganna home kalluchardi 2nd stage	Drainage	35000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	I.E.C	IEC	49000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	1st balck Renukappa home to manjappa home kallu chappdi	other works	60000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	Pura School babu home to C.C. Road	CC Road	71000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	2nd balck chand home to AaythKan home box chardi	Drainage	77000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	4th balck Idiranaga T.C.B road to kutaiha home C.C. Road (SC)	CC Road	88000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	Hosahalli poojar mylarappa home to Kasimsab home C.C. Road	CC Road	107000	0	0	Progress
Tumkur	Sira	Bukkapatna	2009-10	3rd balck karalappa home to rajanna home box chardi (ST)	Drainage	107000	0	0	Progress
Tumkur	Sira	Bukkapatna	2010-11	Balapura Naganna home Sannajana home Box chardi	Drainage	26000	0	0	Progress
Tumkur	Sira	Bukkapatna	2010-11	I.E.C	IEC	49000	0	0	Progress
Tumkur	Sira	Bukkapatna	2010-11	Pura Grama Aanjenayaswamy Tepal Vajir sab home Hasu bade	other works	52000	0	0	Progress
Tumkur	Sira	Bukkapatna	2010-11	2nd Blak Sadik sab home Abdul home C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Bukkapatna	2010-11	3rd Blak SC Shivanna home SC Bhoothahai C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Bukkapatna	2010-11	1st Blak Gopalappa home to channveerappa C.C. Road	CC Road	104000	0	0	Progress
Tumkur	Sira	Bukkapatna	2010-11	4th Blak Karamanna home to badagi manjunath C.C. Road	CC Road	104000	0	0	Progress
Tumkur	Sira	Buppasandra	2006-07	Matanahalli home near sisten & Pipe line	Pipeline	25000	23507	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Bettanahalli C.C. Road	CC Road	40000	38603	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Chinnappannahalli home chardi	Drainage	40000	39001	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Thalaguda home to chardi	Drainage	40000	39119	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Chanannahalli pipe line & Sisten	Pipeline	40000	39274	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Bhuppasandra C.C. Road	CC Road	40000	39317	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Maralappannahalli chardi	Drainage	40000	39326	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Muccheverannahalli chikkana home chardi	Drainage	40000	39334	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Mayasandra Sisten & Pipeline	Pipeline	40000	39507	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Doddachikkanahalli C.C. Road	CC Road	40000	39593	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Honnenahalli C.C. Road	CC Road	40000	39593	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Siradadu home to Sannathimmaiah home road	CC Road	40000	39593	0	Completed
Tumkur	Sira	Buppasandra	2006-07	Kalapura P.W.D road to chardi	Drainage	40000	39812	0	Completed
Tumkur	Sira	Buppasandra	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Siradadu C.C. Road	CC Road	40000	38000	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Chanappannahalli Thiraiha home chardi	Drainage	40000	38000	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Bettanahalli C.C. Road	CC Road	40000	39000	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Matanahalli gollarahatti prsuthi gruha	Community Hall	40000	39400	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Honnenahalli Harijan calony C.C. Road	CC Road	40000	39600	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Doddachikkanahalli Badavanahalli main road to Maramma C.C. Road	CC Road	40000	39800	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Muccheverannahalli gollarahatti prsuthi gruha	CC Road	40000	39800	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Marulappannahalli Aralikatte halladavarege chardi	Drainage	40000	39800	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Kalapura Someshwar home to PWD road C.C. Road	CC Road	90000	89300	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Chikkathimmanahalli Agadi malige	Shopping mall	90000	89900	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Bhoopasandra C.C. Road	CC Road	105000	103526	0	Completed
Tumkur	Sira	Buppasandra	2007-08	Thalagunda C.C. Road	CC Road	125000	124870	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Mayasandra SC calony Charadi	Drainage	60000	52372	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Maralappannahalli C.C. Road	CC Road	60000	59120	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Kalapura koramara calony C.C. Road	CC Road	60000	59133	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Chinnenahalli C.C. Road	CC Road	60000	59474	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Matanahalli Gollarahatti C.C. Road	CC Road	60000	59499	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Chinnappannahalli Kere to Vilage Pipe line	Pipeline	60000	59649	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Muccheverannahalli Scholl near Sethuve & Charadi	CC Road	60000	59708	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Siradadu C.C. Road	CC Road	60000	59766	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Bettanahalli C.C. Road	CC Road	60000	59804	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Doddachikkanahalli C.C. Road	CC Road	60000	59829	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Kallipalya C.C. Road	CC Road	60000	59845	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Honnenahalli C.C. Road	CC Road	60000	59866	0	Completed
Tumkur	Sira	Buppasandra	2008-09	I.E.C	IEC	67000	66998	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Thalaguda B.B. Road Chikkahonnappa home to C.C. Road	CC Road	100000	98851	0	Completed
Tumkur	Sira	Buppasandra	2008-09	Bhoopasandra C.C. Road	CC Road	100000	99169	0	Completed
Tumkur	Sira	Buppasandra	2009-10	Bettanahalli C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Bhoopasandra C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Chikkathimmanahalli C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Chinnappannahalli Basavaraju home to Ninganna home C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Honnenahalli C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Kalapura Maramma tepal C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Kallipalya near C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Marulappannahalli school Ganesh tepal C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Matanahalli C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Mayasandra C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Muccheverannahalli poojar chikkanna home to Eranna C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Shiradadu C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Chinnahalli Sisten	other works	50000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	I.E.C	IEC	59000	0	0	Progress
Tumkur	Sira	Buppasandra	2009-10	Thalagunda Aralikatte to Najamma home chardi	Drainage	100000	0	0	Progress
Tumkur	Sira	Buppasandra	2010-11	I.E.C	IEC	27000	0	0	Progress

Tumkur	Sira	Buppasandra	2010-11	Bhoopasandra SC calony Thimmaiah home to Doddakaduriah home C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Buppasandra	2010-11	Kalapur SC Calony koramar calony C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Buppasandra	2010-11	Thalagunda SC Calony Rangswaiah home C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Buppasandra	2010-11	Bhoopasandra Gramapanchaythi Kattda	Construction of Gram Panch	460000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Chikkanahalli	2006-07	Achar home C.C.Road	CC Road	39000	37600	0	Completed
Tumkur	Sira	Chikkanahalli	2006-07	Chikkanahalli Bhovi calony tepal chandramma C.C.Road	CC Road	39000	38400	0	Completed
Tumkur	Sira	Chikkanahalli	2006-07	School C.C.Road	CC Road	60000	58900	0	Completed
Tumkur	Sira	Chikkanahalli	2006-07	Arikatte Thimmanna chardi	Drainage	69000	68421	0	Completed
Tumkur	Sira	Chikkanahalli	2006-07	K.E.B. Siddappa home C.C. Road	CC Road	100000	99300	0	Completed
Tumkur	Sira	Chikkanahalli	2006-07	Garmpanchaythi kattada & libraory kattada	Community Hall	205000	203800	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	I.E.C	IEC	14000	13500	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	Kariyamma Tepal Lakshmpathi home chardi	Drainage	33000	32100	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	Sannirappa home to Kutakariyanna home C.C.Road	CC Road	38000	37200	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	Kariyanna home to Veerakaythappa tepal C.C.Road	CC Road	38000	37400	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	Aralikatte Ranganna Ganganna C.C.Road	CC Road	38000	37600	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	School road C.C.Road	CC Road	76000	75400	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	Aralikatte to Thimmanna chardi	Drainage	76000	75600	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	K.E.B. Siddappa home to Doddasiddappa home C.C. Road	CC Road	157000	156700	0	Completed
Tumkur	Sira	Chikkanahalli	2007-08	Paganna thotada Dasappa home to Kadavigere road C.C.Road	CC Road	232000	231600	0	Completed
Tumkur	Sira	Chikkanahalli	2008-09	I.E.C	IEC	26688	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Achar mane to Thimmanna home Size kalu Charadi	Drainage	64000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Aralikatte Thimmanna mane Size Charadi	Drainage	64000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Adaveeshappa Mane Krishanachari mane Road	CC Road	128000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Nagarajappa to Siddappa Road	CC Road	128000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Thimmppana Tepal Chithappa C.C. Road	CC Road	128000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Kariyamma Tepal Lakshmpathi Mane Size kalu Chardi	Drainage	160000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Water Boor to Channbasavaliah Home Size kalu Charadi	Drainage	160000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2008-09	Kariyamma Tepal to Chikkaraju C.C. Road	CC Road	192000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Chikkanahalli puttrangappa home to V.S.S.N road C.C. Road	CC Road	46000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Chikkanahalli Lokanna to Kadavigere road C.C.Road (SC)	CC Road	46000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Karpenhalli C.C. Road	CC Road	46187	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Karpenhalli Gollarahatti C.C. Road	CC Road	46187	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Devarahalli kutakariyanna home to Thimmanna size kallu chardi	Drainage	92374	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Chikkanahalli Obaladevara tepal to Devarajappa C.C. Road	CC Road	93000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Kadavigere Uddalah palya home to Rajanna home C.C.Road & size kallu chardi	CC Road	100000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Kadavigere S.T. calony Thimmakka to Poojar Jayanna C.C. Road (ST)	CC Road	131000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2009-10	Chikkadasarahalli SC calony home to Eranna home C.C. Road	CC Road	138000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2010-11	I.E.C	IEC	34000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2010-11	Karpenhalli Gollarahatti Siddappa home C.C. Road	CC Road	65000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2010-11	Devarahalli kumtakariyappa home Thimmanna home Size Kalu Chardi	Drainage	65000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2010-11	Chikkanahalli Prakashappa home to Ganesh Tepal C.C. Road	CC Road	130000	0	0	Progress
Tumkur	Sira	Chikkanahalli	2010-11	Kadavigere Sadanadappanna to Ramachandrappa home C.C.Road	CC Road	162500	0	0	Progress
Tumkur	Sira	Chinnenahalli	2006-07	Dasarahalli Gollarahatti tepal Eranna Hasubande	other works	55000	25195	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	Jodidevarahalli Bhovipalya ranganath home to kallachappdi chardi	Drainage	35000	31886	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	I.E.C	IEC	40000	34305	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	Jodidevarahalli Doddralah home to Thimmaiah home Box taype chardi	Drainage	35000	34418	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	Saluparahalli C.C.Road	CC Road	36000	35878	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	Javanahalli C.C.Road	CC Road	40000	39825.8	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	Dasarahalli C.C.Road	CC Road	55000	54276	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	Haldoderi Box type chardi	Drainage	70000	69202	0	Completed
Tumkur	Sira	Chinnenahalli	2006-07	Panchayathi kattada	Community Hall	200000	198995	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Dabar Road to Bavikalina C.C. Road	CC Road	140000	13914.2	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	I.E.C	IEC	19000	14945	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Mudulasappa home Box chardi kallu chardi	Drainage	40000	39618	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	continue Education Center room	IEC	40000	40000	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Haldoderi C.C.Road	CC Road	47000	46477	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Jodidevarahalli C.C. Road	CC Road	90000	88670	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Neladimmanahalli C.C. Road	CC Road	90000	89380	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Haldoderi C.C. Road	CC Road	90000	89683	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Dasarahalli Giriyanna home to Anjaneya tepal C.C.Road	CC Road	140000	139740	0	Completed
Tumkur	Sira	Chinnenahalli	2007-08	Bramasandra Maramma tepal C.C. Road	CC Road	180000	178162	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Neladimmanahalli Baloblaiahna to Kenganna Cakarit Road	CC Road	60000	52334	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	I.E.C	IEC	57000	55440	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Bramasandra SC calony Badavanahalli C.C. Road & Box charadi	CC Road	60000	56145	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Bramasandra Basavaraju to Narayanappa Box charadi	Drainage	60000	57495	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Neladimmanahalli Cakarit Road	CC Road	60000	58314	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Dasarahalli Gohatti Sisten gokatte Box Caradi & Sethuve	Drainage	60000	58315	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Venkatapura C.C. Road	CC Road	60000	58320	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Ranganahalli Sisten Aralikatte Box chardi	Drainage	60000	59578	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Saluparahalli C.C. Road	CC Road	60000	59665	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Jodidevarahalli C.C. Road	CC Road	60000	59687	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Haldodery C.C. Road	CC Road	60000	59900	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Haldodery Dabar Road & Ranganna Mane to Hanumathiah C.C. Road	CC Road	60000	59900	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Chinnehalli Dabaru C.C. Road	CC Road	60000	59982	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Bramasandra Goviddappa Mane Dabaru C.C. Road	CC Road	100000	91142	0	Completed
Tumkur	Sira	Chinnenahalli	2008-09	Dasarahalli Basavaraju C.C. Road	CC Road	100000	99522	0	Completed
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella Ambedakar sukaiyah home to krishanappa C.C.Road	CC Road	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella puttakamanna home to lakkajji kathanna home C.C.Road	CC Road	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Udayanapalya chikkavallappa home to Hanumathappa home naganna C.C. Road	CC Road	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Balenahalli Halina Diry giriyanna home chardi	Drainage	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella Puttakamanna home to lakkajji kathanna home chardi	Drainage	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella Ramesh shettar home to village puttamaiah chardi	Drainage	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Balenahalli sanjivanayak home to Halenahalli C.C. Road (SC)	CC Road	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Halenahalli siddappa home to A.D.calony Ramkirshappa home C.C. Road (SC)	CC Road	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella Ambedakar kammar rangaiah home near C.C. Road	CC Road	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella SC calony tepal C.C. Road (SC)	CC Road	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Halenahalli SC calony Ambedakar bhavan capound	Compound wall	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kenchaganahalli lokanayak home to chardi	Drainage	33000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Ajjenahalli gollarahatti Juppapa tepal C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella bagale gopi home to Zairsab home chappdi chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Ajjenahalli SC calony Puttashayanna home near kalimakka C.C. Road	CC Road	65000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Halenahalli hosa badavane kuntaashwathappa home to Hanumadasappa home road & Chardi	Drainage	66000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Malleshthyhalli Vishwabaramachari home to H.P.S box chardi	Drainage	66000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2009-10	Kalimbella garmpanchthi kattada shabagana	Anganavadi building	115000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Javanahalli Thimmakka home to Siddakka home C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Jodidevarahalli Bhovi palya Peddamanna Tepal C.C. Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Jodidevarahalli Narshimaih home to Gagamma home C.C. Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Saluparahalli School Fild C.C. Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Bramasandra Matapanarayana home to Basvaraju home Box chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Chinnenahalli School to villege Box Taype Chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Bramasandra SC calony Siddanna home Veerabhadrailah home Chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Bramasandra Gollarahatti pipe line & Sisten	Pipeline	50000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Haldoderi School & Ganeshana Tepal C.C. Road (ST)	CC Road	70000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	I.E.C	IEC	88000	0	0	Progress
Tumkur	Sira	Chinnenahalli	2010-11	Dasarahalli Gollarahatti Narshimsawmy Tepal C.C. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Doddagarahara Shivaramaiah home to Ayappa home 2side kallu chappdi chardi	Drainage	38000	37000	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Kechappanahalli Nagarajappa home chardi pipe line & chardi	Pipeline	38000	37000	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Doddagarahara Mallikanna home to Mahalingappa home Kalluchapdi chardi	Drainage	38000	37100	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Hadimuluku Ramchadrappa home to School hosa pipeline & chardi	Pipeline	38000	37200	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	K.Vaddrahatti Anjaneyaswmy tepal pipe line sisten & Chardi	Pipeline	38000	37400	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Vaddanahalli C.C. Road	CC Road	38000	37540	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Vaddanahalli Pipe line & sisten	Pipeline	38000	37600	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Doddagarahara Setru rajappa home to Byregowdar home pipe line & sisten	Pipeline	38000	37900	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Doddagarahara Goviddappa home to Maramma tepal Kallu chappdi chardi	Drainage	76000	75400	0	Completed
Tumkur	Sira	Dodda Agrahara	2006-07	Kachiganahalli C.C. Road	CC Road	76000	75946	0	Completed

Tumkur	Sira	Dodda Agrahara	2007-08	I.E.C	IEC	8000	7500	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	Kechappanahalli C.C.Road	CC Road	62000	62000	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	DoddaAgrahara C.C.Road	CC Road	68000	67800	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	Kanchiganahalli C.C.Road	CC Road	96000	95400	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	K.Vaddarahatti C.C.Road	CC Road	96000	95700	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	Nibemarahalli C.C.Road	CC Road	96000	95700	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	Vaddanahalli C.C.Road	CC Road	96000	95700	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	ChikkaAgrahara C.C.Road	CC Road	144000	143000	0	Completed
Tumkur	Sira	Dodda Agrahara	2007-08	DoddaAgrahara Pigi Ragaiah home to kere kaluve C.C.Road	CC Road	151000	150000	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	ChikkaAgrahara C.C. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2008-09	Doddagrahara Chikkarangaiah C.C. Road	CC Road	59000	58658	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	Doddagrahara Pigi Rangaiah home to sistan & Waterman mananna home Javalingappa C.C. Road	CC Road	61000	60520	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	Kenchappanahalli C.C. Road	CC Road	81000	80779	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	ChikkaAgrahara G.Rangahalli Kariyamma Tepak Dasajjana home C.C. Road	CC Road	83000	82795	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	Malanahalli C.C. Road	CC Road	122000	97644	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	I.E.C	IEC	30000	103191	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	Kanchigahalli C.C. Road	CC Road	122000	121139	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	Hadimulku C.C. Road	CC Road	122000	121235	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	Vaddanahalli C.C. Road	CC Road	122000	121608	0	Completed
Tumkur	Sira	Dodda Agrahara	2008-09	Doddagrahara C.C. Road	CC Road	195000	194668	0	Completed
Tumkur	Sira	Dodda Agrahara	2009-10	I.E.C	IEC	28000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Kenchappanahalli road new badavane C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Nibemardahalli PWD road Devirappa home C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Vaddanahalli Vishavathappa home to aralikatte C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Vaddanahalli Sibaiha home to lakshamma home kallu chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Malanahalli ST Erappa home near sethuvu	Bridge work	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Handimulku mahalingappa home to C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	K.Vaddarahatti Shivanna home to school 2side chardi & C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Doddagrahara Shivaramaiah home to Veerappa home kallu chardi (SC)	Drainage	50000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	chikkagarahar Aralikatte to rajanna home C.C.Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Chikkagarahar school capound & water pipe line	Compound wall	75000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Kachigangahalli Bhimarayappa home to Thimmadasappa home C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2009-10	Doddagrahara C.C. Road	CC Road	200000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	K.Vaddarahatti C.C. Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Malanahalli Tepak near C.C. Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Nebemardahalli C.C.Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Doddagrahara Gramapanchanathi Kattada Tap Henchu	Construction of Gram Panch	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Vaddanahalli Jayanna home Bas stand to kallu chardi	Drainage	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Doddagrahara Side sadappa home pipe line & Sisten	Pipeline	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Handimulku Bhoothappa tepal pipe line & Sisten	Pipeline	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Kenchappanahalli puttamma home to pipe line & Sisten	Pipeline	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Vaddanahalli Hotel Rangathappa home Near pipe line & Sisten	Pipeline	35000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	I.E.C	IEC	63000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Kachiganahalli C.C. Road	CC Road	70000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Chikkagarahara C.C.Road	CC Road	105000	0	0	Progress
Tumkur	Sira	Dodda Agrahara	2010-11	Doddagrahara Bamappana home Aanjenayasywmy tepal C.C.Road	CC Road	105000	0	0	Progress
Tumkur	Sira	Doddabanagere	2006-07	A.K.calony Ramachandrappa home Lakshitepal C.C.Road	CC Road	32000	29881	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Aanjenyasywmy Tepal water sisten C.C.Road	CC Road	32000	29881	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Doddabhanagere S.C.calony Jogaiah home to Devi Gudic.C.Road	CC Road	32000	29881	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Ugrappa home to C.C.Road	CC Road	32000	29881	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Urabagilu tepal road	CC Road	32000	29891	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	School to Gujjarappa home C.C. Road	CC Road	32000	29905	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Doddirappa home to chardi	Drainage	32000	29938	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Kurubaramanahalli school Shettyganahalli road	School Compound and Buildi	32000	30018	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Old calony Road	CC Road	32000	30171	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	SC calony Road	CC Road	32000	30174	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Chikkabhanagere new calony road	CC Road	32000	30217	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Nagajja kere Nagaraj home to C.C. Road	CC Road	45000	42210	0	Completed
Tumkur	Sira	Doddabanagere	2006-07	Hanumanthaiha home to Aganavadi chardi	Drainage	64000	60329	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Babusab home to Gori near Chardi	Drainage	32000	30013	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Puttaraju home to Rudrappa home Road	CC Road	32000	30170	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Kurubaramanahalli Hanumakka home to Pandappa home chardi	Drainage	40000	37458	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Kanchiganahalli C.C. Road	CC Road	44000	41169	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Lakkamma Tepal Rangappa home C.C.Road	CC Road	50000	41262	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Doddabanagere C.C.Road	CC Road	50000	41462	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Main Road Killina mori	CC Road	45000	42152	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Ganganna home to Main road C.C. Road	CC Road	70000	66043	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Karethimmanahalli C.C. Road	CC Road	85000	73597	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Abolanayaka home to Hemavathi C.C. Road	CC Road	80000	75705	0	Completed
Tumkur	Sira	Doddabanagere	2007-08	Chikkabhanagere Hulikunte gite N.A.Road to Jalil Road	Mettling	145000	136957	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	School Capound	Compound wall	79000	41271	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	School Main Road C.C. Road	CC Road	54000	48767	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	SC Calony to Murthy Home C.C. Road	CC Road	54000	49240	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	Gollarahatti Tepal C.C. Road	CC Road	166000	49240	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	I.E.C	IEC	43117	55440	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	C.C. Road (SC Calony kariya to Guddppa)	CC Road	54000	59917	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	Balanna to Jyanna C.C. Road	CC Road	54000	63308	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	(Gowdajja Home main road) C.C. Road	CC Road	120000	89180	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	C.C. Road (Krishanappa to Rudrappa)	CC Road	54000	105516	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	Main Road Sc Calony to Aaganavadi C.C. Road	CC Road	108000	105516	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	SC Calony C.C. Road	CC Road	54000	128964	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	Marmmana Tepal to puttarnasamma C.C. Road	CC Road	108000	159886	0	Completed
Tumkur	Sira	Doddabanagere	2008-09	SC Calony Dasappa to Byatappa C.C. Road	CC Road	54000	162954	0	Completed
Tumkur	Sira	Doddabanagere	2009-10	I.E.C	IEC	0	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Gandihalli C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Mudlenahalli School to pandappa home C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Obalapura Samirappa to chikkanna size kallu chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Shettiganahalli gollarahatti to Kurubaramanahalli Chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Doddabangere Maramma tepal main road C.C. Road SC	CC Road	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Doddabangere SC calony Murthy home Ramajja rangappa home C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Kurubaramanahalli SC calony C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Nargodanahalli SC calony mahalingappa home to bavi C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Doddabangere Nagajjana kerinagaraju home kariyappa new home C.C. Road	CC Road	61000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Krethimmanahalli main road sri ram tepal arilikatte C.C. Road	CC Road	140000	0	0	Progress
Tumkur	Sira	Doddabanagere	2009-10	Chikkabhanagere Hosa calony Gollarahatti pipe line	Pipeline	145000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	I.E.C	IEC	30000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	C.C. Road (Dodda bhanagere devigudi)	CC Road	30000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	C.C. Road (Varadapura karayamma temple)	CC Road	50000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	C.C. Road mahalingappa	CC Road	60000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	C.C. Road (Naragondanahalli hanumantappa)	CC Road	60000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	C.C. Road (Govindappa home sisten)	CC Road	65000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	C.C. Road (Dodda bhanagere Hatti Erappa)	CC Road	70000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	Chammel (Shettiganahalli Arasanna)	Drinking Water Supply	95000	0	0	Progress
Tumkur	Sira	Doddabanagere	2010-11	Chikka bhanagere School compound	School Compound and Buildi	100000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Tepak sisten Near chardi	Drainage	31000	30666	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Musukoloti kere Eri pakka sisten Bhome muchuvudu & Samathattu	other works	32000	31546	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Veeranagamma Tepal Lakkamma Tepal near C.C. Road	CC Road	32000	31750	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Karehalli Dvaranakunte Road	CC Road	42000	41514	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Nejathi C.C. Road	CC Road	65000	64590	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Chowdeshari Tepal C.C. Road	CC Road	98000	97277	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Dvaranakunte C.C. Road	CC Road	150000	149762	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Kenchaiah katte 4 mori & chardi	Drainage	144000	14312.2	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Erappa tepal hasu bande	other works	48000	47273	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Goviddappa home to Bhoothanna home C.C. Road	CC Road	48000	47275	0	Completed

Tumkur	Sira	Dvaranakunte	2007-08	Karehalli C.C.Road	CC Road	48000	47429	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Byreshwar tepal Jayanna home Hasu bande	other works	48000	47437	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Nijathi Aganavadi jantha calony chardi	Drainage	96000	95120	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Kamma home to kere chardi	Drainage	96000	95179	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Lakshmi tepal near PWD road C.C.Road	CC Road	144000	143230	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	I.E.C	IEC	0	0	0	Progress
Tumkur	Sira	Dvaranakunte	2008-09	Main Road C.C.Road	CC Road	69000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2008-09	Mayingswar Tepal Birappa Hasu bade	other works	18455	18000	0	Progress
Tumkur	Sira	Dvaranakunte	2008-09	Kere Boorvel to Batte Ogeyva Bade	other works	69000	68018	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	S.C. Calony M.Hanumanthappa to Narasappa C.C.Road	CC Road	69000	68328	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Manjanna to Mahesh C.C.Road	CC Road	69000	68359	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Kenchiaah Chardi	Drainage	69000	68575	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	S.C. Calony	other works	69000	68589	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	S.C. Calony Chardi	Drainage	69000	68602	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	S.C. Calony Hemerangappa to Raganna Chardi	Drainage	138000	134311	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Uerappa to Yathappana Tepal Hasu Bande	other works	138000	136691	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	S.C. Calony & ST Calony C.C.Road	CC Road	138000	136787	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Hale Lakshman Tepal Chappadi	other works	138000	136796	0	Completed
Tumkur	Sira	Dvaranakunte	2009-10	Musukalotti Henjarappa home to C.C. Road	CC Road	33000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Dvaranakunte palya Basanna tepal Hasu bandi	other works	33000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Chowalahatti Eranna tepal Hasu Bande	other works	33000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Shasamaru Eranamma Tepal hasu bande	other works	33000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Musukalotti SC Calony Puttaraju home Bhoonthna home kалу chappdi chardi	Drainage	33000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Karehalli SC calony	other works	33000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	I.E.C	IEC	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Dvaranakunte Hosamane Ranganna Bylu C.C. Road	CC Road	66000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Dvaranakunte Sirrama tepal Mari bylu C.C. Road	CC Road	66000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Nejathi SC calony Mallanna home to C.C. Road	CC Road	66000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Vajarahalli ST calony C.C. Road	CC Road	99000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Grmapanchanyathi agadi malige	Shopping mall	200000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	C.C.Road shasamaru Eranagamma temple	CC Road	34066	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Chowalahatti Eranna Tepal Near Capound	Compound wall	34066	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Musukalotti Babiiah Tepal Near Chappadi Chardi	Drainage	34066	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Musukalotti Puttanna home to Aganavadi Chappadi Chardi	Drainage	34066	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Karehalli SC Calony ST Calony Chappadi Chardi	Drainage	34066	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	I.E.C	IEC	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Thimmappanna Tepal Kaydikur Road C.C.Road	CC Road	68132	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	C.C.Road vajarahalli chwedewari temple	CC Road	102190	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Samudaya bhavana dvaranakunte ranagaswamy temple	Community Hall	170330	0	0	Progress
Tumkur	Sira	Dvaranakunte	2006-07	Obalihalli C.C.Road	CC Road	30000	28422	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Basavanahalli C.C.Road	CC Road	30000	28694	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Shidalekona C.C.Road	CC Road	30000	28694	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Halebijjanabella C.C.Road	CC Road	30000	29122	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Hosbijanabell C.C.Road	CC Road	30000	29122	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	I.E.C	IEC	35000	35000	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Battiganahalli C.C.Road	CC Road	60000	58379	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Yaramadanahalli C.C.Road	CC Road	60000	58379	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Gopaladevarahalli C.C.Road	CC Road	90000	87799	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Byche Eshwarana tepal home to chikkagrahar C.C.Road	CC Road	90000	88487	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	G.P. Market Development	Construction of Market	93000	91477	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Shidalekona C.C.Road	CC Road	30000	24764	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Halebijjanabella school raganthappa Road C.C.Road	CC Road	40000	38826	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Obalihalli C.C.Road	CC Road	40000	38826	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Hosbijanabella Tepal SC Ramanna home C.C.Road	CC Road	40000	38826	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Yaramadanahalli C.C.Road	CC Road	40000	38979	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	I.E.C	IEC	90000	76552	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Katamala C.C.Road	CC Road	90000	77319	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Basavanahalli C.C.Road	CC Road	100000	85377	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Battiganahalli C.C.Road	CC Road	90000	88922	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Byche libabrony kattada	Construction Of Library	100000	99052	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	I.E.C	IEC	40368	0	0	Progress
Tumkur	Sira	Dvaranakunte	2008-09	Benche Donne Dyamanna home Charadi & Cement val	CC Road	66000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2008-09	Gopaladevarahalli Near Agadi malige	Shopping mall	70000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2008-09	Halebijjanabella Dasappa to School C.C. Road	CC Road	55000	53819	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Hosbijanabella Sisten Halebijjanabella C.C. Road	CC Road	55000	53819	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Hosbijanabella Sisten Halebijjanabella C.C. Road	CC Road	55000	53819	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Shidalekona Aanjaneyaswamy Tepal to Jayanna Home C.C. Road	CC Road	55000	53819	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Shidalekona C.C. Road	CC Road	55000	53819	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Basavanahalli C.C. Road	CC Road	55000	53847	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Obalihalli C.C. Road	CC Road	55000	53984	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	J.D.halli Basanna to Police Mallakka C.C. Road	CC Road	60000	58954	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Byche kadure narashimswy Sistan C.C. Road	CC Road	77000	76131	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Battiganahalli Doddanna home to Hanumanthappa C.C. Road & Sethuve	CC Road	110000	107811	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Yaramadanahalli Ajjappa to Doddagara C.C. Road	CC Road	110000	108096	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	Gopaladevarahalli A.K.calony C.C. Road	CC Road	110000	108391	0	Completed
Tumkur	Sira	Dvaranakunte	2009-10	Halebijjanabella gurudajja home to road C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Hosbijanabella Jagadeeshappa home to siddanna home C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Basavanahalli aganavadi near sisten & pipe line	Pipeline	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Obalihalli Kamanna home Iganna C.C.Road (ST)	CC Road	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	I.E.C	IEC	55000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Shidalekona Erappa home to munasfab home C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Yaramadanahalli gollarahatti Thimmajja home to Aganavadi jalli road	Metting	80000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Battiganahalli Doddathimmaiah home to naganna home C.C.Road (ST)	CC Road	80000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Gopaladevarahalli Doddarappa home near mudemari C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Byche guduthopu Hosabadavane jayamma home to sisten jalli road (ST)	Metting	120000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2009-10	Garmapanchaythi Food Stoor Room	Kitchen Room	123000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	I.E.C	IEC	23000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Halebijjanabell C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Katamala SC calony pipe line & Sisten	Pipeline	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Shidalekona ST Ramanna home Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Battiganahalli Aanjaneyaswamy tepal Doddathimmaiah home C.C.Road S.T	CC Road	60000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Yaramadanahalli Bhoonthna home Mailanna home to C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Basavanahalli Baseshwara Tepal Chappdi Hasu	other works	100000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Garmapanchayathi Near Agadi Malige	Shopping mall	100000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2010-11	Benche High School near Capound & Water	Compound wall	120000	0	0	Progress
Tumkur	Sira	Dvaranakunte	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	G.Hosahalli A.K. calony Guddi muchuvudu	other works	20000	19970	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Maddakanahalli C.C.Road	CC Road	30000	29914	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Maddakanahalli C.C.Road	CC Road	40000	39547	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Gomaradanahalli C.C.Road	CC Road	50000	49380	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Boorajjhatti Arlikatte	other works	50000	49936	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Badakanahalli SC calony C.C.Road	CC Road	60000	59061	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Bhoothakatanahalli C.C.Road	CC Road	60000	59423	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Gowdagere korchara calony	other works	70000	69914	0	Completed
Tumkur	Sira	Dvaranakunte	2006-07	Honnenahalli C.C.Road	CC Road	90000	89204	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Maddakanahalli C.C.Road	CC Road	35000	30828	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Honnenahalli C.C.Road	CC Road	35000	32731	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	I.E.C	IEC	50000	49392	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Kaggaladu water tank near Chardi	Water Tank	50000	49781	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Maddakanahalli C.C. Road	CC Road	50000	49830	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Badakanahalli C.C. Road	CC Road	75000	66680	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Kaggaladu C.C. Road	CC Road	75000	70060	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Maddakanahalli Gollarahatti School R.C.C	CC Road	75000	72568	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Gowdagere Tagudana	Bus Stand	75000	74160	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Bhoothakatanahalli C.C.Road	CC Road	75000	74471	0	Completed
Tumkur	Sira	Dvaranakunte	2007-08	Honnenahalli Hotel Narshimamurthy home to chagavar road C.C.Road	CC Road	100000	94566	0	Completed
Tumkur	Sira	Dvaranakunte	2008-09	I.E.C	IEC	45694	0	0	Progress
Tumkur	Sira	Dvaranakunte	2008-09	Bhoothakatanahalli Home Near Setuve	Bridge work	60000	0	0	Progress

Tumkur	Sira	Gowdagere	2008-09	Badakanahalli C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Bhoothakanahalli C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Maddakanahalli C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Maddakanahalli Gollarahatti Prasuti Home	Community Hall	70000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Badakanahalli 2 Cistan & Pipe Line	Pipeline	70000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Honnenahalli Lakkamma C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Boorajahatti School C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Kaggdu C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Maddakanahalli C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	J.Hosahalli C.C.Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Gowdagere Tepal Bax Chardi	Drainage	125000	0	0	Progress
Tumkur	Sira	Gowdagere	2008-09	Maddakanahalli Box Chardi	Drainage	130000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Bhoorajanahatti C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Maddakanahalli Lalithamma home to chikkamma home C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Maddakanahalli Hanumanna home sisten & pipe line	Pipeline	40000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	I.E.C	IEC	42000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Maddakanahalli gollarahatti C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Gowdagere Lakshminpathi home chappdi	other works	60000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Gowdagere Naganna home to Hanumathappa Kallu chappadi	other works	60000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Badakanahalli Rangamma Agadi C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Boothakanahalli C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Badakanahalli C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	J.Hosahalli gollarahatti water & A.K.colony pipe line	Pipeline	80000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Kaggaladu C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Gowdagere	2009-10	Honnenahalli C.C.Road (Upparahatti)	CC Road	120000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Maddakanahalli Gollarahatti Tepal C.C.Road (SC)	CC Road	40000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Maddakanahalli Aanjaneyana Tepal C.C.Road (SC)	CC Road	45000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Maddakanahalli Maramma Tepal C.C.Road (SC)	CC Road	46000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	I.E.C	IEC	50000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Badakanahalli Tepal Near C.C.Road	CC Road	67000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Bhothakanahalli Rangaswamy home to Doddarangashamali C.C.Road	CC Road	67000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Hosahalli C.C.Road	CC Road	67000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Maddakanahalli Hanmathappa to Eramma Tepal C.C.Road	CC Road	67000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Gowdagere Nayabele Agadi Hanumathappa home Chardi	Drainage	67000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Kaggaldu C.C.Road	CC Road	67000	0	0	Progress
Tumkur	Sira	Gowdagere	2010-11	Hennanahalli C.C.Road	CC Road	79000	0	0	Progress
Tumkur	Sira	Handikunte	2006-07	Ariyajihalli Thippeswamy tepal C.C.Road	CC Road	31000	30288	0	Completed
Tumkur	Sira	Handikunte	2006-07	B.M.Road to Chikkiranayaka home C.C.Road	CC Road	31000	30422	0	Completed
Tumkur	Sira	Handikunte	2006-07	Ragalalahalli Ramachadrappa Home to Nagappa tepal C.C.Road	CC Road	31000	30741	0	Completed
Tumkur	Sira	Handikunte	2006-07	Agrahara P. Muddanhalli Gete road	CC Road	31000	30761	0	Completed
Tumkur	Sira	Handikunte	2006-07	Ragalalahalli Kadaija home to Veeranagappa tepal C.C.Road	CC Road	31000	30822	0	Completed
Tumkur	Sira	Handikunte	2006-07	Agrahara Aralikatte to Yallamma tepal C.C.Road	CC Road	31000	30851	0	Completed
Tumkur	Sira	Handikunte	2006-07	P. Muddanhalli Karekaythnahalli road to Tepal C.C.Road	CC Road	31000	30851	0	Completed
Tumkur	Sira	Handikunte	2006-07	Gonihalli Agadi Devarajappa home to bas stand C.C.Road	CC Road	36000	30906	0	Completed
Tumkur	Sira	Handikunte	2006-07	Gollarahatti Samudaya Bhavan road	Community Hall	33000	32909	0	Completed
Tumkur	Sira	Handikunte	2006-07	Gonihalli C.C.Road	CC Road	62000	61541	0	Completed
Tumkur	Sira	Handikunte	2006-07	Rangswamaiah home to D.Naganna home C.C.Road	CC Road	62000	61553	0	Completed
Tumkur	Sira	Handikunte	2006-07	Hadikunte C.C.Road	CC Road	62000	61566	0	Completed
Tumkur	Sira	Handikunte	2006-07	Karekaythnahalli Bas stand Nagarajappa home C.C.Road	CC Road	64000	63733	0	Completed
Tumkur	Sira	Handikunte	2007-08	I.E.C	IEC	24875	13000	0	Completed
Tumkur	Sira	Handikunte	2007-08	P.Muddanahalli C.C.Road	CC Road	43000	41637	0	Completed
Tumkur	Sira	Handikunte	2007-08	Agrahara gollarahatti C.C.Road	CC Road	43000	41758	0	Completed
Tumkur	Sira	Handikunte	2007-08	Agrahara Narashimurthy home Bevinakatte C.C.Road	CC Road	43000	42038	0	Completed
Tumkur	Sira	Handikunte	2007-08	Gonihalli C.C.Road	CC Road	43000	42055	0	Completed
Tumkur	Sira	Handikunte	2007-08	Handikunte C.C.Road	CC Road	43000	42055	0	Completed
Tumkur	Sira	Handikunte	2007-08	Handikunte Dasappa home Mahabub sab home C.C.Road	CC Road	43000	42055	0	Completed
Tumkur	Sira	Handikunte	2007-08	Agrahara C.C.Road	CC Road	47000	45875	0	Completed
Tumkur	Sira	Handikunte	2007-08	Ragalalahalli C.C.Road	CC Road	86000	84807	0	Completed
Tumkur	Sira	Handikunte	2007-08	Veerabhadrappa home to Mahabub C.C.Road	CC Road	86000	84972	0	Completed
Tumkur	Sira	Handikunte	2007-08	Krekaythnahalli C.C.Road	CC Road	86000	85120	0	Completed
Tumkur	Sira	Handikunte	2007-08	Bhoppanna home to Basappa C.C.Road	CC Road	86000	85127	0	Completed
Tumkur	Sira	Handikunte	2007-08	Badamaranahalli Lakshmi tepal road & capound	Compound wall	86000	85127	0	Completed
Tumkur	Sira	Handikunte	2007-08	Rangswamaiah home to D.Naganna home C.C.Road	CC Road	86000	85229	0	Completed
Tumkur	Sira	Handikunte	2007-08	B.M.Road chikkaranayak C.C.Road	CC Road	89000	89032	0	Completed
Tumkur	Sira	Handikunte	2008-09	I.E.C	IEC	50000	48200	0	Completed
Tumkur	Sira	Handikunte	2008-09	Gonihalli Bas satd Near C.C.Road	CC Road	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Gonihalli Poo.Siddappa to Thimmarayappa C.C.Road	CC Road	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Handikunte C.C.Road	CC Road	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Agrahara Hosa Calony Chardi	Drainage	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Handikunte Chardi Dak	Drainage	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Agrahara C.C.Road	CC Road	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Gollarahatti C.C.Road	CC Road	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Poojar Muddanahalli Gate Near Road	CC Road	50000	49100	0	Completed
Tumkur	Sira	Handikunte	2008-09	Gonihalli Bhoppanna to muddanna C.C.Road	CC Road	50000	49500	0	Completed
Tumkur	Sira	Handikunte	2008-09	Hariyajihalli C.C.Road	CC Road	50000	49500	0	Completed
Tumkur	Sira	Handikunte	2008-09	Hariyajihalli A.K.Calony C.C.Road	CC Road	60000	59000	0	Completed
Tumkur	Sira	Handikunte	2008-09	Badamaranahalli Maramma Tepal C.C.Road	CC Road	100000	99150	0	Completed
Tumkur	Sira	Handikunte	2008-09	Karekaythnahalli C.C.Road	CC Road	100000	99400	0	Completed
Tumkur	Sira	Handikunte	2008-09	Poojar Muddanahalli C.C.Road	CC Road	100000	99400	0	Completed
Tumkur	Sira	Handikunte	2008-09	Kallahalli Narasappa to D.Naganna C.C.Road	CC Road	100000	99400	0	Completed
Tumkur	Sira	Handikunte	2009-10	Agrahara gollarahatti halina Diry near tepal C.C. Road	CC Road	45000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Ariyajihalli Bhovalalony C.C. Road (SC)	CC Road	45000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Gonihalli Guddamma home to Doddarangappa home C.C. Road	CC Road	45000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Handikunte C.C. Road (SC)	CC Road	45000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Kallahalli Ranthanamma agadi Meke Eranna home to C.C. Road	CC Road	45000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Ragalalahalli Kaythaji home Handpapp baraguru C.C. Road	CC Road	45000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Handikunte Mehabubab home to Govidappa home C.C. Road (SC)	CC Road	45000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Agrahara hosabadavane Jogannana home Murkanna home C.C. Road	CC Road	88000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Gonihalli Nagappa home to Ammanakatte C.C. Road	CC Road	88000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Karekaythnahalli Bharathamma home SC calony C.C. Road (SC)	CC Road	88000	0	0	Progress
Tumkur	Sira	Handikunte	2009-10	Badamaranahalli Ajnejaswamy tepal SriLakshmi tepal C.C. Road	CC Road	95000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Honnagondanahalli	2006-07	Aanupananahalli Lakshminayak home chardi	Drainage	35000	29243	0	Completed
Tumkur	Sira	Honnagondanahalli	2006-07	Kusukunte tepal hallappa home chardi	Drainage	35000	30920	0	Completed
Tumkur	Sira	Honnagondanahalli	2006-07	Davudpalya chardi	Drainage	35000	31343	0	Completed
Tumkur	Sira	Honnagondanahalli	2006-07	Honnagondanahalli Tepal Ranganayak home chardi	Drainage	56000	49237	0	Completed
Tumkur	Sira	Honnagondanahalli	2006-07	Channakunte Hejarappa home to C.Thimma home chardi	Drainage	76000	67290	0	Completed
Tumkur	Sira	Honnagondanahalli	2006-07	Channakunte Huchanna home to Hucharangappa home chardi	Drainage	105000	91378	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Anupanahalli school capound & kitchen room	Compound wall	47000	37044	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Davudpalya school kattada	School Compound and Buldi	47000	39101	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Kusukunte tepal near hallappa home chardi	Drainage	50000	47142	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Enamgollahalli sisten Aralikatte C.C.Road	CC Road	79000	70916	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Arunganahalli School road C.C.Road	CC Road	79000	76916	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Channakunte Erappa home Edigar Lakshmana home C.C.Road	CC Road	115000	113514	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Honnagondanahalli C.C.Road	CC Road	141000	117586	0	Completed
Tumkur	Sira	Honnagondanahalli	2007-08	Channakunte C.C.Road	CC Road	120000	119097	0	Completed
Tumkur	Sira	Honnagondanahalli	2008-09	Anupanahalli C.C. Road	CC Road	47000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Anupanahalli Thimmappanna Tepal main C.C. Road	CC Road	59000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Kusukunte C.C. Road	CC Road	59000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Davoud paly School Capound	Compound wall	59000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Yallamma Tepal C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Honnagondanahalli Gollarahatti (Poojarappa to Pattadara Maddakkana) Mane C.C. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Honnagondanahalli Gollarahatti C.C. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Channakunte (Lakshmikathappa to Lakshmanappa) C.C. Road	CC Road	145000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Channakunte C.C. Road	CC Road	150000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2008-09	Honnagondanahalli Gollarahatti (Doda Poojarappa to Narashimaiah) C.C. Road	CC Road	150000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	I.E.C	IEC	6000	0	0	Progress

Tumkur	Sira	Honnagondanahalli	2009-10	Channakunte Lakshmi Khatappa home to Lakshmanappa home C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Davodpalya masidi near C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Honnagondanahalli Honneshappa home to kariyamma tepal C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Honnagondanahalli C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Inamgollahalli Bhoothappa tepal near C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Aanupanahalli School capound	Compound wall	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Aruganahalli School capound	Compound wall	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Aanupanahalli Mil mariyappa home near chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Kusukunte sathappa home to kariyanna home chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Honnagondanahalli SC calony Kabanna home to ranganna chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Honnagondanahalli Shivanna home to kodirangachar home chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Channakunte Doddarangappa home to muddanna chardi	Drainage	100000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2009-10	Channakunte C.C.Road (SC)	CC Road	100000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Aruganahalli Srirama Tepal Forest C.C.Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Sannadasappa home to kuntakariyanna home C.C.Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Davood palya Ranganahalli Kasimsab home Gollarahatti Chardi	Drainage	35000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Honnagondanahalli Gollarahatti Kepanna home Megalahalli Rokkanna home Chardi	Drainage	35000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Kusukunte Pathanna home to Shivalingamma home Chardi	Drainage	35000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	I.E.C	IEC	42000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Anupanahalli Lakshmi Tepal C.C.Road	CC Road	70000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Channakunte Maramma Tepal C.C.Road SC	CC Road	75000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Channakunte Sheshappanna home Shivanna home C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Honnagondanahalli	2010-11	Appihalli Ramanna home to Karidasappa home C.C.Road	CC Road	105000	0	0	Progress
Tumkur	Sira	Hosur	2006-07	Kumbarahalli SC calony C.C.Road	CC Road	20000	19300	0	Completed
Tumkur	Sira	Hosur	2006-07	Kumbarahalli chardi	Drainage	20000	19400	0	Completed
Tumkur	Sira	Hosur	2006-07	Bhoothappagudi C.C.Road	CC Road	20000	19500	0	Completed
Tumkur	Sira	Hosur	2006-07	C.C.Road	CC Road	20000	19500	0	Completed
Tumkur	Sira	Hosur	2006-07	K.Ranganahalli gollarahatti C.C.Road	CC Road	20000	19500	0	Completed
Tumkur	Sira	Hosur	2006-07	Muddenahalli SC calony C.C.Road	CC Road	20000	19500	0	Completed
Tumkur	Sira	Hosur	2006-07	Muddenahalli gollarahatti water tank pipe line	Pipeline	20000	19500	0	Completed
Tumkur	Sira	Hosur	2006-07	Muddenahalli SC calony Pipe mori	Pipeline	20000	19500	0	Completed
Tumkur	Sira	Hosur	2006-07	Hosuru grampanchayth 2side capound	Compound wall	20000	19550	0	Completed
Tumkur	Sira	Hosur	2006-07	K.Ranganahalli chardi	Drainage	40000	38634	0	Completed
Tumkur	Sira	Hosur	2006-07	Hosuru C.C.Road	CC Road	44000	42300	0	Completed
Tumkur	Sira	Hosur	2006-07	Grampanchayathi kattad capound	Compound wall	60000	59850	0	Completed
Tumkur	Sira	Hosur	2006-07	Kaluvarahalli Dak	other works	65000	64600	0	Completed
Tumkur	Sira	Hosur	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Hosur	2007-08	Kaluvarahalli Chardi	Drainage	25000	24500	0	Completed
Tumkur	Sira	Hosur	2007-08	K.Ranganahalli C.C.Road	CC Road	25000	24700	0	Completed
Tumkur	Sira	Hosur	2007-08	Sakapura chardi	Drainage	35000	34200	0	Completed
Tumkur	Sira	Hosur	2007-08	Muddenahalli Gollarahatti Road Dak	CC Road	35000	34500	0	Completed
Tumkur	Sira	Hosur	2007-08	A.K.calony sisten near Dak	other works	35000	34600	0	Completed
Tumkur	Sira	Hosur	2007-08	Kaluvarahalli C.C.Road	CC Road	40000	39600	0	Completed
Tumkur	Sira	Hosur	2007-08	Kaluvarahalli Bas stand Tagudana	Bus Stand	50000	49800	0	Completed
Tumkur	Sira	Hosur	2007-08	Hosuru Panchayathi capound	Compound wall	50000	49800	0	Completed
Tumkur	Sira	Hosur	2007-08	Hosuru C.C.Road	CC Road	65000	64000	0	Completed
Tumkur	Sira	Hosur	2007-08	Liabroary Room	Construction Of Library	80000	79000	0	Completed
Tumkur	Sira	Hosur	2007-08	K.Ranganahalli Villegge chardi	Drainage	80000	79400	0	Completed
Tumkur	Sira	Hosur	2007-08	Kumbarahalli chardi	Drainage	82000	81400	0	Completed
Tumkur	Sira	Hosur	2007-08	Muddenahalli School Near Kitchen Room	School Compound and Buldi	100000	98900	0	Completed
Tumkur	Sira	Hosur	2007-08	Hospital Room	Hospital work	148000	147800	0	Completed
Tumkur	Sira	Hosur	2008-09	Kaluvarahalli Bax Chardi	Drainage	60000	0	0	Progress
Tumkur	Sira	Hosur	2008-09	Kaluvarahalli A.D. Bax Chardi	Drainage	60000	0	0	Progress
Tumkur	Sira	Hosur	2008-09	Kumbarahalli Pape Line	Pipeline	104000	0	0	Completed
Tumkur	Sira	Hosur	2008-09	I.S.C	other works	25000	25000	0	Completed
Tumkur	Sira	Hosur	2008-09	Hosur Libarory 2 Stage	Construction Of Library	50000	50000	0	Completed
Tumkur	Sira	Hosur	2008-09	Hosur health Center 2 Stage	Hospital work	50000	50000	0	Completed
Tumkur	Sira	Hosur	2008-09	K.Ranganahalli S.C. Calony Dak	other works	54000	54000	0	Completed
Tumkur	Sira	Hosur	2008-09	Muddenahalli C.C.Road	CC Road	55000	55000	0	Completed
Tumkur	Sira	Hosur	2008-09	Sakapura Ramanna to Jujanna Chardi	Drainage	55000	55000	0	Completed
Tumkur	Sira	Hosur	2008-09	Muddenahalli SC Calony Chardi	Drainage	75000	75000	0	Completed
Tumkur	Sira	Hosur	2008-09	Hosuru C.C.Road	CC Road	100000	100000	0	Completed
Tumkur	Sira	Hosur	2008-09	K.Ranganahalli Bhoothappanna gudi Capound	Compound wall	100000	100000	0	Progress
Tumkur	Sira	Hosur	2008-09	Hosuru Vilge Chardi	Drainage	150000	150000	0	Completed
Tumkur	Sira	Hosur	2009-10	I.E.C	IEC	50000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Sakapura K.C.B Ramanna home Near Chik Dyam	other works	50000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Kaluvarahalli Venkatappa home near Chik Dyam	other works	50000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	K.Ranganahalli C.C.Road (SC)	CC Road	60000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Muddenahalli Bas stand near Tagudana	Bus Stand	70000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Muddenahalli Gollarahatti Bas stand near Tagudana	Bus Stand	70000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Kaluvarahalli C.C.Road (SC)	CC Road	70000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Hosuru C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Hosuru Hosabadaavane SC/ST calony Boomalah home to Thimmanayak C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Hosur	2009-10	Kumbarahalli H.P.S. to S.C.calony H.P.S. C.C.Road (SC)	CC Road	100000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	Sakapura C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	Kaluvarahalli Bas Stand Tagudana	Bus Stand	50000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	I.E.C	IEC	53000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	Hosuru C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	Muddenahalli C.C.Road	CC Road	70000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	Hosuru Libarory Kattada 3rd Stage	Construction Of Library	80000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	K.Ranganahalli SC Calony C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Hosur	2010-11	Kubarahalli C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Hullikunte	2006-07	K.K.Palya School to Goviddappa home Hasubade	School Compound and Buldi	26000	25555	0	Completed
Tumkur	Sira	Hullikunte	2006-07	M.K.Paly Bhootheshwar Tepal Hasubande	other works	26000	25560	0	Completed
Tumkur	Sira	Hullikunte	2006-07	Basavanahalli Harijana calony C.C.Road	CC Road	52000	51889	0	Completed
Tumkur	Sira	Hullikunte	2006-07	Doddahullikunte C.C.Road	CC Road	78000	77533	0	Completed
Tumkur	Sira	Hullikunte	2006-07	Chikkahullikunte Bas stand Yargutappa home 2 side chardi	Drainage	78000	77589	0	Completed
Tumkur	Sira	Hullikunte	2006-07	Kotta vilage rangamadra	Drama Theater	78000	77589	0	Completed
Tumkur	Sira	Hullikunte	2006-07	Nidagatte Badajja kere jalli road	Mettling	78000	77966	0	Completed
Tumkur	Sira	Hullikunte	2006-07	Yajalagere harijana calony Hasubande	other works	88000	87500	0	Completed
Tumkur	Sira	Hullikunte	2006-07	I.E.C	IEC	100000	100000	0	Completed
Tumkur	Sira	Hullikunte	2007-08	School near Sisten C.C.Road	CC Road	35000	32500	0	Completed
Tumkur	Sira	Hullikunte	2007-08	Water sisten Kariyappa Hasu bande	Drinking Water Supply	35000	32500	0	Completed
Tumkur	Sira	Hullikunte	2007-08	Sridevi tepal Hasu bande	other works	61000	60500	0	Completed
Tumkur	Sira	Hullikunte	2007-08	Pathalgeshwara tepal Hasu bande	other works	91500	89597	0	Completed
Tumkur	Sira	Hullikunte	2007-08	Bas stand C.C.Road	CC Road	91500	91300	0	Completed
Tumkur	Sira	Hullikunte	2007-08	SC calony C.C.Road	CC Road	91500	91488	0	Completed
Tumkur	Sira	Hullikunte	2007-08	Harijanacalony Near C.C.Road	CC Road	91500	91488	0	Completed
Tumkur	Sira	Hullikunte	2007-08	PWD road C.C.Road	CC Road	92000	91520	0	Completed
Tumkur	Sira	Hullikunte	2007-08	I.E.C	IEC	100000	100000	0	Completed
Tumkur	Sira	Hullikunte	2008-09	M.K.palya Gurulingappa to Mahalingappa Chardi and Road	Drainage	37000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	K.K.Palya water Tank to Fild Chardi	Water Tank	37000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	I.E.C & S.S	IEC	50000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	Basavanahalli Tepal Hasu bande	other works	74000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	M.K.palya Village Agnavadi	Anganavadi building	90000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	Chikkahullikunte Jantha Calony C.C.Road	CC Road	111000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	Doddahullikunte C.C.Road	CC Road	111000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	Haajalagere Hrijan Calonya Kriyappa to Musakalati C.C.Road	CC Road	111000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	Nidagatte C.C.Road	CC Road	111000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	Khoti Harijana Calony Sudrappa to Revajja C.C.Road	CC Road	116000	0	0	Progress
Tumkur	Sira	Hullikunte	2008-09	Doddahullikunte Garm Panchayth Capound	Compound wall	281000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	K.K.palya C.C.Road	CC Road	25000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	M.K.palya C.C.Road	CC Road	25000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	Chikkahullikunte Harijana calony Hasu bade	other works	25000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	Chikkahullikunte Sriranganathaswamy Tepal Near C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	Basavanahalli Peeli Near Hasu bande	other works	50000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	Doddahullikunte C.C.Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	Kottipalya C.C.Road	CC Road	75000	0	0	Progress

Tumkur	Sira	Hullikunte	2009-10	Yajalagere Muddalaih Nagabhoshan home Gangamma C.C. Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	Nidagatte SC Eranayaka home to N.B.Nagarajappa C.C. Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	M.K.palya Aganavadi kattada	Anganavadi building	100000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	I.E.C	IEC	120000	0	0	Progress
Tumkur	Sira	Hullikunte	2009-10	Hullikunte garampanchthi kattada & Bath room	Construction of Gram Panch	123000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	C.C.Road K.K.palya near sisten	CC Road	28000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	Hasubande k.k.palya	other works	28000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	C.C.Road Basavanahalli go hatt	CC Road	56000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	IEC	IEC	67000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	C.C.Road (chikkulunte Beerappanagudi)	CC Road	84000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	C.C.Road (sannasiddappa house to puttalingappa)	CC Road	84000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	C.C.Road (gajjarappa)	CC Road	84000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	C.C.Road (Dodda Hullikunte)	CC Road	84000	0	0	Progress
Tumkur	Sira	Hullikunte	2010-11	C.C.Road Yanajagere jayanna	CC Road	84000	0	0	Progress
Tumkur	Sira	Hunashihalli	2006-07	Heruru Jalli Road	Mettling	33000	31941	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Yaravahalli chardi	Drainage	33000	32023	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Heruru chardi	Drainage	33000	32227	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Narayanapura C.C.Road	CC Road	33000	32500	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Hunasehalli chardi	Drainage	33000	32548	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Dadikere A.K.calony C.C.Road	CC Road	33000	32598	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Dyagerehalli Road	CC Road	33000	32638	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Yaravahalli Bavi muchuvudu	other works	33000	32646	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Kumbarahalli Prasuthi gurua	Community Hall	33000	32829	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	I.E.C	IEC	44500	44500	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Dyagerehalli Road	CC Road	66000	65734	0	Completed
Tumkur	Sira	Hunashihalli	2006-07	Hunasehalli C.C.Road	CC Road	130000	128174	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	I.E.C	IEC	45000	44500	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Dyagerehalli Bhoivalony sethuve	Bridge work	47000	46403	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Kutanahatti water tank setuive	Water Tank	48000	46727	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Daddikere Aganavadi Zside sethuve	Bridge work	48000	47063	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Narayanapura Aganavadi near sethuve	Bridge work	48000	47225	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Balajinahatti road sethuve	Bridge work	48000	47287	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Dyagerehalli C.C.Road	CC Road	48000	47324	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Hunasehalli C.C.Road	CC Road	50000	48868	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Yaravahalli Danjaloh home to Doddajja home & Ramjia home chardi	Drainage	94000	93524	0	Completed
Tumkur	Sira	Hunashihalli	2007-08	Heruru SC calony C.C.Road	CC Road	94000	93642	0	Completed
Tumkur	Sira	Hunashihalli	2008-09	Balajinahatti School C.C.	CC Road	40000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Dyagerehalli C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Narayanapura Paly Chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Kuliahatti School Sethuve	School Compound and Buildi	40000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Dadikere SC Calony Chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Dyagerehalli C.C.Road	CC Road	45354	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	I.E.C	IEC	50000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Yaravahalli C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Heruru C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Hunisehalli C.C.Road	CC Road	160000	0	0	Progress
Tumkur	Sira	Hunashihalli	2008-09	Hunisehalli G.P. Saba Bavan	Construction of Gram Panch	350000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Hunisehalli Thimmana home to Sannahanumathppa Home C.C.Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Kutanahalli Kriyamma C.C.Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Dadikere Devarlingappa home near Sisten (ST)	other works	35000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Narayanapura Rangathaswamy Tepal C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	I.E.C	IEC	50000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Yaravahalli PWD Road Jagath C.C.Road (SC)	CC Road	60000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Heruru C.C.Road	CC Road	81000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Dyagerehalli Rangathaswamy Tepal C.C.Road (SC)	CC Road	90000	0	0	Progress
Tumkur	Sira	Hunashihalli	2010-11	Hunisehalli Yaragutappa home to Andappa Home C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Huyildore	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Huyildore	2007-08	Kilaradahalli Tanda Dayyka nayak home Tank to Kaluchappadi chardi	Drainage	23600	23408	0	Completed
Tumkur	Sira	Huyildore	2007-08	Chikkasandra kaval hosa sethuve chardi	Drainage	23600	23600	0	Completed
Tumkur	Sira	Huyildore	2007-08	Maganahalli Mudalappa home to puttamma home Kakrit road	CC Road	47000	47000	0	Completed
Tumkur	Sira	Huyildore	2007-08	Subabul ranganaahalli bovi calony near sethuve	Bridge work	70000	64395	0	Completed
Tumkur	Sira	Huyildore	2007-08	Kilaradahalli Puttarangappa home to Lakshmirangappa home kakrit road	CC Road	70000	69940	0	Completed
Tumkur	Sira	Huyildore	2007-08	Kabadahalli Samudaya bhavan Samaramanyak home Kakrit road	Community Hall	80000	79992	0	Completed
Tumkur	Sira	Huyildore	2007-08	Honnenahalli Kakrit road	CC Road	84400	84257	0	Completed
Tumkur	Sira	Huyildore	2007-08	Hulidore Sira Chagavar road Badamma Kakrit road	CC Road	94400	94378	0	Completed
Tumkur	Sira	Huyildore	2007-08	Shagadadu Bas stand water tank Kakrit road	Water Tank	94400	94378	0	Completed
Tumkur	Sira	Huyildore	2007-08	Ranganathapura Sirama tepal Aralikatte Kakrit road & sethuve	Bridge work	13500	134946	0	Completed
Tumkur	Sira	Huyildore	2007-08	Honnenahalli Kanime Maramma tepal Tiler Ranganna home Kakrit road	CC Road	140000	139942	0	Completed
Tumkur	Sira	Huyildore	2008-09	Chikkasandra kaval Kakrit Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Sububul Rangahalli Bhoi Calony to Cakrit Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Rangathapura Cakrit Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Shagadadu Cakrit Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Uddanachikkanhatti Tepal Chikkanna home Cakrit Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Grama Panchaythi New compound Computer Room	Compound wall	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Shagadadu Baladevara Tepal water Tank Cakrit RoadCakrit Road	Water Tank	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Kilaradahalli Tanda Nelyanik home to Water Tank Rudralah Cakrit Road	Water Tank	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	D.A.Tanda Cakrit Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Hale Hulidore A.K.calony Badajji Rangaiah home Rangashamaiah Cakrit Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Kilaradahalli Cakrit Road	CC Road	150000	0	0	Progress
Tumkur	Sira	Huyildore	2008-09	Honnenahalli Cakrit Road	CC Road	200000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	I.E.C	IEC	30000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Chikkasandra kaval gopalanayak home to Sevanayak home C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Kilaradahalli C.C.Road (SC)	CC Road	57000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Shagadadu Goviddappa home Ranganna home C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Shagadadu Krishanappa home Subbanna home C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Doddahaldamaru tadada Shivanayak home to Lakshmanayaka home C.C.Road (SC)	CC Road	80000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Ranganathapura Boothegowda home Manajanna home C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Kilaradahalli Kammara ranganna home to madival home C.C.Road SC	CC Road	120000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Hulidore Srirama tepal High school C.C.Road	CC Road	160000	0	0	Progress
Tumkur	Sira	Huyildore	2009-10	Kunagatanahalli A.K.calony main road C.C.Road (SC)	CC Road	160000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	I.E.C	IEC	12000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Chikkasandra Kaval Narayanayak home Sethuve (SC)	Bridge work	30000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Kiradahalli Nilyanayaka to Rudranayak C.C.Road (SC)	CC Road	35000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Maganahalli Eranna to Lakshamma home C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Kiradahalli C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Ranganathapura Shivanna to Gangabhoi C.C.Road (S.C)	CC Road	90000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Hannenahalli Kanime maramma Tepal Bas stand C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Shagadadu Aganavadi Jayanna home to Kenchanna home C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Huyildore	2010-11	Halehulidore Veerkenchamma Tepal Sethuve High School C.C.Road (SC)	CC Road	138000	0	0	Progress
Tumkur	Sira	Kallambella	2006-07	Kenchaganahalli SC calony C.C.Road	CC Road	75000	71638	0	Completed
Tumkur	Sira	Kallambella	2006-07	Mallashettyhalli SC calony C.C.Road	CC Road	75000	71638	0	Completed
Tumkur	Sira	Kallambella	2006-07	Ajjenahalli C.C.Road	CC Road	100000	95436	0	Completed
Tumkur	Sira	Kallambella	2006-07	Balenhalli C.C.Road	CC Road	100000	98344	0	Completed
Tumkur	Sira	Kallambella	2006-07	Lakkanahalli C.C.Road	CC Road	125000	118466	0	Completed
Tumkur	Sira	Kallambella	2006-07	Muddaihpalya Ganesh Tepal C.C.Road	CC Road	125000	121583	0	Completed
Tumkur	Sira	Kallambella	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Kallambella	2007-08	Uddaihnappalya C.C.Road	CC Road	30000	29864	0	Completed
Tumkur	Sira	Kallambella	2007-08	Ajjenahalli Narasappa home to Ramanna home C.C.Road	CC Road	50000	49837	0	Completed
Tumkur	Sira	Kallambella	2007-08	Kallabhalla C.C.Road	CC Road	60000	58455	0	Completed
Tumkur	Sira	Kallambella	2007-08	Balenhalli C.C.Road	CC Road	60000	59393	0	Completed
Tumkur	Sira	Kallambella	2007-08	Lakkanahalli C.C.Road	CC Road	100000	84270	0	Completed
Tumkur	Sira	Kallambella	2007-08	Kechaganahalli C.C.Road	CC Road	100000	89924	0	Completed
Tumkur	Sira	Kallambella	2007-08	Ajjenahalli gollarahatti chittappa home to jayanna home C.C.Road	CC Road	100000	91922	0	Completed
Tumkur	Sira	Kallambella	2007-08	Halenahalli C.C.Road	CC Road	100000	99915	0	Completed
Tumkur	Sira	Kallambella	2007-08	Lakkanahalli gollarahatti Hanumanthanna home to sannuggaiah home C.C.Road	CC Road	100000	99215	0	Completed
Tumkur	Sira	Kallambella	2007-08	Mallashettyhalli C.C.Road	CC Road	100000	99915	0	Completed
Tumkur	Sira	Kallambella	2008-09	I.E.C	IEC	25951	0	0	Progress
Tumkur	Sira	Kallambella	2008-09	Garampanchayth Office Mitting Hal	Construction of Gram Panch	195000	0	0	Progress

Tumkur	Sira	Kallambella	2008-09	Halenahalli SC calony Hanumanthaiah home to Narshimalah Charadi	Drainage	40000	39649	0	Completed
Tumkur	Sira	Kallambella	2008-09	Uddayanapalya C.C. Road	CC Road	50000	49521	0	Completed
Tumkur	Sira	Kallambella	2008-09	Balenahalli C.C. Road	CC Road	80000	79590	0	Completed
Tumkur	Sira	Kallambella	2008-09	Lakkanahalli School Fild C.C. Road & Aganavadi Aduge Kotadi	CC Road	80000	79590	0	Completed
Tumkur	Sira	Kallambella	2008-09	Kallibella N.S.Road to Siddeveranna home Aralimara Charadi	Drainage	80000	79889	0	Completed
Tumkur	Sira	Kallambella	2008-09	Kenchagahalli Lakshamana to kere Box Chardi	Drainage	100000	99789	0	Completed
Tumkur	Sira	Kallambella	2008-09	Kallibella Hucharangappa to Aralimara Charadi	Drainage	160000	159710	0	Completed
Tumkur	Sira	Kallambella	2008-09	Halenahalli ST calony to Kurudu Govidanna Box Chardi	Drainage	180000	179267	0	Completed
Tumkur	Sira	Kallambella	2008-09	Ajjenahalli C.C. Road	CC Road	195000	194524	0	Completed
Tumkur	Sira	Kallambella	2010-11	Balenahalli K.T.Rangappa home to Nagamma home C.C.Road	CC Road	27000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Halenahalli Grama Devathe Tepal Honesh home Box Chardi	Drainage	27000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Halenahalli S.C. calony O.H.T Thathi Beli	other works	27000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	A.E.C.	other works	37000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Kenchaganahalli Sir rama Tepal Sethuve	Bridge work	54000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Ajjenahalli calony Hanumatharayappa home Hottesiddpanna home C.C.Road	CC Road	54000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Kallibella Mysore road Sinappa home S.S. road to Chardi	Drainage	54000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Kallibella Shanubhogara Venkatappa home Subamma home box chardi	Drainage	54000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Kallibella Harijana Calony to Hanumanthappa home to Rangnathappa home C.C.Road	CC Road	54000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Kallibella NH4 Bagalegopi home post office to C.C. Road	CC Road	81000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Balenahalli L.P.S Capound	Compound wall	81000	0	0	Progress
Tumkur	Sira	Kallambella	2010-11	Halenahalli Sannanayaka home & Kepanna home Muslim to box chardi	Drainage	81000	0	0	Progress
Tumkur	Sira	Kotta	2006-07	Gajamaranahalli C.C. Road	CC Road	25000	24745	0	Completed
Tumkur	Sira	Kotta	2006-07	Chikkanakote C.C. Road	CC Road	30000	25381	0	Completed
Tumkur	Sira	Kotta	2006-07	Kotta Maramma Tepal M.G.Road C.C. Road	CC Road	30000	25680	0	Completed
Tumkur	Sira	Kotta	2006-07	Ojagunte gollarahatti C.C.Road	CC Road	30000	27012	0	Completed
Tumkur	Sira	Kotta	2006-07	Ojagunte gollarahatti Sisten near & Ojagunte sisten near & 2 Thoti	other works	30000	29219	0	Completed
Tumkur	Sira	Kotta	2006-07	Chikkanakote Durgammadevi tepal C.C.Road	CC Road	30000	29859	0	Completed
Tumkur	Sira	Kotta	2006-07	Mustigarahalli maramma tepal near C.C.Road	CC Road	30000	29860	0	Completed
Tumkur	Sira	Kotta	2006-07	Gajamaranahalli Chavadi C.C. Road	CC Road	50000	31551	0	Completed
Tumkur	Sira	Kotta	2006-07	Bychenahalli Goviddappa C.C. Road	CC Road	40000	31779	0	Completed
Tumkur	Sira	Kotta	2006-07	Ragapura C.C.Road	CC Road	50000	32293	0	Completed
Tumkur	Sira	Kotta	2006-07	Boommarsanahalli C.C. Road	CC Road	60000	50216	0	Completed
Tumkur	Sira	Kotta	2006-07	Kotta SC calony hosa badavane C.C. Road	CC Road	70000	59793	0	Completed
Tumkur	Sira	Kotta	2006-07	Lingadahalli Shanidevar Tepal Box chardi	Drainage	90000	80913	0	Completed
Tumkur	Sira	Kotta	2007-08	I.E.C.	IEC	0	15900	0	Completed
Tumkur	Sira	Kotta	2007-08	Mustigarahalli C.C. Road	CC Road	39000	31636	0	Completed
Tumkur	Sira	Kotta	2007-08	Bidarakere Kariyamma Tepal C.C. Road	CC Road	39000	37218	0	Completed
Tumkur	Sira	Kotta	2007-08	Bidarakere School capound	Compound wall	39000	37218	0	Completed
Tumkur	Sira	Kotta	2007-08	Bidarakere Gollarahatti School capound	Compound wall	39000	37218	0	Completed
Tumkur	Sira	Kotta	2007-08	Chikkanakote Gollarahatti School capound	Compound wall	39000	37218	0	Completed
Tumkur	Sira	Kotta	2007-08	Garamanachayathi Road to Kumbhar home chardi	Drainage	39000	37218	0	Completed
Tumkur	Sira	Kotta	2007-08	Chaikkanakote A.D. calony C.C. Road	CC Road	39000	37218	0	Completed
Tumkur	Sira	Kotta	2007-08	Gajamaranahalli SC calony C.C. Road	CC Road	39000	37218	0	Completed
Tumkur	Sira	Kotta	2007-08	Lingadahalli SC calony new chardi	Drainage	39000	38920	0	Completed
Tumkur	Sira	Kotta	2007-08	Adaluru C.C. Road	CC Road	84000	66917	0	Completed
Tumkur	Sira	Kotta	2007-08	Lingadahalli Mahalingappa home to Eshwarling tepal chardi	Drainage	78000	76058	0	Completed
Tumkur	Sira	Kotta	2007-08	Bhoommarasanahalli school capound	Compound wall	78000	76916	0	Completed
Tumkur	Sira	Kotta	2007-08	Hanumanthapura C.C. Road	CC Road	78000	76916	0	Completed
Tumkur	Sira	Kotta	2007-08	Kotta karekallu School capound	Compound wall	117000	96791	0	Completed
Tumkur	Sira	Kotta	2008-09	Ragapura Narasamma Home Near Setuve 2nd stage	Bridge work	42000	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Bidarakere gollarahatti School Capound 2nd stage	Compound wall	50000	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Mustigarahalli SC Calony C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Ojagunte Tepal ST Calony C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Kotta	2008-09	I.E.C.	IEC	59394	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Bychenahalli School Capound	Compound wall	60000	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Kotta ST calony Anjaneyaswamy Tepal C.C. Road	CC Road	63500	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Bhoommarasanahalli School Copund 2nd Stage	School Compound and Buildi	90500	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Chikkanakote C.C. Road	CC Road	107000	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Kotta Hosa ST Calony C.C. Road	CC Road	107000	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Ojagunte Gollarahatti Kabanna Home to Tepal C.C. Road	CC Road	129500	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Lingadahalli Ramanna to Srikaiah Kalina Chappadi Charadi	Drainage	160500	0	0	Progress
Tumkur	Sira	Kotta	2008-09	Bidarakere School Capound 2nd stage	Compound wall	164000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	I.E.C.	IEC	27000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Kotta karekallu C.C. Road	CC Road	41000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Gajamaranahalli school Kichan room	School Compound and Buildi	41000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Kotta ST calony Eramadaiah tepal chardi	Drainage	41000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Ojagunte C.C. Road	CC Road	82000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Bhomananaranahalli school capound 3rd stage	Compound wall	82000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Chikkanakote gollarahatti school capound 2nd stage	Compound wall	82000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Kotta SC calony Goviddappa home to Bas Satand C.C. Road	CC Road	82000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Adaluru C.C. Road	CC Road	123000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Bidarakere school capound 3rd stage	Compound wall	123000	0	0	Progress
Tumkur	Sira	Kotta	2009-10	Lingadahalli C.C. Road SC	CC Road	123000	0	0	Progress
Tumkur	Sira	Kotta	2010-11	I.E.C.	IEC	15000	0	0	Progress
Tumkur	Sira	Kotta	2010-11	Ojagunte Tepal Near C.C. Road	CC Road	62000	0	0	Progress
Tumkur	Sira	Kotta	2010-11	Thimmappaswamy Tepal C.C. Road	CC Road	62000	0	0	Progress
Tumkur	Sira	Kotta	2010-11	SC Calony Thimmanna Kalayanamma home C.C. Road	CC Road	93000	0	0	Progress
Tumkur	Sira	Kotta	2010-11	Yallamma Tepal C.C. Road (S.C)	CC Road	93000	0	0	Progress
Tumkur	Sira	Kotta	2010-11	Doddirappa home to School C.C. Road	CC Road	124000	0	0	Progress
Tumkur	Sira	Kotta	2010-11	Rangaswamy Tepal C.C. Road	CC Road	186000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2006-07	Panjanahalli T. Ramanna home pipe line	Pipeline	20000	19163	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Jayanagar Thippanna home near dak	other works	20000	19903	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Sorekunte muslim calony grama Niramiya	other works	25000	24690	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Lakshmisagar Marigudi near Dak	other works	25000	24879	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Lakshmisagara Patabaramanna home to Kodihallada chardi	Drainage	25000	24948	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Sorekunte Thippeswamy home to Basanna home road	CC Road	25000	24949	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Devapura Ashwath katte	Community Hall	25000	24961	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Sorekunte Kammar Hanumatha home to Dodaiah home road	CC Road	25000	24990	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Devarahalli Anjaneyaswamy Tepal Grama Neramalya	other works	25000	24993	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Lakshmisagar C.C. Road	CC Road	30000	25000	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Panjanahalli rangaraju pipe line	Pipeline	30000	29458	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Sorekunte upparahatti Grama Nirmalya	other works	50000	49986	0	Completed
Tumkur	Sira	Lakshmisagara	2006-07	Lakshmisagara grampanchaythi kattada	Community Hall	150000	149998	0	Completed
Tumkur	Sira	Lakshmisagara	2007-08	I.E.C.	IEC	0	0	0	Completed
Tumkur	Sira	Lakshmisagara	2007-08	Sorekunte Puttaraganna home to Ranganna home Chardi	Drainage	70000	69233	0	Completed
Tumkur	Sira	Lakshmisagara	2007-08	G.Raganahalli kere Halake Pikap	other works	70000	69966	0	Completed
Tumkur	Sira	Lakshmisagara	2007-08	Sorekunte School Near Chardi	Drainage	105000	104598	0	Completed
Tumkur	Sira	Lakshmisagara	2007-08	Lakshmisagara C.C. Road	CC Road	140000	139831	0	Completed
Tumkur	Sira	Lakshmisagara	2007-08	Panjanahalli Aralikatte Siramma Tepal Chikkanna home size kallu chardi	Drainage	140000	139959	0	Completed
Tumkur	Sira	Lakshmisagara	2007-08	Lakshmisagar Panchayathi kattada 2side	Construction of Gram Panch	140000	140000	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	I.E.C	IEC	18000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2008-09	Subash Nagar Masidi C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2008-09	Maramanna Tepal Hasu Chappadi	other works	50000	49152	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Thimnna Water Thoti Hasu Chappadi	Water Tank	50000	49470	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Megala Thanda Tagudana	Bus Stand	50000	49486	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Kelgala Tandadali Tagudana	Bus Stand	50000	49486	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Gollar Gopalappa Ramaswamy C.C. Road	CC Road	50000	49576	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Badegowdar Naganna Gode charandi	other works	50000	49648	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	main road dhak	CC Road	50000	49833	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Kammar Rangappa Kaluchappdi Chardi & Durasthi	Drainage	60000	59167	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Sannappana Manemunde chanel	other works	60000	59784	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Sadanadappa Hasu Chappdi	other works	60000	59890	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	C.C. Road (chandaranna maneinda girynnana mane varege	CC Road	90000	88136	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	st calony jayaramanna coloni C.C. Road	CC Road	90000	88795	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Saramanpanchayth 3rd Stage	other works	140000	139174	0	Completed
Tumkur	Sira	Lakshmisagara	2008-09	Gopalshetty C.C. Road	CC Road	180000	178475	0	Completed
Tumkur	Sira	Lakshmisagara	2009-10	I.E.C	IEC	30000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Sorekunte Shubash nagar Ahamad home to ramanna home C.C. Road	CC Road	40000	0	0	Progress

Tumkur	Sira	Lakshmisagara	2009-10	Panchigangahalli P.S.Pandappa home near Bhoothanna home Kallu chappdi	other works	42000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Panjiganaahalli Shishuvivara Panduranga Tepak C.C.Road S.T	CC Road	50000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Panjiganaahalli C.C.Road ST	CC Road	80000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Sorekunte Erobolappa home to Sirama tepal Size kallu chardi ST	Drainage	85000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Devarahalli Sannahanumathappa home to Kechamma home Hasu chappdi	other works	86000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	G.Rangahalli C.C.Road (SC)	CC Road	86000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Sorekunte C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Dwaralu C.C.Road	CC Road	129000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2009-10	Lakshmisagar Sharip sab home to Bajithari Eshwarappa home C.C.Road	CC Road	172000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	I.E.C	IEC	28000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	Davaralu yaraguteshavara Near Pipe line & Sisten	Pipeline	30000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	Lakshmisagara Korama Venkatesh home korama Hanmanthappa home Hasu bade (SC)	other works	30000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	Devarahalli School Near C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	Lakshmisagara Gramapanchaythi Room	Construction of Gram Panch	60000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	G.Rangahalli Gollarahatti Near Kasuthi home (S.C)	Community Hall	60000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	Paigjanahalli Aganavadi Kedrada C.C.Road (S.T)	CC Road	120000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	Lakshmisagara Gramapanchaythi Room & lettering	Construction of Gram Panch	130000	0	0	Progress
Tumkur	Sira	Lakshmisagara	2010-11	Sorekunte Aganavadi Kedra Kattada	Anganavadi building	150000	0	0	Progress
Tumkur	Sira	Maagodu	2006-07	Halkur Dobbat water tank pipe line	Pipeline	31000	30429	0	Completed
Tumkur	Sira	Maagodu	2006-07	Kereyagalahalli hosa calony Rivtment	other works	31600	31109	0	Completed
Tumkur	Sira	Maagodu	2006-07	Borsandra chardi	Drainage	31600	31118	0	Completed
Tumkur	Sira	Maagodu	2006-07	Halkur Ganesh Tepak C.C.Road	CC Road	31600	31234	0	Completed
Tumkur	Sira	Maagodu	2006-07	Chikkathimmaiah palya sisten & pipeline	Pipeline	31600	31246	0	Completed
Tumkur	Sira	Maagodu	2006-07	Borsandra school Kenchegowdar C.C.Road	CC Road	31600	31343	0	Completed
Tumkur	Sira	Maagodu	2006-07	Guligenahalli C.C.Road	CC Road	31600	31343	0	Completed
Tumkur	Sira	Maagodu	2006-07	Magodu Malleshwara tepal C.C.Road	CC Road	31600	31343	0	Completed
Tumkur	Sira	Maagodu	2006-07	Magodu kurshi calony School capound	Compound wall	31600	31369	0	Completed
Tumkur	Sira	Maagodu	2006-07	Magodu Gohatti Shishuvivar capound	Compound wall	36000	31369	0	Completed
Tumkur	Sira	Maagodu	2006-07	Grinathanahalli gohatti prasuthi gura	Community Hall	36000	35685	0	Completed
Tumkur	Sira	Maagodu	2006-07	Doddanahalli School Ammajakka home C.C.Road	CC Road	63600	62852	0	Completed
Tumkur	Sira	Maagodu	2006-07	Javanahalli C.C.Road	CC Road	95000	94307	0	Completed
Tumkur	Sira	Maagodu	2007-08	I.E.C	IEC	0	12000	0	Completed
Tumkur	Sira	Maagodu	2007-08	Grinathanahalli C.C.Road	CC Road	31600	31089	0	Completed
Tumkur	Sira	Maagodu	2007-08	Grinathanahalli Doddamane bhommanna home Rangashamma home & michen ranganna home manjunath agadi chardi	Drainage	39000	36950	0	Completed
Tumkur	Sira	Maagodu	2007-08	Magodu Halina Diry near C.C.Road	CC Road	43000	42180	0	Completed
Tumkur	Sira	Maagodu	2007-08	Guligenahalli C.C.Road	CC Road	43000	42181	0	Completed
Tumkur	Sira	Maagodu	2007-08	Grinathanahalli Gohatti Prasuthi gurha	Community Hall	44000	43677	0	Completed
Tumkur	Sira	Maagodu	2007-08	Borsandra school kenchegowdar home C.C.Road	CC Road	86000	84360	0	Completed
Tumkur	Sira	Maagodu	2007-08	Halkur C.C.Road	CC Road	86000	84360	0	Completed
Tumkur	Sira	Maagodu	2007-08	Magodu kallika ledra	IEC	86000	84360	0	Completed
Tumkur	Sira	Maagodu	2007-08	Doddanahalli C.C.Road	CC Road	86000	85360	0	Completed
Tumkur	Sira	Maagodu	2007-08	Magodu School capound	Compound wall	90000	87995	0	Completed
Tumkur	Sira	Maagodu	2007-08	Guligenahalli Shivaramanna home to Kappanna gudi C.C.Road	CC Road	128000	127781	0	Completed
Tumkur	Sira	Maagodu	2008-09	I.E.C	IEC	32000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Grinathanahalli Fild C.C. Road	CC Road	55000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Grinathanahalli Bhomanna to Kariyajji Rangashamma C.C. Road	CC Road	55000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Guligenahalli Gollarahatti C.C. Road	CC Road	55000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Broasandra C.C. Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Hale Magodu C.C. Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Halkuru C.C. Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Magodu Malleshwara Tepal to Mallegowda C.C. Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Guligenahalli Chikkakariyappa to Naganna Box Charadi	Drainage	110000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Sira - Madugiri Guligenahalli SC Jagali Kariyanna C.C. Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Maagodu	2008-09	Magodu Honngodanahalli Road to Dasappa mane C.C. Road	CC Road	210000	0	0	Progress
Tumkur	Sira	Maagodu	2009-10	I.E.C	IEC	20000	0	0	Progress
Tumkur	Sira	Maagodu	2009-10	Magodu Gramapanchathi kattada R.C.C. sabhagana & Capound	Compound wall	800000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	I.E.C	IEC	7000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Guligenahalli Gollarahatti Angavadi Kuri Chikkanna C.C.Road	CC Road	32000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Magodu Gollarahatti Prasuthi Home	Community Hall	32000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Kereyagalahalli Sira Madugiri Road to Shivaramanna home C.C.Road (ST)	CC Road	32000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Doddanahalli C.C.Road	CC Road	64000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Grinathanahalli Mahalingappa home H.G.halli C.C.Road	CC Road	64000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Magodu Byarappa home Kammar rangappa C.C.Road	CC Road	64000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Borsandra Harjana Calony C.C.Road (S.C)	CC Road	64000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Halkuru Surappa home Chikkirappa home C.C.Road (SC)	CC Road	64000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Magodu Maramma to post office Tepak C.C.Road	CC Road	64000	0	0	Progress
Tumkur	Sira	Maagodu	2010-11	Guligenahalli Sira madugiri Road Shivaramanna C.C.Road	CC Road	128000	0	0	Progress
Tumkur	Sira	Madaluru	2006-07	Giduganahalli SC calony Hatti maramma tepal chardi Dak	Drainage	30000	28945	0	Completed
Tumkur	Sira	Madaluru	2006-07	I.E.C	IEC	30000	29308	0	Completed
Tumkur	Sira	Madaluru	2006-07	Upparapalya C.C.Road	CC Road	60000	59006	0	Completed
Tumkur	Sira	Madaluru	2006-07	Madaluru C.C.Road	CC Road	75000	73660	0	Completed
Tumkur	Sira	Madaluru	2006-07	Madaluru C.C.Road	CC Road	75000	73785	0	Completed
Tumkur	Sira	Madaluru	2006-07	Dasarahalli C.C.Road	CC Road	120000	117828	0	Completed
Tumkur	Sira	Madaluru	2006-07	Huligere C.C.Road	IEC	120000	118778	0	Completed
Tumkur	Sira	Madaluru	2007-08	I.E.C	IEC	37000	16050	0	Completed
Tumkur	Sira	Madaluru	2007-08	Madaluru A.D.calony Narashimaiah home to C.C.Road	CC Road	30000	28841	0	Completed
Tumkur	Sira	Madaluru	2007-08	Gidiganahalli gollarahatti sisten	other works	40000	38840	0	Completed
Tumkur	Sira	Madaluru	2007-08	Bappanadu chikka kenchappa home to sakamma home chardi	Drainage	40000	38869	0	Completed
Tumkur	Sira	Madaluru	2007-08	Ragnathapura C.C.Road	CC Road	50000	48527	0	Completed
Tumkur	Sira	Madaluru	2007-08	Thimmasagar Durgamma tepal C.C.Road	CC Road	50000	49274	0	Completed
Tumkur	Sira	Madaluru	2007-08	Madaluru Kaleshwar Tepak C.C.Road	CC Road	70000	69226	0	Completed
Tumkur	Sira	Madaluru	2007-08	Gidiganahalli Raganthaswamy tepal chardi	Drainage	80000	78980	0	Completed
Tumkur	Sira	Madaluru	2007-08	Madaluru Gramapanchayathi Room Capound	Compound wall	130000	128628	0	Completed
Tumkur	Sira	Madaluru	2007-08	Erukanaahalli Sirama tepal Manajanna home chardi & sc calony Dak	Drainage	160000	157481	0	Completed
Tumkur	Sira	Madaluru	2007-08	Huligere gollarahatti sannamma home to tepal C.C.Road	CC Road	160000	158901	0	Completed
Tumkur	Sira	Madaluru	2008-09	I.E.C	IEC	42176	0	0	Progress
Tumkur	Sira	Madaluru	2008-09	SC Calony Hatti maramma Tepak C.C. Road	CC Road	65000	63834	0	Completed
Tumkur	Sira	Madaluru	2008-09	Hosahalli Charadi	Drainage	85000	84562	0	Completed
Tumkur	Sira	Madaluru	2008-09	Nagarajappa Mane Puttaraganna Home Kalukattada Chardi & Dak	Drainage	100000	87911	0	Completed
Tumkur	Sira	Madaluru	2008-09	Lakshmidevi Sakamma mane C.C. Road	CC Road	100000	99153	0	Completed
Tumkur	Sira	Madaluru	2008-09	Ranganthaswamy Tepak C.C. Road	CC Road	100000	99153	0	Completed
Tumkur	Sira	Madaluru	2008-09	SC Calony Hanumanthpur Goviddappa C.C. Road	CC Road	100000	99153	0	Completed
Tumkur	Sira	Madaluru	2008-09	Mahadevappa mane sisten charadi & Dak & Thimmarayappa Dak	Drainage	100000	99236	0	Completed
Tumkur	Sira	Madaluru	2008-09	Gramapanchaythi Near Godana (Ugrana kattada)	Construction of Gram Panch	150000	128628	0	Completed
Tumkur	Sira	Madaluru	2008-09	Parshuramappa to Ramachandranna C.C. Road	CC Road	199000	198306	0	Completed
Tumkur	Sira	Madaluru	2009-10	I.E.C	IEC	35000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Garampanchayathi office computer Room	Construction of Gram Panch	44000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Hosahalli rangappa home to Bappanadu road C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Ranganthapura sisten Pophouse C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Thimmasagar gurumurthy home near Box chardi	Drainage	60000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Erukanaahalli SC calony C.C.Road (SC)	CC Road	85000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Dasarahalli SC calony chardi (SC)	Drainage	85000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Madaluru C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Ketharahatti K.M.G. road to Dasappa home chardi	Drainage	130000	0	0	Progress
Tumkur	Sira	Madaluru	2009-10	Huligere C.C.Road	CC Road	170000	0	0	Progress
Tumkur	Sira	Madaluru	2010-11	I.E.C	IEC	34000	0	0	Progress
Tumkur	Sira	Madaluru	2010-11	Huligere kodli Veerappa pali Near C.C.Road	CC Road	280000	0	0	Progress
Tumkur	Sira	Madaluru	2010-11	Madakaluru Hale Gramapanchaythi Kattada Agadi Malige (ST)	Shopping mall	300000	0	0	Progress
Tumkur	Sira	Melukunte	2006-07	I.E.C	IEC	32000	340	0	Completed
Tumkur	Sira	Melukunte	2006-07	Badakunte gollarahatti C.C.Road	CC Road	25000	24816	0	Completed
Tumkur	Sira	Melukunte	2006-07	Govidanahalli C.C.Road	CC Road	25000	24816	0	Completed
Tumkur	Sira	Melukunte	2006-07	Gollahalli Aganavadi capound	Compound wall	50000	49572	0	Completed
Tumkur	Sira	Melukunte	2006-07	Hanumanaahalli Poolar Krishanappa home box chardi	Drainage	60000	49970	0	Completed
Tumkur	Sira	Melukunte	2006-07	Thogarakunte C.C.Road	CC Road	70000	69558	0	Completed
Tumkur	Sira	Melukunte	2006-07	Melukunte C.C.Road	CC Road	70000	69728	0	Completed
Tumkur	Sira	Melukunte	2006-07	Huchagirahalli Box ttype chardi	Drainage	70000	69849	0	Completed
Tumkur	Sira	Melukunte	2006-07	Badakunte B.G.Hanumathappa home to Box type chardi	Drainage	70000	69908	0	Completed

Tumkur	Sira	Melukunte	2007-08	I.E.C	IEC	21000	20242	0	Completed
Tumkur	Sira	Melukunte	2007-08	Govidanahalli C.C.Road	CC Road	40000	39851	0	Completed
Tumkur	Sira	Melukunte	2007-08	Badakunte C.C.Road	CC Road	40000	39911	0	Completed
Tumkur	Sira	Melukunte	2007-08	Gollahalli C.C.Road	CC Road	85000	84273	0	Completed
Tumkur	Sira	Melukunte	2007-08	Hanumanahalli C.C.Road	CC Road	85000	84996	0	Completed
Tumkur	Sira	Melukunte	2007-08	Thogaragute Eranna home Hejarappa home Box type chardi	Drainage	130000	129561	0	Completed
Tumkur	Sira	Melukunte	2007-08	Mudaranganhalli Box tyape chardi	Drainage	130000	129936	0	Completed
Tumkur	Sira	Melukunte	2007-08	Badakunte SC calony Box chardi	Drainage	130000	129937	0	Completed
Tumkur	Sira	Melukunte	2007-08	Melukunte C.C.Road	CC Road	130000	129996	0	Completed
Tumkur	Sira	Melukunte	2008-09	I.E.C	IEC	34188	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	Samudaya Bhavan Near C.C. Road	CC Road	45000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	Sannathimmaihna Home to C.C. Road	CC Road	45000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	School Capound	Compound wall	85000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	SC Calony Doddriman Mane C.C. Road	CC Road	85000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	Beemanna Home to C.C. Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	Gollarahatti garudappa Home to C.C. Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	Gollarahatti Thippann Home to C.C. Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	Maruthi Tepal C.C. Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Melukunte	2008-09	G.P.Sabagana	Construction of Gram Panch	210000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	I.E.C	IEC	28000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Bandakunte Gollarahatti Thimmappaswamy tepal near C.C.Road	CC Road	37000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Govidanahalli Eshwarappa home to C.C.Road	CC Road	37000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Gollahalli C.C.Road	CC Road	72000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Hanumanahalli School near C.C.Road	CC Road	72000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Muddarangahalli Maruthi school capound	Compound wall	118000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Kurudanahalli school room	School Compound and Buldi	118000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Bandakunte C.C.Road (SC)	CC Road	118000	0	0	Progress
Tumkur	Sira	Melukunte	2009-10	Melukunte C.C.Road (SC)	CC Road	118000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	Eshwarappa home C.C.Road	CC Road	28000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	Thippeswamy Tepal C.C.Road	CC Road	28000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	I.E.C	IEC	35000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	Lakshmi Tepal C.C. Road	CC Road	56000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	Goviddappa home Krishanappa home C.C.Road SC	CC Road	56000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	Begappa home to C.C.Road	CC Road	84000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	Eranna home to C.C.Road	CC Road	84000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	Kuntegodra home to C.C.Road	CC Road	84000	0	0	Progress
Tumkur	Sira	Melukunte	2010-11	S.T. Calony Harli mara Vilge C.C.Road ST	CC Road	84000	0	0	Progress
Tumkur	Sira	Nadur	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Nadur	2006-07	Uddaramanahalli Prasuthi gurha	Community Hall	79000	47201	0	Completed
Tumkur	Sira	Nadur	2006-07	Maddevalli C.C.Road	CC Road	70000	65660	0	Completed
Tumkur	Sira	Nadur	2006-07	Rangapura A.K.calony Narshimiah home near Appanna C.C.Road	CC Road	81000	65840	0	Completed
Tumkur	Sira	Nadur	2006-07	Naduru Prusuthi gurha	Community Hall	0	67000	0	Completed
Tumkur	Sira	Nadur	2006-07	Muddenahalli Thipperamma home to Erakaythappa home Box type chardi	Drainage	75000	67286	0	Completed
Tumkur	Sira	Nadur	2006-07	Kereyagalahalli C.C.Road	CC Road	75000	67533	0	Completed
Tumkur	Sira	Nadur	2006-07	Neralahalli Narashimanna home to Doddamana Thimmanna home C.C.Road	CC Road	75000	67577	0	Completed
Tumkur	Sira	Nadur	2006-07	Neralahalli Ganesh Tepal Lakshminarayanappa home C.C.Road	CC Road	75000	67758	0	Completed
Tumkur	Sira	Nadur	2006-07	Uddaramanahalli Box type chardi	Drainage	135000	94940	0	Completed
Tumkur	Sira	Nadur	2007-08	Sigalahalli Aganavadi capound hasu bande	Compound wall	23000	18710	0	Completed
Tumkur	Sira	Nadur	2007-08	Kereyagalahalli Anjaneyaswamy tepal Amarapura road C.C.Road	CC Road	28440	22750	0	Completed
Tumkur	Sira	Nadur	2007-08	I.E.C	IEC	0	35694	0	Completed
Tumkur	Sira	Nadur	2007-08	Neralahalli C.C.Road	CC Road	72000	58730	0	Completed
Tumkur	Sira	Nadur	2007-08	Pattanyakanahalli C.C.Road	CC Road	95000	77700	0	Completed
Tumkur	Sira	Nadur	2007-08	Pattanyakanahalli PWD road Master Goviddappa home C.C.Road	CC Road	190000	156330	0	Completed
Tumkur	Sira	Nadur	2008-09	I.E.C	IEC	60392	0	0	Progress
Tumkur	Sira	Nadur	2008-09	Naduru Parasuthi House	other works	114000	0	0	Progress
Tumkur	Sira	Nadur	2008-09	P.N.Halli C.C.Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Nadur	2008-09	Naduru C.C.Road	CC Road	130000	0	0	Progress
Tumkur	Sira	Nadur	2008-09	Sigalahalli C.C.Road	CC Road	130000	0	0	Progress
Tumkur	Sira	Nadur	2008-09	Muddenahalli C.C.Road	CC Road	140000	0	0	Progress
Tumkur	Sira	Nadur	2008-09	Kereyagalahalli C.C.Road	CC Road	150000	0	0	Progress
Tumkur	Sira	Nadur	2008-09	P.N.Halli C.C.Road	CC Road	175000	0	0	Progress
Tumkur	Sira	Nadur	2008-09	Sidiyappa paly C.C.Road	CC Road	207000	0	0	Progress
Tumkur	Sira	Nadur	2009-10	P.N.halli Panchathi kattada C.C. Road & Kattada Shabagana	CC Road	753000	0	0	Progress
Tumkur	Sira	Nadur	2010-11	Maddevalli Eranna home to Naganna C.C.Road	CC Road	124000	0	0	Progress
Tumkur	Sira	Nadur	2010-11	Naduru Kallappa home gish C.C.Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Nadur	2010-11	Uddaramanahalli Sira Road Malamma home C.C.Road	CC Road	125000	0	0	Progress
Tumkur	Sira	Nadur	2010-11	P.N.Halli SC calony to Krishanappa C.C.Road	CC Road	190000	0	0	Progress
Tumkur	Sira	Neralagudda	2006-07	Hunasekatte A.D.calony Sedobavi Box chardi	Drainage	20000	19634	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Bhavasiganayak Tand RVT	other works	32000	29875	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Hunasekatte Halappa home to chardi & sethuvu	Drainage	32000	30796	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Menigara hatt Sannappa home near Road Hasubande	CC Road	32000	31250	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Kamalanayak Tanda Senvayak home Obalanayak home chardi	Drainage	32000	31299	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Jogalahallya Box chardi	Drainage	32000	31331	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Bagarihatti water tank krishanappa home C.C.Road	CC Road	32000	31478	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Ramanahalli lakkegowdra home to chardi	Drainage	32000	31499	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Gugarapete Thimmanna home to Hanumanthanna home chardi	Drainage	32000	31800	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Hunasekatte Aganavadi kattada chardi	Drainage	45000	44410	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Neralagudda Hospital & Aganavadi kattada capound	Compound wall	64000	59383	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Kurubarahalli ranga Matapa	Drama Theater	64000	64000	0	Completed
Tumkur	Sira	Neralagudda	2006-07	Gandahunse Manjanna home to bavi box chardi	Drainage	95000	94456	0	Completed
Tumkur	Sira	Neralagudda	2007-08	Gandahunse school kere chanal box chardi & C.D.	Check Dam and Drainage	104000	10360.8	0	Completed
Tumkur	Sira	Neralagudda	2007-08	I.E.C	IEC	25000	25000	0	Completed
Tumkur	Sira	Neralagudda	2007-08	Hunasekatte Aganavadi kattada capound	Compound wall	35000	34722	0	Completed
Tumkur	Sira	Neralagudda	2007-08	Ramanahalli Lakshmi tepal near lakkappa home box chardi	Drainage	70000	68131	0	Completed
Tumkur	Sira	Neralagudda	2007-08	Ginnappanahatti Eranyak home to B.Shivanna home Box chardi	BS Slabs flooring	70000	69385	0	Completed
Tumkur	Sira	Neralagudda	2007-08	Bagarihatti School kattada capound	Compound wall	70000	69435	0	Completed
Tumkur	Sira	Neralagudda	2007-08	Hunasekatte Aganavadi center near box chardi & C.D. 2side	Check Dam and Drainage	70000	69770	0	Completed
Tumkur	Sira	Neralagudda	2007-08	Kurubarahalli Eranyak home to B.Shivanna home box chardi	BS Slabs flooring	105000	102645	0	Completed
Tumkur	Sira	Neralagudda	2008-09	I.E.C	IEC	32000	32000	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Jogyanapalya Athoni Rajanna home to kechanna Box chardi	Drainage	40000	39369	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Gandahunse Ranganthappa home to C.D. & Box Chardi	Check Dam and Drainage	50000	49599	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Neralagudda Narayanappa home to Kuri Ramann Hasu bande	other works	50000	50000	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Hunasekatte G.Tharaiah to Jogaiah Hasu bande	other works	100000	99885	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Meniganahatti School Capound	Compound wall	100000	100000	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Yaradakkatte School Capound	Compound wall	100000	100000	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Ramanahalli Revitment & Charadi	Drainage	100000	100000	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Kamalanayaka Tanda School Capound	Compound wall	100000	100000	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Upparahatti School Capound	Compound wall	100000	100000	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Jogyanapalya bavi to basanna home box chardi	Drainage	120000	118424	0	Completed
Tumkur	Sira	Neralagudda	2008-09	Neralagudda G.P. Capound male Shabagana 2nd Stage	Compound wall	150000	150000	0	Progress
Tumkur	Sira	Neralagudda	2009-10	I.E.C	IEC	24000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Gugarapete Thippeswamy home near road sethuvu (SC)	Bridge work	35000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Ramanahalli aganavadi road sethuvu	Bridge work	40000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Hunasekatte T.B.road Sathyannarayanappa home Hasu bade	CC Road	40000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Bagarihatti School capound	Compound wall	75000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Hunasekatte Boorajia home to Doddakere chardi box chardi	Drainage	75000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Kamalanayak Aganavadi kattada capound (SC)	Compound wall	75000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Yardakatte majare chithradevarahatti near ranganthappa home C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Gandahunse Fashu Hospital kattada (ST)	Hospital work	110000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Kurubarahalli venkatasamaiah home to ranganthappa home C.C.Road	CC Road	115000	0	0	Progress
Tumkur	Sira	Neralagudda	2009-10	Neralagudda grampanchanthi kattada shabagana 3rd stage	Anganavadi building	210000	0	0	Progress
Tumkur	Sira	Neralagudda	2010-11	I.E.C	IEC	39000	0	0	Progress
Tumkur	Sira	Neralagudda	2010-11	Yardakatte Bhovi calony Thimmbabhovi home Kariyanna Hasubade (SC)	other works	75000	0	0	Progress
Tumkur	Sira	Neralagudda	2010-11	Meniganahatti Jayanna home to Sigamma home Hasubade	other works	75000	0	0	Progress
Tumkur	Sira	Neralagudda	2010-11	Somalayakana Tanda C.C.Road (SC)	CC Road	75000	0	0	Progress
Tumkur	Sira	Neralagudda	2010-11	Ramanahalli Nagaraju home mudalappa home Chappadi Chardi (ST)	Drainage	75000	0	0	Progress
Tumkur	Sira	Neralagudda	2010-11	Hunasekatte B.T. Road to Kammar Sanivanna home C.C.Road	CC Road	105000	0	0	Progress
Tumkur	Sira	Neralagudda	2010-11	Gandahunse C.C.Road (ST)	CC Road	105000	0	0	Progress

Tumkur	Sira	Neralagudda	2010-11	Kurubarahalli Sanninjappa home K.B.Thimmabhovi C.C.Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Ramalingapura	2007-08	I.E.C	IEC	0	37594	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Maragodanahalli Chadrappa home sisten chardi	Drainage	40000	38462	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Maragodanahalli C.C.Road	CC Road	50000	50000	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Sashihalli Honnappa home to SC calony chardi	Drainage	60000	59452	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Kumbarahalli Julmarappa home to Mannammakatte Chardi	Drainage	60000	59824	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Chinniahpalya C.C.Road	CC Road	60000	60000	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	T.G.Hatti C.C.Road	CC Road	70000	70000	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Tuppadakona PWD road to Ranganathaswamy tepal chardi	Drainage	90000	79479	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Ramalingapura Bajisab home to Kamanabidi chardi	Drainage	90000	89686	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Karemadenahalli C.C.Road	CC Road	90000	89924	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Jankal C.C.Road	CC Road	120000	120000	0	Completed
Tumkur	Sira	Ramalingapura	2007-08	Madenahalli Bas stand Anjaneyaswamy tepal Harjjan calony C.C.Road	CC Road	120000	120000	0	Completed
Tumkur	Sira	Ramalingapura	2008-09	Durgajjanahatti C.C. Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Chinniahpalya Hanumantha home to Chardi	Drainage	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Kubarahalli ST C.C. Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Sashihalli Karehonappa home Narshimalah C.C. Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Maragodanahalli C.C. Road	CC Road	70000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	T.G.Hatti C.C. Road	CC Road	70000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	I.E.C	IEC	70570	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Ramalingapura C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Thupadakona PWD Road to Thupadakona Rangathaswamy kade Chardi	Drainage	90000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Ramalingapura Aanjaneyaswamy Tepal Chardi	Drainage	130000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Jankal C.C. Road	CC Road	160000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	other works	other works	160000	0	0	Progress
Tumkur	Sira	Ramalingapura	2008-09	Mahadenahalli lingraju Angdi SC Kerige to Aanjaneyaswamy Tepal C.C. Road	CC Road	160000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	I.E.C	IEC	31000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Ramalingapura Kambidiya Aanjaneya tepal near road oppsite sethuve	Bridge work	40000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	durgajjanahatti cc road	CC Road	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Shashihalli PWD road to Aganavadi School SC calony C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	T.G.Hatti PWD road Ajjappa tepal C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Tuppadakona kechappa home to PWD road C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Maragodanahalli puttara home Boothiah home chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Ramalingapura SC calony kadurappa home ramalingappa home chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	other works	other works	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Chinniahpalya kalappa home to mududappa home C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Karemadenahalli ST keriya Govidappa home near C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Jankal SC calony rangaliah home to Sannathimmaiah home 2 badi Chardi (SC)	Drainage	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Jankal SC calony rangaliah home to Sannathimmaiah home 2 badi Chardi (SC)	Drainage	60000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Ramalingapura Hanmanthappa home krishnappa home chardi & road sethuv	Drainage	70000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Kumbarahalli PWD road Aanjenya tepal C.C.Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Ramalingapura	2009-10	Madenahalli SC calony library kattada	Construction Of Library	120000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Chinnayapalya Thimmanna home to Thimmadasappa home C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Thupadakona New PWD Road Ranganathaswamy Chardi	Drainage	40000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Maragodanahalli New Padappa home Hirelingappa home C.C.Road (S.C)	CC Road	40000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	T.G.Hatti Ajjappa Tepal to PWD Road C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Shashihalli Mannamma Tepal PWD Road Tepal C.C.Road	CC Road	70000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Kremadenahalli Aralimar Najappa home Doddakamaiah home Chardi (S.T)	Drainage	70000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	I.E.C	IEC	78000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Jankal Kariyanna Chikka Oni Cakrit Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Madenahalli Aanjenyaswamy Tepal Road Sethuve & Road (SC)	Bridge and Road work	80000	0	0	Progress
Tumkur	Sira	Ramalingapura	2010-11	Ramalingapura Gramapanchathi Shabagana & New Room	Construction of Gram Panch	150000	0	0	Progress
Tumkur	Sira	Ratnasandra	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Ratnasandra	2006-07	Yargunte Dasaracalony chardi	Drainage	33000	32288	0	Completed
Tumkur	Sira	Ratnasandra	2006-07	Kempanahalli C.C.Road	CC Road	91000	77253	0	Completed
Tumkur	Sira	Ratnasandra	2006-07	Ranthanasandra Aganavadi C.C.Road	CC Road	91000	77254	0	Completed
Tumkur	Sira	Ratnasandra	2006-07	Chikkagula C.C.Road	CC Road	91000	82917	0	Completed
Tumkur	Sira	Ratnasandra	2006-07	Muganahalli C.C.Road	CC Road	121000	86568	0	Completed
Tumkur	Sira	Ratnasandra	2006-07	Ganganahalli water tank ranganna chardi	Water Tank	91000	90291	0	Completed
Tumkur	Sira	Ratnasandra	2007-08	I.E.C	IEC	0	8176	0	Completed
Tumkur	Sira	Ratnasandra	2007-08	Yargunte A.K calony chardi	Drainage	44000	42654	0	Completed
Tumkur	Sira	Ratnasandra	2007-08	Kadrekabadahalli C.C.Road	CC Road	121000	119687	0	Completed
Tumkur	Sira	Ratnasandra	2007-08	Ratnasandra Panchayathi kattada	Construction of Gram Pancha	121000	120263	0	Completed
Tumkur	Sira	Ratnasandra	2007-08	Kempanahalli Aganavadi room	Anganavadi building	121000	120987	0	Completed
Tumkur	Sira	Ratnasandra	2007-08	Devagodanahalli School capound	Compound wall	121000	121000	0	Completed
Tumkur	Sira	Ratnasandra	2007-08	Muganahalli C.C.Road	CC Road	162000	161104	0	Completed
Tumkur	Sira	Ratnasandra	2008-09	I.E.C	IEC	37603	37500	0	Completed
Tumkur	Sira	Ratnasandra	2008-09	Yargunte Maramma Tepal C.C. Road	CC Road	47000	46560	0	Completed
Tumkur	Sira	Ratnasandra	2008-09	Devagodanahalli School Capound	Compound wall	121000	113393	0	Completed
Tumkur	Sira	Ratnasandra	2008-09	Ganganahalli Gollarahatti Kabanna Sisten Charadi	Drainage	130000	123356	0	Completed
Tumkur	Sira	Ratnasandra	2008-09	Ranthanasandra C.C. Road	CC Road	130000	127266	0	Completed
Tumkur	Sira	Ratnasandra	2008-09	Muganahalli Gollarahatti Davaraveranna Tepal Capound	Compound wall	170000	168691	0	Completed
Tumkur	Sira	Ratnasandra	2008-09	Ranthanasandra Libarory Capound	Compound wall	200000	199705	0	Completed
Tumkur	Sira	Ratnasandra	2009-10	Yargunte A.K.calony chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Ratnasandra	2009-10	Ratnasandra C.C.Road	CC Road	127000	0	0	Progress
Tumkur	Sira	Ratnasandra	2009-10	Malleshwara school capound	Compound wall	127000	0	0	Progress
Tumkur	Sira	Ratnasandra	2009-10	Chikkigula kote palya chardi	Drainage	127000	0	0	Progress
Tumkur	Sira	Ratnasandra	2009-10	Kempanahalli gollarahatti poojar home to M.L.A Eranna home chardi	Drainage	127000	0	0	Progress
Tumkur	Sira	Ratnasandra	2009-10	Naygere ST calony School to kariyann C.C.Road	CC Road	160000	0	0	Progress
Tumkur	Sira	Ratnasandra	2010-11	Yargunte Dasara Calony C.C.Road	CC Road	33000	0	0	Progress
Tumkur	Sira	Ratnasandra	2010-11	I.E.C	IEC	42000	0	0	Progress
Tumkur	Sira	Ratnasandra	2010-11	Kadrekabadahalli Arali Katte Lakshmaiah home C.C.Road	CC Road	91000	0	0	Progress
Tumkur	Sira	Ratnasandra	2010-11	Ganganahalli Aganavadi Capound	Compound wall	91000	0	0	Progress
Tumkur	Sira	Ratnasandra	2010-11	Chikkagula Huchappanna Katte Chardi	Drainage	91000	0	0	Progress
Tumkur	Sira	Ratnasandra	2010-11	Kepanahalli Gujjarappa home to Venkatappa home Chardi	Drainage	91000	0	0	Progress
Tumkur	Sira	Ratnasandra	2010-11	Nayagere School Kariyanna home C.C.Road (ST)	CC Road	100000	0	0	Progress
Tumkur	Sira	Sibi	2006-07	I.E.C	IEC	36466	35000	0	Completed
Tumkur	Sira	Sibi	2006-07	Durgadahalli C.C.Road	CC Road	42000	40000	0	Completed
Tumkur	Sira	Sibi	2006-07	Seebi Jantha calony pipe line & Water Tank	Pipeline	42000	41000	0	Completed
Tumkur	Sira	Sibi	2006-07	Hethappanahatti home to Kalligaliah home chardi	Drainage	42000	41100	0	Completed
Tumkur	Sira	Sibi	2006-07	Byadarahalli C.C.Road	CC Road	42000	41200	0	Completed
Tumkur	Sira	Sibi	2006-07	Thippanahalli C.C.Road	CC Road	42000	41300	0	Completed
Tumkur	Sira	Sibi	2006-07	Kallashetyhalli C.C.Road	CC Road	42000	41600	0	Completed
Tumkur	Sira	Sibi	2006-07	Thippanahalli C.C.Road	CC Road	42000	41600	0	Completed
Tumkur	Sira	Sibi	2006-07	Thimnnaahalli Road kal paching	CC Road	42000	41700	0	Completed
Tumkur	Sira	Sibi	2006-07	Kallashetyhalli Gokatte	Community Hall	42000	41800	0	Completed
Tumkur	Sira	Sibi	2006-07	Hujanalu C.C.Road	CC Road	105000	98790	0	Completed
Tumkur	Sira	Sibi	2007-08	I.E.C	IEC	36466	35100	0	Completed
Tumkur	Sira	Sibi	2007-08	Umaphathihalli Ramaratana home near sethuve & Anjaneyaswamy tepal road	CC Road	50000	49500	0	Completed
Tumkur	Sira	Sibi	2007-08	Byadarahalli Sannalingappa home to panchayathi chardi	Drainage	50000	49700	0	Completed
Tumkur	Sira	Sibi	2007-08	Seebi C.C.Road	CC Road	100000	99400	0	Completed
Tumkur	Sira	Sibi	2007-08	Thippanahalli C.C.Road	CC Road	100000	99500	0	Completed
Tumkur	Sira	Sibi	2007-08	Hettappanahatti tepal near golliaiah home C.C.Road	CC Road	100000	99700	0	Completed
Tumkur	Sira	Sibi	2007-08	Kalshetyhalli Aralikatte to kumariah C.C.Road	CC Road	100000	99800	0	Completed
Tumkur	Sira	Sibi	2007-08	Hujanalu ST giriyanna home to Srikataiah home C.C.Road	CC Road	195000	194700	0	Completed
Tumkur	Sira	Sibi	2008-09	A.D.Calony Narashimalah mane Aralikatte Charadi	Drainage	70000	0	0	Progress
Tumkur	Sira	Sibi	2008-09	I.E.C	IEC	36000	50549	0	Completed
Tumkur	Sira	Sibi	2008-09	Aralikatte Shivann home C.C. Road	CC Road	70000	61447	0	Completed
Tumkur	Sira	Sibi	2008-09	Lakshminarashimalah home to Seebirangaliah home C.C. Road	CC Road	70000	69228	0	Completed
Tumkur	Sira	Sibi	2008-09	Tepal C.C. Road	CC Road	70000	69927	0	Completed
Tumkur	Sira	Sibi	2008-09	Basavalingachar home to Gujjarappa home C.C. Road	CC Road	136000	134958	0	Completed
Tumkur	Sira	Sibi	2008-09	Aralikatte Havinamuddaiah home C.C. Road	CC Road	136000	135722	0	Completed
Tumkur	Sira	Sibi	2008-09	Basaveshwar Tepal Badappa home C.C. Road	CC Road	136000	135722	0	Completed
Tumkur	Sira	Sibi	2008-09	Havinamuddaiah to Ramanna home C.C. Road	CC Road	136000	135722	0	Completed
Tumkur	Sira	Sibi	2008-09	A.D.Calony C.C. Road	CC Road	136000	135900	0	Completed
Tumkur	Sira	Sibi	2009-10	Hethappanahatti Buddannagaliah home near water tank	Water Tank	52000	0	0	Progress
Tumkur	Sira	Sibi	2009-10	Thimnnaahalli Ramanna home to Aralikatte C.C.Road	CC Road	55000	0	0	Progress
Tumkur	Sira	Sibi	2009-10	Hujnal A.K.calony shivanna home to School C.C.Road	CC Road	55000	0	0	Progress

Tumkur	Sira	Sibi	2009-10	Bydrahalli A.D.calony Narshimalah home to katte chardi	Drainage	55000	0	0	Progress
Tumkur	Sira	Sibi	2009-10	Hethappanahatti tepal C.C.Road 2nd stage	CC Road	110000	0	0	Progress
Tumkur	Sira	Sibi	2009-10	Hujnalu Shivalingappa home to Maramma tepal C.C.Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Sibi	2009-10	Kallashethalli Aralikatte Shivanna home to C.C.Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Sibi	2009-10	Seebi Basaveshwar tepal Badappa C.C.Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Sibi	2009-10	Thippnahalli ST calony C.C.Road	CC Road	110000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	I.E.C	IEC	25000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	Hettappanahatti water Tank	Water Tank	50000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	Thippnahalli water Tank	Water Tank	50000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	Hojnalu A.K.Calony Shivanna home School C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	Kallsheththalli maramma Tepal C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	Thimmanahallhatti Ramanna home to C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	Thippnahalli SC calony C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Sibi	2010-11	Seebi madwala Ganganna home Basveshwar tepal Box tape Chardi	Drainage	90000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Sibi Agrahara	2006-07	Kuntegowdanahalli C.C.Road	CC Road	30000	28188	0	Completed
Tumkur	Sira	Sibi Agrahara	2006-07	Nagenahalli C.C.Road	CC Road	60000	57699	0	Completed
Tumkur	Sira	Sibi Agrahara	2006-07	L.H.Paly C.C.Road	CC Road	60000	58541	0	Completed
Tumkur	Sira	Sibi Agrahara	2006-07	Joghalli C.C.Road	CC Road	90000	86181	0	Completed
Tumkur	Sira	Sibi Agrahara	2006-07	Seebi Agrahara C.C.Road	CC Road	90000	87867	0	Completed
Tumkur	Sira	Sibi Agrahara	2006-07	Yaladabagi C.C.Road	CC Road	150000	145687	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Kuntegowdanahalli Aganavadi Kattada	Anganavadi building	50000	47685	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Panchayathi office near Toilet	Construction of Toilet	50000	48240	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Seebi Agrahara C.C.Road	CC Road	60000	58781	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Amalagodi school room	School Compound and Buldi	60000	59578	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	L.H.palya C.C.Road	CC Road	80000	66717	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Ajjialpalya school capound & C.C.Road	Compound wall	80000	75602	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	K.G.halli C.C.Road	CC Road	80000	78974	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Hadechikkanahalli chavadi school C.C.Road	CC Road	100000	90301	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Navaneboranahalli C.C.Road	CC Road	100000	93758	0	Completed
Tumkur	Sira	Sibi Agrahara	2007-08	Hanumathanagar school capound	Compound wall	120000	118462	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	Seebi Agrahara Garamapanchayathi Office Mitting Hal	Construction of Gram Pancha	180000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2008-09	I.E.C	IEC	28000	64946	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	Kuntegowdahalli C.C. Road	CC Road	100000	83706	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	Yaladabagi C.C. Road	CC Road	100000	83706	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	L.H.Palya Venkatappa home to Gadiramanna C.C. Road	CC Road	100000	97477	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	Nagenahalli ST Calony C.C. Road	CC Road	100000	98477	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	Joghalli C.C. Road	CC Road	150000	124201	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	Sadalbagi School 2 Rooms R.C.C.	CC Road	150000	126385	0	Completed
Tumkur	Sira	Sibi Agrahara	2008-09	Yaladabagi School 2 Rooms R.C.C.	CC Road	150000	127412	0	Completed
Tumkur	Sira	Sibi Agrahara	2009-10	Joghalli school budane sab home C.C.Road (ST)	CC Road	41000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2009-10	Yaladabagi ugrappa home to rangnathappa home C.C.Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2009-10	Ajjayanpalya nagaraju home to Muddemari tepal C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2009-10	Kuntegowdanahalli masidi to Gujarappa home C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2009-10	L.H.palya mahalingappa home to kademane hanumathappa C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2009-10	Hanumathanagar panchayathi ugrana kattada capound	Compound wall	100000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2009-10	Seebi ST calony kepajji home to Narashimalah home & SC calony Aralikatte Annayappa home C.C.Road (SC)	CC Road	135000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2009-10	Havinalu C.C.Road	CC Road	150000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	Joghalli Thimmanna home to C.C.Road	CC Road	30000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	Kuntegowdanahalli Water Tank Ramanathappa home to C.C.Road	CC Road	30000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	Ajjayana palya Muddemari Tepal Eranna home C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	L.H.Palya Ajjaneyaswamy Tepal Doddahanumathappa C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	I.E.C	IEC	68000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	Hanumathanagara Panchaythi ugrana kattada Capound	Compound wall	90000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	Seebi Agrahara Mitting hal	Construction of Gram Pancha	90000	0	0	Progress
Tumkur	Sira	Sibi Agrahara	2010-11	Yaladabagi Agadi Govidraju home to S.C. calony Kepchaddi narshimalah home to C.C.Road	CC Road	150000	0	0	Progress
Tumkur	Sira	Tadakkallur	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Lakkanahalli Lakshmi Tepal C.C.Road	CC Road	33400	32884	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Thimmanahalli water Tank C.C.Road	CC Road	33400	32884	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Karidasarahalli Popp hosu	other works	35000	33249	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Bejjihalli A.K. calony C.C.Road	CC Road	50000	49602	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Bejjihalli C.C. Road	CC Road	50000	49602	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Tadakkalluru C.C.Road	CC Road	65800	65220	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Tadakkalluru Dibbadhatti Aganavadi kattada	Anganavadi building	66800	66076	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Karidasarahalli Hospital C.C.Road	CC Road	66800	66222	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Hanumathapura Tepal C.C.Road	CC Road	66800	66288	0	Completed
Tumkur	Sira	Tadakkallur	2006-07	Chithrahalli vilage near chardi	Drainage	134000	123348	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	I.E.C	IEC	49000	25038	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	Thimmanahalli C.C.Road	CC Road	40000	39484	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	Chirathahalli Aganavadi kattada	Anganavadi building	40000	39530	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	Lakkanahalli A.K.Calony C.C.Road	CC Road	80000	79210	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	Karidasarahalli C.C.Road	CC Road	80000	79331	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	T-Dibbadhatti Aganavadi kattada	Anganavadi building	80000	80000	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	Byjjihalli C.C.Road	CC Road	120000	119156	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	Tadakkalluru G.P.kattada capound & Agadi malige	Compound wall	120000	119156	0	Completed
Tumkur	Sira	Tadakkallur	2007-08	Chirathahalli kariyamma tepal Ramadevar C.C.Road & Dayamma home kallina chardi	CC Road	160000	159137	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	I.E.C	IEC	33000	0	0	Progress
Tumkur	Sira	Tadakkallur	2008-09	Dibbadhattiya Aganavadi Kattada	Anganavadi building	50000	0	0	Progress
Tumkur	Sira	Tadakkallur	2008-09	A.K.Calony (Jayna to Thippeswmy) C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Tadakkallur	2008-09	Bhoothappa Tepale Near C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Tadakkallur	2008-09	Jayamashety to Chikkanagappa Hasubande	other works	50000	0	0	Progress
Tumkur	Sira	Tadakkallur	2008-09	C.C. Road (Subbanna to Ramanna)	CC Road	100000	113346	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	Gollarahatti Kalina Chardi	Drainage	50000	117988	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	Maddanakunte C.C. Road and Compound	CC Road	100000	128309	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	C.C. Road (Hemme Chithappa to Mudalag(Trivapp)	CC Road	50000	128370	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	A.K.Calony C.C. Road (Sevakar)	CC Road	100000	137815	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	A.K.Calony C.C. Road (Paduragappa to B. Kariyanna)	CC Road	100000	148244	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	A.D.Calony Chardi (Master Jaynma)	Drainage	196000	173610	0	Completed
Tumkur	Sira	Tadakkallur	2008-09	A.K.Calony (Hanumathappa to Kadurappa)	other works	100000	197806	0	Completed
Tumkur	Sira	Tadakkallur	2009-10	I.E.C	IEC	20000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	Tadakkalluru A.K.calony Hanumathappa home to kodi rangappa C.C. Road	CC Road	43000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	Thimmanahalli A.K.calony Basanna home to Narsappa home C.C.Road	CC Road	43000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	M.G.Palya C.C. Road	CC Road	86000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	Tadakkalluru Annapuranna home C.C.R. Road	CC Road	88000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	Lakkanahalli C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	Karidasarahalli B.Kariyanna home to Doddalaiah home C.C. Road & Gollarahatti Dasappa home jayanna home C.C. Road	CC Road	129000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	Bejjihalli A.K.Calony Peddamanna guddi Halla Kallina Chardi & Bhovicalony Lakshmbhovi home rajanna C.C. Road	CC Road	133000	0	0	Progress
Tumkur	Sira	Tadakkallur	2009-10	Chirthalli Narayanappa home Durgappa home & Dasthagirisab home to Tepal C.C. Road	CC Road	172000	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	I.E.C	IEC	0	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	C.C.Road(Lakkanahalli)	CC Road	34400	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	Channel (Timmanna home to bus stop)	Drinking Water Supply	66800	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	Channel (Chirathahalli pallappa)	Drinking Water Supply	66800	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	C.C.Road (kariyamma temple)	CC Road	67000	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	C.C.Road (Dibbada hattti bejjihalli road)	CC Road	68000	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	Bejjihalli scoole Room re	Construction of School Buldi	100000	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	Channel (Karidasarahalli Channel)	Drinking Water Supply	100000	0	0	Progress
Tumkur	Sira	Tadakkallur	2010-11	Tadakkalluru GP hasubande kamagari	other works	100000	0	0	Progress
Tumkur	Sira	Tarur	2006-07	I.E.C	IEC	26000	24000	0	Completed
Tumkur	Sira	Tarur	2006-07	Karejavanahalli C.C.Road	CC Road	90000	87709	0	Completed
Tumkur	Sira	Tarur	2006-07	Mudimadu C.C.Road	CC Road	90000	87984	0	Completed
Tumkur	Sira	Tarur	2006-07	Ganjalgunte C.C.Road	CC Road	90000	88534	0	Completed
Tumkur	Sira	Tarur	2006-07	Hosmallanahalli C.C.Road	CC Road	90000	89084	0	Completed

Tumkur	Sira	Tarur	2006-07	Kataveeranahalli C.C.Road	CC Road	9000	89084	0	Completed
Tumkur	Sira	Tarur	2006-07	Taruru C.C.Road	CC Road	120000	118803	0	Completed
Tumkur	Sira	Tarur	2007-08	I.E.C	IEC	0	4832	0	Completed
Tumkur	Sira	Tarur	2007-08	Kataveeranahalli C.C.Road	CC Road	9000	89082	0	Completed
Tumkur	Sira	Tarur	2007-08	Hosamallahalli C.C.Road	CC Road	9000	89924	0	Completed
Tumkur	Sira	Tarur	2007-08	Chikadasarahalli C.C.Road	CC Road	100000	99795	0	Completed
Tumkur	Sira	Tarur	2007-08	Balabasavanahalli C.C.Road	CC Road	105000	103526	0	Completed
Tumkur	Sira	Tarur	2007-08	Taruru gollarahatti prasuthi gurah chikkanna home C.C.Road	CC Road	105000	104731	0	Completed
Tumkur	Sira	Tarur	2007-08	Kagelingahalli PWD road to Thimmaji ranganna home C.C.Road & chardi	CC Road	110000	109773	0	Completed
Tumkur	Sira	Tarur	2007-08	Taruru A.K.colony 2 side chardi	Drainage	200000	198813	0	Completed
Tumkur	Sira	Tarur	2008-09	I.E.C	IEC	16000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Balanapalya C.C. Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Gubi chikkma palya C.C. Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Ganjalgunte Chandranina to Ramanna Mane Charadi	Drainage	75000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Sandlinagar C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Hosaburu C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Kataveeranahalli C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Nejjanapalya C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Taruru A.B.Colony C.C. Road	CC Road	105000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Taruru Bhommalinganahalli to Eshwar home C.C. Road	CC Road	120000	0	0	Progress
Tumkur	Sira	Tarur	2008-09	Taruru Garampanchayathi Godama	other works	180000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	I.E.C	IEC	25000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Chikadasarahalli C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Ganjalgunte PWD Doddiah home C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Kagelingahalli Basavaraju to Mallanna C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Taruru PWD road to A.D.Narshimaih C.C.Road SC	CC Road	50000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Hosamallahalli C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Karejanahalli C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Kataveeranahalli C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Bvatanahatti rangashamaiah home to Lakshmitha home C.C.Road SC	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Mudimadu C.C. Road (SC)	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2009-10	Taruru C.Basaraju home to kerekodi C.C.Road	CC Road	130000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	I.E.C	IEC	39000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	Aganavadi Hanumantharayappa home C.C. Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	J.C.Palya Horisiddappa home Bhagayamma home C.C. Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	Sri Akkamma Tepal C.C.Road	CC Road	75000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	Hosahalli C.C. Road ST	CC Road	75000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	Sri Renukadevi tepal C.C. Road SC	CC Road	75000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	Somanna home to Shettaramappa home C.C.Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Tarur	2010-11	Grampanchathi Office Godama 2nd Stage	Construction of Gram Panch	100000	0	0	Progress
Tumkur	Sira	Tavarekere	2006-07	I.E.C	IEC	131252	130000	0	Completed
Tumkur	Sira	Tavarekere	2006-07	Maranagere NH4 road sethuve & Aganavadi C.C.Road	CC Road	158400	157194	0	Completed
Tumkur	Sira	Tavarekere	2006-07	Melekote Navagram Bhoothaiah home to C.C.Road	CC Road	158400	157680	0	Completed
Tumkur	Sira	Tavarekere	2006-07	Mosarakunte School Lakshmi tepal M.R.Mahadevappa home Aganavadi C.C.Road & Mahadevappa home sethuve lakshmitelal 1setuve	CC Road	211200	211137	0	Completed
Tumkur	Sira	Tavarekere	2006-07	Tavarekere Agadi malige	Shopping mall	737000	698561	0	Completed
Tumkur	Sira	Tavarekere	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Tavarekere	2007-08	Melekote SC colony C.C.Road	CC Road	174000	172079	0	Completed
Tumkur	Sira	Tavarekere	2007-08	Garampanchayathi Sabhavan	Construction of Gram Panch	280000	279584	0	Completed
Tumkur	Sira	Tavarekere	2008-09	Gollarahatti Box Chardi	Drainage	30000	30000	0	Completed
Tumkur	Sira	Tavarekere	2008-09	I.E.C	IEC	33355	33000	0	Completed
Tumkur	Sira	Tavarekere	2008-09	Puttanna to Karehanumanna Box Chardi	Drainage	40000	39505	0	Completed
Tumkur	Sira	Tavarekere	2008-09	SC Colony Box Chardi	Drainage	40000	39505	0	Completed
Tumkur	Sira	Tavarekere	2008-09	Gajjigarahalli C.C. Road Cistan Box Chardi	CC Road and Drainage	126000	125929	0	Completed
Tumkur	Sira	Tavarekere	2008-09	Mosarakunte Head pap C.C. Road Box Chardi Nagarajappa Headpap C.C.Road	CC Road	126000	125929	0	Completed
Tumkur	Sira	Tavarekere	2008-09	Purlehalli C.C.Road	CC Road	126000	126000	0	Completed
Tumkur	Sira	Tavarekere	2008-09	Melekote Jally Road & Box Chardi	Mettling	174000	172029	0	Completed
Tumkur	Sira	Tavarekere	2008-09	Maranagere Gollarahatti Over Head Tank	Water Tank	350000	349972	0	Completed
Tumkur	Sira	Tavarekere	2009-10	I.E.C	IEC	59000	0	0	Progress
Tumkur	Sira	Tavarekere	2009-10	Melekote Kollapuradamma tepal jali road	CC Road	150000	0	0	Progress
Tumkur	Sira	Tavarekere	2009-10	Mosarakunte Aganavadi near sethuve & gollarahatti box chardi	Drainage	150000	0	0	Progress
Tumkur	Sira	Tavarekere	2009-10	Melekote Jalli road	Mettling	150000	0	0	Progress
Tumkur	Sira	Tavarekere	2009-10	Ujanakunte N.H.4 road to Jankali kaluve C.C. Road	CC Road	175000	0	0	Progress
Tumkur	Sira	Tavarekere	2009-10	Mosarakunte Rajanna home to SC colony Narayanappa home C.C.Road & 2 Side Val chardi	CC Road	175000	0	0	Progress
Tumkur	Sira	Tavarekere	2010-11	I.E.C	IEC	100000	0	0	Progress
Tumkur	Sira	Tavarekere	2010-11	Agadi Malige	Shopping mall	544000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2006-07	I.E.C	IEC	23000	20000	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2006-07	Kriramanahalli Thiggeswamy tepal Arlikatte C.C. Road	CC Road	70000	69726	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2006-07	Veerabhoommanahalli Tepal C.C. Road	CC Road	70000	69900	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2006-07	Gopikunte SC Goviddappa home to Eranna home C.C. Road	CC Road	70000	69955	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2006-07	Kaydigunte C.C. Road	CC Road	95000	94390	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2006-07	Yadaladaku C.C. Road	CC Road	95000	94445	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2006-07	Hosahalli Grampanchayath kattada Libryry kattada katudu	Construction of Gram Panch	100000	97308	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	I.E.C	IEC	12900	12000	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	Kariramanahalli chardi	Drainage	50000	49000	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	Veerabhoommanahalli C.C. Road	CC Road	90000	89703	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	Gopikunte C.C. Road	CC Road	90000	89803	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	Badenahalli C.C. Road	CC Road	100000	99915	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	Yadaladaku krishanappa home to kere chardi	Drainage	130000	128000	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	Hosahalli C.C. Road	CC Road	130000	129760	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2007-08	Kaydigunte C.C. Road	CC Road	130000	129769	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Hosahalli G.P. Capound	Compound wall	130000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	I.E.C	IEC	25000	25000	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Badenahalli C.C. Road	CC Road	50000	49648	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Yadaladaku Gollarahatti Thimppaana Tepal C.C. Road	CC Road	50000	49648	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Kadigunte Mudalappa to Therina C.C. Road	CC Road	50000	49712	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Kadigunte C.C. Road	CC Road	90000	89327	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Kariramanahalli C.C. Road	CC Road	100000	99550	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Yadaladaku (Sannirappa to Mahalingappa) C.C. Road	CC Road	100000	99614	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Gopikunte C.C. Road	CC Road	100000	99678	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Veerabhoommanahalli C.C. Road	CC Road	100000	99678	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2008-09	Hosahalli C.C. Road	CC Road	140000	139345	0	Completed
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	I.E.C	IEC	6000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	Badenahalli Bas Stand Tagudana	Bus Stand	50000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	Veerabhoommanahalli C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	Gopikunte C.C. Road (SC)	CC Road	90000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	Kariramanahalli ST colony Arlikatte C.C. Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	Hosahalli Chandranna home to baraguru C.C. Road	CC Road	135000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	Yadaladaku Bas stand tepal C.C. Road	CC Road	135000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2009-10	Kaydigunte Harijan colony Bas stand siezgalu chardi	Drainage	135000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	IEC	IEC	19000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	C.C. Road Gopikunte SC Colony	CC Road	60000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	C.C. Road Kariramanahalli ST colony	CC Road	60000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	C.C. Road veerabommanahalli	CC Road	60000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	hosahalli lybrery	Construction Of Library	80000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	C.C. Road Yadaladaku SC colony	CC Road	90000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	C.C. Road Hosahalli rangappa	CC Road	90000	0	0	Progress
Tumkur	Sira	Yadalakuku (hosahalli)	2010-11	C.C. Road kaydigunte	CC Road	90000	0	0	Progress
Tumkur	Sira	Yallyur	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Yallyur	2007-08	Dasarahalli C.C. Road	CC Road	39500	39244	0	Completed
Tumkur	Sira	Yallyur	2007-08	Arehalli school capound	Compound wall	40500	40000	0	Completed
Tumkur	Sira	Yallyur	2007-08	Edigara Dasarahalli Anjaneya tepal C.C. Road	CC Road	40500	40207	0	Completed
Tumkur	Sira	Yallyur	2007-08	Thittiganahalli C.C. Road	CC Road	60000	59588	0	Completed
Tumkur	Sira	Yallyur	2007-08	Emmerahalli C.C. Road	CC Road	80000	80350	0	Completed
Tumkur	Sira	Yallyur	2007-08	Taggihalli C.C. Road	CC Road	81000	80414	0	Completed
Tumkur	Sira	Yallyur	2007-08	Doddagula C.C. Road	CC Road	81000	80534	0	Completed
Tumkur	Sira	Yallyur	2007-08	Doddagula gohatti C.C. Road	CC Road	81000	80534	0	Completed

Tumkur	Sira	Yaliyur	2007-08	Gummanahalli gollarahatti Sri Kariyamma tepal C.C.Road	CC Road	90000	89382	0	Completed
Tumkur	Sira	Yaliyur	2007-08	Hegganahalli C.C.Road	CC Road	95000	94791	0	Completed
Tumkur	Sira	Yaliyur	2007-08	Gummanahalli School near C.C.Road	CC Road	125000	124559	0	Completed
Tumkur	Sira	Yaliyur	2008-09	Doddagolla Doddamma Home to c.c. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Jaramanahalli C.C. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Gummanahalli gollarahatti Joghahalli home to Sannirappa home box Chardi	Drainage	50000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Doddagolla c.c. Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Hegannahalli c.c. Road	CC Road	52000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Arehalli Aganavadi Capound	Compound wall	52000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Gummanahalli gollarahatti Kariyamma Tepal C.C Road	CC Road	90000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Doddagolla Rangashamalah Home to c.c. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Hemmarahalli c.c. Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Padampura Box Chardi	Drainage	100000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Hedigaradasarahalli c.c.Road	CC Road	102000	0	0	Progress
Tumkur	Sira	Yaliyur	2008-09	Yaliyur vilage Veershive Society to	other works	215000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Gummanahalli gollarahatti Muttanna home kariyamma tepal C.C.Road	CC Road	40000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Arehalli Eshwarappa tepal near C.C.Road	CC Road	41000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	I.E.C	IEC	41000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Doddagula agadi Siddaiah home aralikatte C.C.Road	CC Road	81000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Gummanahalli gollarahatti kariyamma tepal C.C.Road	CC Road	81000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Doddagula ST calony C.C.Road ST	CC Road	81000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Padampura School to Hanmanthappa home chardi SC	Drainage	81000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Edigaradasarahalli water sisten arali setuve C.C.Road	CC Road	100000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Emmehalli gollarahatti Surappa home water sisten C.C.Road	CC Road	116000	0	0	Progress
Tumkur	Sira	Yaliyur	2009-10	Yaliyur Shivaraju home hotel Eshwarappa home C.C.Road (5C)	CC Road	172000	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	A.E.C	other works	5000	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Arehalli A.K.calony pipe line	Pipeline	30500	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Doddagola Aralikatte Near C.C.Road	CC Road	61000	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Doddagola Siddayana Agadi Sithanna home C.C.Road	CC Road	61000	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Hemmerahalli Gollarahatti Siddamma home to Shivanna C.C.Road	CC Road	61000	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Tagghalli Sisten to Dasappa home C.C.Road	CC Road	61000	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Gummanahalli Water Tank New Pipe line	Pipeline	91500	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Hegannahalli NH4 Road to Tank C.C.Road	CC Road	115500	0	0	Progress
Tumkur	Sira	Yaliyur	2010-11	Yaliyuru Shivaraju to S.C. Calony Kadurppa home C.C.Road	CC Road	139500	0	0	Progress
Tumkur	Sira	Yendore	2006-07	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Yendore	2006-07	Veerapura Bhoothrayana Tepal C.C.Road	CC Road	40000	39252	0	Completed
Tumkur	Sira	Yendore	2006-07	Hemdore A.K. calony C.C.Road	CC Road	40000	39482	0	Completed
Tumkur	Sira	Yendore	2006-07	Kereyagala Chikkenahalli C.C.Road	CC Road	40000	39551	0	Completed
Tumkur	Sira	Yendore	2006-07	Hemdore Gollamma tepal C.C.Road	CC Road	40000	39682	0	Completed
Tumkur	Sira	Yendore	2006-07	K.G.Halli C.C.Road	CC Road	50000	49582	0	Completed
Tumkur	Sira	Yendore	2006-07	Gollarahalli C.C.Road	CC Road	50000	49602	0	Completed
Tumkur	Sira	Yendore	2006-07	Siddanahalli C.C.Road	CC Road	50000	49604	0	Completed
Tumkur	Sira	Yendore	2006-07	Kamgodanahalli Biralingshwar Tepal C.C.Road	CC Road	50000	49862	0	Completed
Tumkur	Sira	Yendore	2006-07	Hemdore C.C.Road	CC Road	70000	69055	0	Completed
Tumkur	Sira	Yendore	2006-07	Gudappa chikkenahalli C.C.Road	CC Road	70000	69433	0	Completed
Tumkur	Sira	Yendore	2006-07	Veeraganahalli C.C.Road	CC Road	70000	69565	0	Completed
Tumkur	Sira	Yendore	2007-08	I.E.C	IEC	0	0	0	Completed
Tumkur	Sira	Yendore	2007-08	Veerapura C.C.Road	CC Road	40000	39252	0	Completed
Tumkur	Sira	Yendore	2007-08	Kamagodanahalli C.C.Road	CC Road	50000	49335	0	Completed
Tumkur	Sira	Yendore	2007-08	Hemdore Hosa calony Siddaramakka home to Veerapura road chardi	Drainage	70000	68790	0	Completed
Tumkur	Sira	Yendore	2007-08	Hemdore C.C.Road	CC Road	70000	69055	0	Completed
Tumkur	Sira	Yendore	2007-08	Gollahalli C.C.Road	CC Road	70000	69318	0	Completed
Tumkur	Sira	Yendore	2007-08	Kamagodanahalli C.C.Road	CC Road	70000	69318	0	Completed
Tumkur	Sira	Yendore	2007-08	Kamagodanahalli Biregowda Somalingappa home to Erajja chandranna home C.C.Road	CC Road	70000	69370	0	Completed
Tumkur	Sira	Yendore	2007-08	Gudappa chikkenahalli C.C.Road	CC Road	70000	69407	0	Completed
Tumkur	Sira	Yendore	2007-08	Veeraganahalli Aganavadi kattada	Anganavadi building	100000	98224	0	Completed
Tumkur	Sira	Yendore	2007-08	Siddanahalli C.C.Road	CC Road	100000	98228	0	Completed
Tumkur	Sira	Yendore	2008-09	Gollarahatti C.C.Road	CC Road	87000	0	0	Progress
Tumkur	Sira	Yendore	2008-09	A.K.Calony C.C.Road	CC Road	37000	35661	0	Completed
Tumkur	Sira	Yendore	2008-09	Nagedrappa C.C.Road and Chardi	CC Road	47000	45320	0	Completed
Tumkur	Sira	Yendore	2008-09	Katte Rangappa Tepal C.C.Road	CC Road	47000	45391	0	Completed
Tumkur	Sira	Yendore	2008-09	I.E.C	IEC	42400	50544	0	Completed
Tumkur	Sira	Yendore	2008-09	A.K.Calony C.C.Road	CC Road	67000	65902	0	Completed
Tumkur	Sira	Yendore	2008-09	Daymanna to Doddaranganna C.C.Road	CC Road	77000	75844	0	Completed
Tumkur	Sira	Yendore	2008-09	Jujanna to Arli mara C.C.Road	CC Road	86000	84623	0	Completed
Tumkur	Sira	Yendore	2008-09	School Near C.C.Road	CC Road	87000	85185	0	Completed
Tumkur	Sira	Yendore	2008-09	Durgamma Tepal C.C.Road	CC Road	87000	85750	0	Completed
Tumkur	Sira	Yendore	2008-09	PDW Road to A.K.Calony C.C.Road	CC Road	87000	85752	0	Completed
Tumkur	Sira	Yendore	2008-09	E.Shwariah to Gurusiddappa C.C.Road	CC Road	97000	95556	0	Completed
Tumkur	Sira	Yendore	2008-09	Koli Naganna to Mhalappa C.C.Road	CC Road	97000	95780	0	Completed
Tumkur	Sira	Yendore	2009-10	Veerapura Nagedrappa C.C.Road	CC Road	35000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Kereyagalachikkenahalli Hale chardi road & Cakkrir	Drainage	50000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Hemdore C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Hemdore Obanna home to guddappa home C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Siddanahalli C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Veeraganahalli C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Gollarahalli Siddalinghswara Tepal C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Gudappachikkenahalli A.K. calony home C.C. Road	CC Road	80000	0	0	Progress
Tumkur	Sira	Yendore	2009-10	Kamgodanahalli Kadinappa home near C.C. Road	CC Road	81000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Hemdore Giriappa home Gollahallimmana Tepal C.C.Road	CC Road	30000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Hemdore Narayanappa Home Arali Mara C.C.Road	CC Road	30000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Kereyagala Chikkenahalli Kattarangathaswamy Tepal School to C.C.Road	CC Road	30000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Veerapura hall Chardi Nagedrappa Chappdi Chardi	Drainage	30000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Hemdore A.K. Calony Guddiah home to Gopalappa home Hasu bade	other works	30000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Gollarahalli C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Kamagodanahalli Biranna to Thammanna home C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Siddanahalli Prameshwarappa Home A.Maranna home C.C.Road	CC Road	50000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Guddappachikkenahalli Agadi Kariyanna home Hanumanthappa C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Kamagodanahalli Sri Maddamma Tepal Birlingshwar Tepal C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Veeraganahalli Nagedrappa Home C.C.Road	CC Road	60000	0	0	Progress
Tumkur	Sira	Yendore	2010-11	Hemdore Grampanchaythi Kattada Capound	Compound wall	65000	0	0	Progress