

Details of Spill Over works of 2012-13 NRDWP AAP Uploaded to ProjectShelf 2013-14

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1	BAGALKOT	BILAGI	GIRISAGAR	BADAGANDI	BADAGANDI	PROVIDING PIPELINE ENTENSSWION TO BADAGANDI VILLAGE*	2012-2013	3.00	0.00	3.00	3.00	50-75
2	BAGALKOT	BILAGI	GIRISAGAR	ROLLI RC	ROLLI RC	PROVIDING PWSS TO ROLLI VILLAGE*	2012-2013	5.00	0.00	5.00	5.00	75-100
2	BAGALKOT Total							8.00	0.00	8.00	8.00	
3	BELGAUM	KHANAPUR	NAGURDA	ALLOLI KANASOLLI	ALLOLI KANASOLLI	Providing Mini water Supply scheme at Alloli Kansoli village	2011-2012	6.00	3.00	3.00	6.00	50-75
4	BELGAUM	KHANAPUR	BIDI	HINDALAGI	HINDALAGI	Providing Saral Jal Scheme to Hindalgi Village (Near Basavraj Kuri House) in Khanapur Taluka	2011-2012	1.50	0.75	0.75	1.50	75-100
2	BELGAUM Total							7.50	3.75	3.75	7.50	
5	BELLARY	HAGARIBOMMA NAHALLI	HAMPASAGAR	HAMPASAGAR	HAMPASAGAR	Providing Pipeline To Hampasagara Colony-1	2011-2012	2.50	0.00	2.50	2.50	>100
6	BELLARY	HOSPET	RAMASAGARA	RAMASAGARA	RAMASAGARA	Augumentation of PWSS @ Ramasagara	2012-2013	10.00	5.00	5.00	10.00	>100
7	BELLARY	BELLARY	SHANKARABAND A	SHANKARABAND E	DHANALAKSHMI CAMP	Augumentation of MWSS at Dhanalakshmi camp	2012-2013	13.00	6.50	6.50	13.00	25-50
8	BELLARY	HADAGALLI	KURUVATTHI	HARAVI	HARAVI	Providing Combind Water Supply ScheemTo Haravi and Other 4 Village	2012-2013	345.00	172.50	172.50	345.00	25-50
9	BELLARY	SIRUGUPPA	BEERAHALLI	KOTTALACHINTH A	KOTTALACHINTH A	Providing water supply scheme to Navagrama of Shifted village of Kottalachintha	2010-2011	67.00	0.00	67.00	67.00	50-75
10	BELLARY	SIRUGUPPA	K.BELALGAL	K.BELAGAL	K.BELAGAL	Revival of P.W.S.at K.Belagal	2012-2013	20.00	0.00	20.00	20.00	50-75
11	BELLARY	BELLARY	SRIDHARAGADDA	SRIDHARAGADDA	LAKSHMINAGAR CAMP	Revival of PWSS to Lakshminagara Camp	2012-2013	20.00	10.00	10.00	20.00	75-100
12	BELLARY	BELLARY	YERRAGUDI	YERRAGUDI	HOSAYERRAGUDI	Revival of PWSS at HosaYeragudi	2012-2013	20.00	10.00	10.00	20.00	75-100
13	BELLARY	HADAGALLI	HYARADA	HYARADA	HYARADA	Providing Combind Water Supply ScheemTo Budnur and Other 5 Village	2012-2013	384.50	192.25	192.25	384.50	75-100
14	BELLARY	HADAGALLI	MAKARABBI	BEERABBI	ARALAIHALLI	Providing Combind Water Supply ScheemToHosahalli and Other 4 Village	2012-2013	190.94	95.47	95.47	190.94	75-100
15	BELLARY	HADAGALLI	MAKARABBI	BYALAHUNSI	BYALAHUNSI	Providing Combind Water Supply ScheemTo Byalahunsi and Other 3 Village	2012-2013	220.00	110.00	110.00	220.00	75-100
16	BELLARY	HAGARIBOMMA NAHALLI	BANNIGOLA	BASARAKODU	BASARAKODU	Providing WSS to Basarakodu & other 38 villages	2011-2012	2200.00	0.00	300.00	300.00	QA
17	BELLARY	HAGARIBOMMA NAHALLI	DASAMAPURA	DASAMAPURA	DASAMAPURA	Providing WSS to Dashamapura & other 39 villages	2011-2012	2550.00	0.00	300.00	300.00	QA

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
18	BELLARY	HAGARIBOMMA NAHALLI	SONNA	SONNA	SONNA	Providing WSS to Sonna & other 16 villages	2011-2012	2200.00	0.00	50.00	50.00	QA
19	BELLARY	KUDLIGI	RAMPURA	CHIRIBI	GANGAMMANAH ALLI	Providing PWSS at Gagammanahalli village	2012-2013	16.00	16.00	0.00	16.00	QA
15	BELLARY Total							8258.94	617.72	1341.22	1958.94	
20	BIDAR	BIDAR	CHAMBOL	NAVLASPUR	NAVLASPUR	Dug well (Open well)	2010-2011	35.00	35.00	0.00	35.00	75-100
1	BIDAR Total							35.00	35.00	0.00	35.00	
21	CHAMARAJANAG AR	KOLLEGALA	MADUVINAHALLY	LAXMIPURA	LAXMIPURA	Providing MWS Scheme in Laxmipura and Nanjundaswamy Nagara Village	2012-2013	10.00	5.00	5.00	10.00	>100
22	CHAMARAJANAG AR	CHAMARAJANAG AR	AMACHAVADI	YELACHIGERE	YELACHIGERE	Providing PWS Scheme At Yelachigere Village	2012-2013	5.00	2.50	2.50	5.00	50-75
23	CHAMARAJANAG AR	CHAMARAJANAG AR	ERASAVADI	ERASAVADI	ERASAVADI	Providing PWS Scheme	2011-2012	10.00	5.00	5.00	10.00	50-75
24	CHAMARAJANAG AR	CHAMARAJANAG AR	VENKATAIAHNAC HATRA	BASAVAPURA	BASAVAPURA	Construction of OHT in place old tank in basavapura village	2012-2013	15.00	7.50	7.50	15.00	50-75
25	CHAMARAJANAG AR	CHAMARAJANAG AR	VENKATAIAHNAC HATRA	VENKATAIAHNAIC HATRA	V.C HOSUR	Contingent - Revival of M.W.S.Scheme at V.C.Hosuru Village	2012-2013	1.00	0.50	0.50	1.00	50-75
26	CHAMARAJANAG AR	CHAMARAJANAG AR	VENKATAIAHNAC HATRA	VENKATAIAHNAIC HATRA	VENKATAIAHANACHATRA	Contingent - Revival of MWS Scheme at Venkataiahna Chatra Village	2012-2013	5.00	2.50	2.50	5.00	50-75
27	CHAMARAJANAG AR	KOLLEGALA	AJJIPURA	AJJIPURA	AJJIPURA	Contingent -Revival of PWS Scheme at Ajjipura village	2012-2013	12.00	6.00	6.00	12.00	50-75
28	CHAMARAJANAG AR	KOLLEGALA	COWDALLY	DODDALATHUR	DODDALATHUR	Improvements to Water Supply and Sustainability work in Doddalathuru Halla	2012-2013	5.00	2.50	2.50	5.00	50-75
29	CHAMARAJANAG AR	KOLLEGALA	DHANAGERE	SARAGURU	SARAGURU	Contingent -Revival of MWS Scheme at Saraguru village	2012-2013	6.00	3.00	3.00	6.00	50-75
30	CHAMARAJANAG AR	KOLLEGALA	DINNAHALLY	MEENYAM	KOPPA	Contingent -Revival of MWS Scheme at Koppa village	2012-2013	5.00	2.50	2.50	5.00	50-75
31	CHAMARAJANAG AR	KOLLEGALA	DODDINDUVADI	DODDINDUVADI	DODDINDUVADI	Construction of New OHT in Doddinduvadi Village	2012-2013	12.00	6.00	6.00	12.00	50-75
32	CHAMARAJANAG AR	KOLLEGALA	KONGARAHALLY	KONGARAHALLY	KAMAGERE	Contingent -Revival of PWS Scheme at Kamagere village	2012-2013	12.00	6.00	6.00	12.00	50-75
33	CHAMARAJANAG AR	KOLLEGALA	KONGARAHALLY	KONGARAHALLY	KAMAGERE	Construction of New OHT in Kamagere village	2011-2012	12.00	6.00	6.00	12.00	50-75
34	CHAMARAJANAG AR	KOLLEGALA	KONGARAHALLY	KONGARAHALLY	KONGARAHALLY	Contingent -Revival of PWS Scheme at Kongarahally village	2012-2013	12.00	6.00	6.00	12.00	50-75
35	CHAMARAJANAG AR	KOLLEGALA	LOKKANAHALLY	LOKKANAHALLY	LOKKANAHALLY	Contingent -Revival of PWS Scheme at Lokkahally village	2012-2013	12.00	6.00	6.00	12.00	50-75
36	CHAMARAJANAG AR	KOLLEGALA	M.M.HILLS	M.M.HILLS	M.M.HILLS	Contingent -Revival of MWS Scheme at Kurattikhoyil village	2012-2013	10.00	5.00	5.00	10.00	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
37	CHAMARAJANAGAR	KOLLEGALA	M.MHILLS	M.M.HILLS	M.M.HILLS	Contingent -Revival of PWS Scheme at M.M Hills village	2012-2013	12.00	6.00	6.00	12.00	50-75
38	CHAMARAJANAGAR	KOLLEGALA	MADUVINAHALLY	MADUVINAHALLY	MADUVINAHALLY	Revival MWS Scheme in Maduvanahally and Nanjundaswamy Nagara Village	2012-2013	8.00	4.00	4.00	8.00	50-75
39	CHAMARAJANAGAR	KOLLEGALA	MARTALLY	MARTALLY	SULAVADI	Contingent -Revival of MWS Scheme at Sulvadi village	2012-2013	6.20	3.10	3.10	6.20	50-75
40	CHAMARAJANAGAR	KOLLEGALA	PALYA	PALYA	PALYA	Contingent -Revival of PWS Scheme at Palya village	2012-2013	12.00	6.00	6.00	12.00	50-75
41	CHAMARAJANAGAR	KOLLEGALA	PONNACHI	PONNACHI	PUDUR	Contingent -Revival of MWS Scheme at puduru village	2012-2013	10.00	5.00	5.00	10.00	50-75
42	CHAMARAJANAGAR	KOLLEGALA	RAMAPURA	RAMAPURA	GOPISETTYURU	Contingent -Revival of PWS Scheme at Gopishettiyuru village	2012-2013	12.00	6.00	6.00	12.00	50-75
43	CHAMARAJANAGAR	KOLLEGALA	MANGALA	MANGALA	MANGALA	Contingent -Revival of PWS Scheme at Mangala village	2012-2013	12.00	6.00	6.00	12.00	50-75
44	CHAMARAJANAGAR	GUNDLUPET	HANGALA	MOGUVINAHALLY	MELUKAMANAHALLY	Providing PWS scheme	2011-2012	15.00	7.50	7.50	15.00	75-100
24	CHAMARAJANAGAR Total							231.20	115.60	115.60	231.20	
45	CHIKMAGALUR	KADUR	SARASWATHIPURA	CHENNAHALLI	CHENNAHALLI	Revival of MWS Village Middle [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	>100
46	CHIKMAGALUR	SRINGERI	VIDYARANYAPURA	VIDYARANYAPURA	VIDYARANYAPURA	D F Plants	2012-2013	5.99	3.00	3.00	5.99	>100
47	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	BILEKALLAHALLI	BILEKALLAHALLI	BORWEL NEAR BILEKALLAHALLI VILLAGE 47 TF	2012-2013	0.90	0.00	0.90	0.90	0-25
48	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	BILEKALLAHALLI	BILEKALLAHALLI	BOREWEL NEAR HANCHIHALLI ROAD, TF 47	2012-2013	0.80	0.00	0.80	0.80	0-25
49	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	BILEKALLAHALLI	BILEKALLAHALLI	Providing Single phase motor to Existing two B.W[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	0-25
50	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	PADAMANE	PADAMANE	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	0-25
51	CHIKMAGALUR	CHICKMAGALUR	HIREGOWJA	CHIKKAGOWJA	CHIKKAGOWJA	Providing Single phase motor to Existing B.W 60/30	2012-2013	0.50	0.00	0.50	0.50	0-25
52	CHIKMAGALUR	CHICKMAGALUR	HIREGOWJA	CHIKKAGOWJA	CHIKKAGOWJA	Hand pump to New extension.[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	0-25
53	CHIKMAGALUR	CHICKMAGALUR	HIREGOWJA	HIREGOWJA	HIREGOWJA	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	0-25
54	CHIKMAGALUR	CHICKMAGALUR	HIREGOWJA	KARISIDDANAHALLI	KARISIDDANAHALLI	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	0-25
55	CHIKMAGALUR	CHICKMAGALUR	LAKKAMMANAHALLI	KUNNALU	KUNNALU	Providing Single phase motor to existing B.W 60/30	2012-2013	0.50	0.00	0.50	0.50	0-25
56	CHIKMAGALUR	CHICKMAGALUR	LAKKAMMANAHALLI	SIRABADIGE	SHIRABADIGE	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	0-25
57	CHIKMAGALUR	CHICKMAGALUR	MAILIMANE	MAILIMANE	MYLIMANE	Borewell to mailimane village[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	0-25
58	CHIKMAGALUR	CHICKMAGALUR	MUGATHIHALLI	SHIRAGUNDA	SIRAGUNDA	BOREWEL IN SIRUGUNDA HC [TF47	2012-2013	0.80	0.00	0.80	0.80	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
59	CHIKMAGALUR	CHICKMAGALUR	SINDIGERE	BOOCHENAHALLI KAVAL	DHARMAPURA	Hand pump to village[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	0-25
60	CHIKMAGALUR	CHICKMAGALUR	SINDIGERE	KABBIGARAHALLI	KABBIGARAHALLI	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	0-25
61	CHIKMAGALUR	KADUR	ANEGERE	ANEGERE	THERASAPURA	Revival of MWS Near Hostel [TF 60/30]	2012-2013	0.65	0.33	0.33	0.65	0-25
62	CHIKMAGALUR	KADUR	ANEGERE	D. HOSAHALLI	RANGANATHAPURA	Revival of MWS Near Road side [TF 60/30]	2012-2013	0.55	0.28	0.28	0.55	0-25
63	CHIKMAGALUR	KADUR	BASURU	BASURU	BORAGANGANAHALLI	Revival of MWS Opp Temple [TF 60/30]	2012-2013	0.65	0.33	0.33	0.65	0-25
64	CHIKMAGALUR	KADUR	HULIKERE	SWAMIKATTE	SWAMIKATTE	Revival of MWS Hallada pakka [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	0-25
65	CHIKMAGALUR	KADUR	MALLESHWARA	MACHHERI	MACHERI	TF 47] BOREWEL NEAR ROAD SIDE MACHERI	2012-2013	0.60	0.00	0.60	0.60	0-25
66	CHIKMAGALUR	KADUR	MALLESHWARA	MACHHERI	MACHERI	Revival of MWS Near Road side [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	0-25
67	CHIKMAGALUR	KADUR	SINGATAGERE	KALLELINGANAHALLI	KALLELINGANAHALLI	Revival of MWS Kasuvanahalli road side [TF 60/30]	2012-2013	0.65	0.33	0.33	0.65	0-25
68	CHIKMAGALUR	KADUR	SINGATAGERE	SINGATAGERE	SINGATAGERE	Revival of PWS Near Basavanahalli Tank [TF 60/30]	2012-2013	0.75	0.38	0.38	0.75	0-25
69	CHIKMAGALUR	KADUR	SINGATAGERE	SINGATAGERE	SINGATAGERE	Revival of MWS Kalleshwara Temple side [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	0-25
70	CHIKMAGALUR	KADUR	THANGALI	HARUVANAHALLI	HARUVANAHALLI	BOREWEL NEAR ROAD SIDE HARUVANAHALLI TF 47	2012-2013	0.70	0.35	0.35	0.70	0-25
71	CHIKMAGALUR	KADUR	THIMLAPURA	BITTENAHALLI	BITTENAHALLI	Revival of PWS Infront of Village [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	0-25
72	CHIKMAGALUR	MUDIGERE	BETEGERE	HALIKE	BADAVANADENNE	Extending Pipe line Badavanadenne[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	0-25
73	CHIKMAGALUR	CHICKMAGALUR	ANOOR	ANNOUR	ANOOR	Providing Single phasemotor to existing B . W to HUNASEMAKKI 60/30	2012-2013	0.50	0.00	0.50	0.50	25-50
74	CHIKMAGALUR	CHICKMAGALUR	ANOOR	ANNOUR	ANOOR	New B.W source to AnoorMWS[TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	25-50
75	CHIKMAGALUR	CHICKMAGALUR	ANOOR	HANCHARAVALLI	HANCHARAVALLI	Borewell to Hancharavalli[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	25-50
76	CHIKMAGALUR	CHICKMAGALUR	DEVADANA	DEVADANA	DEVADANA	Hand pump and Single phase Motor, Cistern.[TF 60/30]	2012-2013	2.00	0.00	2.00	2.00	25-50
77	CHIKMAGALUR	CHICKMAGALUR	DEVADANA	DEVADANA	DEVADANA	Source improvements to B.W kathegaru [TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	25-50
78	CHIKMAGALUR	CHICKMAGALUR	ESWARAHALLI	GALIHALLI	GALIHALLI	Hand pump to village[TF 60/30]	2012-2013	0.85	0.00	0.85	0.85	25-50
79	CHIKMAGALUR	CHICKMAGALUR	HARIHARADAHALLI	ARADAVALLI	SHANKARMUTT	BOREWEL TO SHANKARDEVARAMUTT 47/TF/2012-13	2012-2013	0.80	0.00	0.80	0.80	25-50
80	CHIKMAGALUR	CHICKMAGALUR	HUIGERE	HUIGERE	HUIGERE	Hand pump to Kanagadde village[TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	25-50
81	CHIKMAGALUR	CHICKMAGALUR	K.R.PETE	BIGGANAHALLI	BIGGANAHALLI	Borewell to Bigganahalli[TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
82	CHIKMAGALUR	CHICKMAGALUR	KALASAPURA	DEVAGONDANAH ALLI	DEVAGONDANAH ALLY	Hand pump to Devagondanahalli	2012-2013	0.80	0.00	0.80	0.80	25-50
83	CHIKMAGALUR	CHICKMAGALUR	KALASAPURA	DEVAGONDANAH ALLI	DEVAGONDANAH ALLY	BOREWEL NEAR DEVSAGONDANAHALLY 47 TF	2012-2013	0.50	0.00	0.50	0.50	25-50
84	CHIKMAGALUR	CHICKMAGALUR	KARTHIKERE	KARTHIKERE	KARTHIKERE	pws to bw	2012-2013	0.75	0.38	0.38	0.75	25-50
85	CHIKMAGALUR	CHICKMAGALUR	KARTHIKERE	KURUVANGI	NETTIKEREHALLI	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	1.50	0.00	1.50	1.50	25-50
86	CHIKMAGALUR	CHICKMAGALUR	KUDUVALLI	KUDUVALLI	KUDUVALLI	Providing Single phase motor to Existing B.W[TF 60/30]shiravolalu	2012-2013	0.50	0.00	0.50	0.50	25-50
87	CHIKMAGALUR	CHICKMAGALUR	MAILIMANE	JOLADALU	JOLDALU PALYA	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	25-50
88	CHIKMAGALUR	CHICKMAGALUR	MALALUR	BANAVARA	BANAVARA	New B.W source to Banavara MWS[TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	25-50
89	CHIKMAGALUR	CHICKMAGALUR	MARLE	MARLE	MARLE	Borewell to marle[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	25-50
90	CHIKMAGALUR	CHICKMAGALUR	MARLE	NAGARAHALLI	GIDDENAHALLI	Borewell to Giddenahalli[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	25-50
91	CHIKMAGALUR	CHICKMAGALUR	MARLE	NAGARAHALLI	THIMMANAHALLI	Borewell to Thimmanahalli[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	25-50
92	CHIKMAGALUR	CHICKMAGALUR	MUGULAVALLI	MAGADI	MAGADI	BOREWELL TO MAGADI 47 TF	2012-2013	0.80	0.00	0.80	0.80	25-50
93	CHIKMAGALUR	CHICKMAGALUR	MUGULAVALLI	MUGULAVALLI	SOORANAHALLI	Borewell to Sooranahalli[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	25-50
94	CHIKMAGALUR	CHICKMAGALUR	VASTHARE	THONDAVALLI	THONDAVALLI	Borewell to Thonduvalli[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	25-50
95	CHIKMAGALUR	CHICKMAGALUR	VASTHARE	VASTARE	LAXMIKANTHANAHALLI	Borewell to Lakshmikanthanahalli[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	25-50
96	CHIKMAGALUR	KADUR	ANEGERE	D.HOSAHALLI	D.HOSAHALLI	Revival of MWS Kurudumaramma Temple [TF 60/30]	2012-2013	1.30	0.65	0.65	1.30	25-50
97	CHIKMAGALUR	KADUR	ANEGERE	MUTTANAGERE	MUTHANEGERE	Revival of MWS Anegere road side [TF 60/30]	2012-2013	0.80	0.40	0.40	0.80	25-50
98	CHIKMAGALUR	KADUR	BALLEKERE	BALLEKERE	BALLEKERE	BOREWEL NEAR ROAD SIDE G THIMMAPURA TF47	2012-2013	0.70	0.00	0.70	0.70	25-50
99	CHIKMAGALUR	KADUR	BALLEKERE	BALLEKERE	BALLEKERE	Revival of MWS Villge Middle G KOPPALU [TF 60/30]	2012-2013	0.65	0.33	0.33	0.65	25-50
100	CHIKMAGALUR	KADUR	BANNURU	GUBBIHALLI	GUBBIHALLI THANDYA	Revival of MWS Near Hallada [TF 60/30]	2012-2013	1.20	0.60	0.60	1.20	25-50
101	CHIKMAGALUR	KADUR	BISALEHALLI	BISALEHALLI	BISALEHALLI	D F Plants	2012-2013	5.99	3.00	3.00	5.99	25-50
102	CHIKMAGALUR	KADUR	BISALEHALLI	LAXMIPURA	LAKSHMIPURA	Revival of MWS KM Road side [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
103	CHIKMAGALUR	KADUR	BISALEHALLI	LAXMIPURA	LAKSHMIPURA	Borewell HP (TF)	2011-2012	0.75	0.38	0.38	0.75	25-50
104	CHIKMAGALUR	KADUR	BISALEHALLI	LAXMIPURA	LAKSHMIPURA	Borewell to PWS(TF)	2011-2012	0.75	0.38	0.38	0.75	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
105	CHIKMAGALUR	KADUR	BISALERE	BISLERE	BISLERE	Revival of PWS Near Bislere Gate [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
106	CHIKMAGALUR	KADUR	CHIKKANGALA	CHIKKANGALA	H. RAMPURA	Revival of MWS Near Road side [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
107	CHIKMAGALUR	KADUR	CHILANAHALLI	CHEELANAHALLI	CHEELANAHALLI	Revival of MWS InsideVillage and Middle of the Village Guddatti [TF 60/30]	2012-2013	1.20	0.60	0.60	1.20	25-50
108	CHIKMAGALUR	KADUR	CHILANAHALLI	CHEELANAHALLI	CHEELANAHALLI	Revival of MWS Back to Village guddatti [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
109	CHIKMAGALUR	KADUR	DEVANURU	DEVANURU	DEVANOR	Revival of MWS Near Madivala Machi devara samudyabhavana [TF 60/30]	2012-2013	0.75	0.38	0.38	0.75	25-50
110	CHIKMAGALUR	KADUR	GARJE	GARJE	GARJE	Revival of MWS Villge inside [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
111	CHIKMAGALUR	KADUR	HIRENALLURU	HIRENALLURU	HIRENLLUR	Revival of MWS Mallikarjuna Temple and Kere [TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	25-50
112	CHIKMAGALUR	KADUR	HIRENALLURU	KEDIGERE	KEDIGERE	Revival of MWS Near Kaval Road [TF 60/30]	2012-2013	0.75	0.38	0.38	0.75	25-50
113	CHIKMAGALUR	KADUR	HOCHIHALLI	MARAVANJI	MARAVANJI	Revival of PWS Belagur road side [TF 60/30]	2012-2013	0.75	0.38	0.38	0.75	25-50
114	CHIKMAGALUR	KADUR	HULIKERE	KETUMARANAHALLI	KETUMARANAHALLI	BOREWEL NEAR ROAD SIDE KETUMARANAHALLI TF47	2012-2013	0.80	0.00	0.80	0.80	25-50
115	CHIKMAGALUR	KADUR	HULLEHALLI	HULLEHALLI	HULLEHALLI	Revival of MWS Bygadehalli road side [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
116	CHIKMAGALUR	KADUR	JIGANEHALLI	JIGANEHALLI	JIGANEHALLI	Revival of MWS Back to Hospital [TF 60/30]	2012-2013	0.75	0.38	0.38	0.75	25-50
117	CHIKMAGALUR	KADUR	JIGANEHALLI	JIGANEHALLI	JIGANEHALLI	Revival of MWS Near Malleshappa House [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
118	CHIKMAGALUR	KADUR	JIGANEHALLI	PANCHEHOSAHALLI	PANCHEHOSAHALLI	Revival of MWS Near Kana [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	25-50
119	CHIKMAGALUR	KADUR	JODIHOCHIHALLI	BYALADALU	BYLADALU	Revival of MWS Near Bus stop [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	25-50
120	CHIKMAGALUR	KADUR	JODIHOCHIHALLI	BYALADALU	BYLADALU	Revival of MWS Villge Middle [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	25-50
121	CHIKMAGALUR	KADUR	K. BIDARE	MUDDENAHALLI	MUDDENAHALLI	BOREWEL NEAR ROAD SIDE MUDDENHALLI TF 47	2012-2013	0.55	0.28	0.28	0.55	25-50
122	CHIKMAGALUR	KADUR	MALLESHWARA	MALLESHWARA	MALLESHWARA	Revival of MWS Malleshwara [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	25-50
123	CHIKMAGALUR	KADUR	MALLESHWARA	TURUVANAHALLI	TURUVANAHALLI	Revival of PWS Near Canal [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	25-50
124	CHIKMAGALUR	KADUR	MATHIGATTA	MATTIGATTA	MATHIGHATTA	Borewell to PWS(TF) 47.00 2012-13	2011-2012	0.70	0.35	0.35	0.70	25-50
125	CHIKMAGALUR	KADUR	NAGARALU	NAGARALU	NAGARALU	BOREWEL NEAR DEVARAHOLA NAGARALU TF47	2012-2013	0.65	0.33	0.33	0.65	25-50
126	CHIKMAGALUR	KADUR	NIDAGATTA	NIDAGATTA	BYRAPPANAHALLI	Revival of MWS Near Road side [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
127	CHIKMAGALUR	KADUR	NIDAGATTA	NIDAGATTA	NIDAGHATTA	Revival of MWS insideVillage srirampura [TF 60/30]	2012-2013	1.15	0.58	0.58	1.15	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
128	CHIKMAGALUR	KADUR	NIDAGATTA	NIDAGATTA	NIDAGHATTA	Revival of MWS Village limit thippanahalli [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	25-50
129	CHIKMAGALUR	KADUR	PATTANAGERE	PATTANAGERE	PATTANAGERE	BOREWEL NEAR ROAD SIDE PATTANAGERE [TF47]	2012-2013	0.70	0.35	0.35	0.70	25-50
130	CHIKMAGALUR	KADUR	PATTANAGERE	PATTANAGERE	PATTANAGERE	Revival of MWS Near Road side [TF 60/30]maradihalli	2012-2013	0.60	0.30	0.30	0.60	25-50
131	CHIKMAGALUR	KADUR	PATTANAGERE	PATTANAGERE	PATTANAGERE	Revival of PWS Near Road side [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	25-50
132	CHIKMAGALUR	KADUR	S. BIDARE	S. BIDARE	KAMBADEVARAH ATTI	BOREWEL NEAR MI TANK KAMBADADEVARAHATTI TF47	2012-2013	0.75	0.38	0.38	0.75	25-50
133	CHIKMAGALUR	KADUR	SAKARAYAPATTA NA	SAKARAYAPATTA NA	SAKARAYAPATTA NA	TF 47] NEAR HORTICULTURE OFFICE SAKARAYAPATAN	2012-2013	1.20	0.00	1.20	1.20	25-50
134	CHIKMAGALUR	KADUR	ULIGERE	ULIGERE	DODDAPPANAHALLI	Revival of PWS Near Kerekodi [TF 60/30]	2012-2013	1.40	0.70	0.70	1.40	25-50
135	CHIKMAGALUR	KADUR	V. YARADAKERE	CHATNAHALLI	CHATNAHALLI	Revival of MWS Near Road side [TF 60/30]	2012-2013	0.65	0.33	0.33	0.65	25-50
136	CHIKMAGALUR	KADUR	V. YARADAKERE	V. YARADAKERE	V.YARADAKERE	hp near doddammana temple v yaradakjere 30.00 11/12	2011-2012	0.75	0.38	0.38	0.75	25-50
137	CHIKMAGALUR	KADUR	V. YARADAKERE	V. YARADAKERE	V.YARADAKERE	hp near doddammana temple v yaradakjere 30.00 11/12	2011-2012	0.75	0.38	0.38	0.75	25-50
138	CHIKMAGALUR	KADUR	V. YARADAKERE	V. YARADAKERE	V.YARADAKERE	bws inside village ramanahalli 60/30	2012-2013	0.50	0.25	0.25	0.50	25-50
139	CHIKMAGALUR	KADUR	YAGATI	YAGATI	YAGATI	Revival of MWS Near PHC [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	25-50
140	CHIKMAGALUR	MUDIGERE	B.HOSAHALLI	B.HOSAHALLI	HALEHALLI A.K.COLONY	Halehall AK Colony Deepaning of WELL60/30	2012-2013	1.00	0.50	0.50	1.00	25-50
141	CHIKMAGALUR	MUDIGERE	HANTHUR	KANNEHALLI	KANNEHALLI	Extending Pipe line Kannehalli (Kotebyre)[TF 60/30]	2012-2013	0.50	0.25	0.25	0.50	25-50
142	CHIKMAGALUR	MUDIGERE	HESAGAL	BILAGULA	BILAGOLA	Extending Pipe line Indranagara SC Colony (Halldagandi)[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	25-50
143	CHIKMAGALUR	MUDIGERE	MOKANAHALLI	KANNAPURA	KANNAPURA	Extending Pipe line Kannapura[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	25-50
144	CHIKMAGALUR	MUDIGERE	PALGUNI	BAGGASAGODU	BAGGASAGODU	Extending Pipe line Baggasgodu[TF 60/30]	2012-2013	1.00	0.50	0.50	1.00	25-50
145	CHIKMAGALUR	MUDIGERE	TRIPURA	BAKKI	BAKKI	Tank worksBakki[TF 60/30]	2012-2013	2.00	0.00	2.00	2.00	25-50
146	CHIKMAGALUR	TARIKERE	GOWRAPURA	GOWRAPURA	GOWRAPURA	D F Plants	2012-2013	5.99	3.00	3.00	5.99	25-50
147	CHIKMAGALUR	TARIKERE	HUNASAGATTA	HUNASAGHATTA	HUNASAGATTA	D F Plants	2012-2013	5.99	3.00	3.00	5.99	25-50
148	CHIKMAGALUR	TARIKERE	KUDLURU	KUDLURU	KUDLURU	D F Plants	2012-2013	5.99	3.00	3.00	5.99	25-50
149	CHIKMAGALUR	KADUR	NAGENAHALLI	AGRAHARA	AGRAHARA	Revival of PWS Road side [TF 60/30]	2012-2013	0.80	0.40	0.40	0.80	25-50
150	CHIKMAGALUR	KADUR	NAGENAHALLI	AGRAHARA	AGRAHARA	BOREWEL NEAR TEMPLE AGRAHARA THANDYA TF 47	2012-2013	0.75	0.38	0.38	0.75	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
151	CHIKMAGALUR	KADUR	SOMANAHALLI	SOMANAHALLI	SOMANAHALLI	BW to MWS scheme at pipe line at somanahalli CAP 2012-13	2011-2012	2.00	1.00	1.00	2.00	25-50
152	CHIKMAGALUR	CHICKMAGALUR	AMBLE	AMBLE	GOWDANAHALLI	Hand pump to Sooranahalli[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	50-75
153	CHIKMAGALUR	CHICKMAGALUR	BASKAL	HALASUMANE	HALASUMANE AKC	Borewell to halasumane colony[TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	50-75
154	CHIKMAGALUR	CHICKMAGALUR	BIDARE	BIDARE	HOSPET	Extention to Pipeline[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
155	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	GUNGARAHALLI	GUNGARAHALLI	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
156	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	SARAPANAHALLI	SARAPANAHALLI	BOREWEL NEAR SARAPANAHALLI TF 47	2012-2013	0.90	0.00	0.90	0.90	50-75
157	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	SARAPANAHALLI	SARAPANAHALLI	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
158	CHIKMAGALUR	CHICKMAGALUR	BILEKALLAHALLI	UDDEBORANAHALLI	UDDEBORANAHALLI	D F Plants	2012-2013	5.99	3.00	3.00	5.99	50-75
159	CHIKMAGALUR	CHICKMAGALUR	BYGUR (KANATHI)	BYGOOR	BYGOOR	borewel to bygoor village 47/ tf 2012-13	2012-2013	0.90	0.00	0.90	0.90	50-75
160	CHIKMAGALUR	CHICKMAGALUR	BYGUR (KANATHI)	HANGARAVALLI	HANGARAVALLI	New Sinking well to Hangaravalli [TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	50-75
161	CHIKMAGALUR	CHICKMAGALUR	BYGUR (KANATHI)	HAVARE	HAVARE	BOREWELL TO HAWARE TF 47	2012-2013	0.80	0.00	0.80	0.80	50-75
162	CHIKMAGALUR	CHICKMAGALUR	DASARAHALLI	ARASHINAGUPPE	ARASINAGUPPE	Hand pump to village[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	50-75
163	CHIKMAGALUR	CHICKMAGALUR	DASARAHALLI	DASARAHALLI	DASARAHALLI	Hand pump to village laxmipura [TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	50-75
164	CHIKMAGALUR	CHICKMAGALUR	DASARAHALLI	DASARAHALLI	DASARAHALLI	Hand pump to village[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	50-75
165	CHIKMAGALUR	CHICKMAGALUR	DASARAHALLI	DASARAHALLI	DASARAHALLI	Hand pump to Near Coffee Board[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	50-75
166	CHIKMAGALUR	CHICKMAGALUR	ESWARAHALLI	ESWARAHALLI	ESWARAHALLI	B.W to Eswarahalli Bhadrakali bhana 47 T.f	2012-2013	0.80	0.00	0.80	0.80	50-75
167	CHIKMAGALUR	CHICKMAGALUR	HIREGOWJA	KENGENAHALLI	KENGENAHALLI	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
168	CHIKMAGALUR	CHICKMAGALUR	KALASAPURA	CHIKKA KALASAPURA	KALASAPURA	Hand pump to village[TF 60/30]	2012-2013	1.60	0.00	1.60	1.60	50-75
169	CHIKMAGALUR	CHICKMAGALUR	KALASAPURA	CHIKKA KALASAPURA	KALASAPURA	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	50-75
170	CHIKMAGALUR	CHICKMAGALUR	KALASAPURA	CHIKKA KALASAPURA	KALASAPURA	D F Plants	2012-2013	5.99	3.00	3.00	5.99	50-75
171	CHIKMAGALUR	CHICKMAGALUR	KELAGUR	KELAGOOR	MANIMAKKI	New Sinking well to village[TF 60/30]	2012-2013	5.00	0.00	5.00	5.00	50-75
172	CHIKMAGALUR	CHICKMAGALUR	LAKKAMMANAHALLI	BEERANAHALLI	BEERANAHALLI	Providing Single phase motor to Existing B.W 60/30	2012-2013	0.50	0.00	0.50	0.50	50-75
173	CHIKMAGALUR	CHICKMAGALUR	LAKYA	KANIVEHALLI	KANIVEHALLI	Providing Single phase motor to Existing B.W[TF 60/30] kanive dasarahalli	2012-2013	0.50	0.00	0.50	0.50	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
174	CHIKMAGALUR	CHICKMAGALUR	LAKYA	KANIVEHALLI	KANIVEHALLI	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
175	CHIKMAGALUR	CHICKMAGALUR	LAKYA	LAKYA	LAKYA	BOREWEL NEAR NURSERY LAKSHMIPURA TF47	2012-2013	0.80	0.00	0.80	0.80	50-75
176	CHIKMAGALUR	CHICKMAGALUR	LAKYA	LAKYA	LAKYA	BOREWEL IN LAKSHMIPURA VILLAGE [TF 47]	2012-2013	0.50	0.00	0.50	0.50	50-75
177	CHIKMAGALUR	CHICKMAGALUR	LAKYA	LAKYA	LAKYA	Providing Single phase motor to Existing B.W[TF 60/30] lakshmipura	2012-2013	0.50	0.00	0.50	0.50	50-75
178	CHIKMAGALUR	CHICKMAGALUR	LAKYA	LAKYA	LAKYA	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
179	CHIKMAGALUR	CHICKMAGALUR	MUGATHIHALLI	MATTAVARA	MATHAVARA	BOREWEL IN LAKATTEHALLI [TF 47]	2012-2013	0.50	0.00	0.50	0.50	50-75
180	CHIKMAGALUR	CHICKMAGALUR	SATHIHALLI	HANDI	BHUTHANAKADU	borewel with hand pump to boothankadu 47/TF/2012-13	2012-2013	0.90	0.00	0.90	0.90	50-75
181	CHIKMAGALUR	CHICKMAGALUR	SHIRAVASE	SHIRAVASE	SHIRAVASE	New Sinking well source to Siravase MWS[TF 60/30]	2012-2013	5.00	0.00	5.00	5.00	50-75
182	CHIKMAGALUR	CHICKMAGALUR	SINDIGERE	SINDIGERE	SINDIGERE	BOREWEL IN S BIDARE ROAD [TF 47	2012-2013	0.80	0.00	0.80	0.80	50-75
183	CHIKMAGALUR	CHICKMAGALUR	SINDIGERE	SINDIGERE	SINDIGERE	Providing Single phase motor to Existing B.W[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
184	CHIKMAGALUR	CHICKMAGALUR	SINDIGERE	SINDIGERE	SINDIGERE	BOREWEL NEAR TOWER SINDIGERE [TF47	2012-2013	0.80	0.00	0.80	0.80	50-75
185	CHIKMAGALUR	CHICKMAGALUR	THALIHALLA	ILEHOLE	ILEHOLE	Open well to Ilehole [TF 60/30]	2012-2013	5.00	2.50	2.50	5.00	50-75
186	CHIKMAGALUR	KADUR	ANNIGERE	ANNIGERE	9TH CROSS	D F Plants	2012-2013	5.99	3.00	3.00	5.99	50-75
187	CHIKMAGALUR	KADUR	ANTHARAGATTE	ANTHARAGATTE	ANTHARGHATTE	Revival of MWS Near Temple [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	50-75
188	CHIKMAGALUR	KADUR	BASURU	BASURU	BASURU	Revival of MWS Bislere road side [TF 60/30]	2012-2013	0.65	0.33	0.33	0.65	50-75
189	CHIKMAGALUR	KADUR	BASURU	GOWDANAKATTE HALLI	GOWDANAKATTE HALLI	hp near anjaneya seamy temple 2012-13 tf 30.00	2011-2012	0.75	0.38	0.38	0.75	50-75
190	CHIKMAGALUR	KADUR	BASURU	GOWDANAKATTE HALLI	GOWDANAKATTE HALLI	hp near anjaneya seamy temple 2011-12 tf 30.00	2011-2012	0.75	0.38	0.38	0.75	50-75
191	CHIKMAGALUR	KADUR	CHIKKA DHEVANURU	KAREHALLI.D.	KAREHALLI.D.	Revival of MWS Infront of Village [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	50-75
192	CHIKMAGALUR	KADUR	CHILANAHALLI	SIDDRAMANAHALLI	SIDDRAMANAHALLI	Revival of MWS Devarahalli road side [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	50-75
193	CHIKMAGALUR	KADUR	CHILANAHALLI	SIDDRAMANAHALLI	SIDDRAMANAHALLI	Revival of MWS Near Road side [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	50-75
194	CHIKMAGALUR	KADUR	HULLEHALLI	BYAGADEHALLI	BYAGADEHALLI	BOREWEL NEAR TC BYAGADEHALLI TF47	2012-2013	0.70	0.00	0.70	0.70	50-75
195	CHIKMAGALUR	KADUR	JODIHOCHIHALLI	JODIHOCHIHALLI	JODIHOCHIHALLI	Revival of MWS Near Temple [TF 60/30]	2012-2013	0.70	0.35	0.35	0.70	50-75
196	CHIKMAGALUR	KADUR	K. BIDARE	SHETTIHALLI	SHETTIHALLI	Revival of MWS Balakrishna Temple [TF 60/30]	2012-2013	0.85	0.43	0.43	0.85	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
197	CHIKMAGALUR	KADUR	KERESANTHE	KERESANTHE	KERESANTHE	Revival of MWS Near Road Left side [TF 60/30]	2012-2013	0.60	0.30	0.30	0.60	50-75
198	CHIKMAGALUR	KADUR	MALLESHWARA	JAMMAPURA (M.KODIHALLI)	JAMMAPURA (M.KODIHALLI)	BOREWEL NEAR NEAR TANK BUND M.KODIHALLI TF47	2012-2013	0.70	0.35	0.35	0.70	50-75
199	CHIKMAGALUR	KADUR	S. BIDARE	S. BIDARE	S.BIDARE	Revival of MWS insideVillage [TF 60/30] gollarahatti	2012-2013	0.80	0.40	0.40	0.80	50-75
200	CHIKMAGALUR	KADUR	SAKARAYAPATTA NA	SAKARAYAPATTA NA	KALLUMARADI MUTA	BOREWEL NEAR ROAD SIDE KALLUMARADIMUTTA TF47	2012-2013	0.75	0.38	0.38	0.75	50-75
201	CHIKMAGALUR	KADUR	SARASWATHIPUR A	CHENNA PURA	CHENNA PURA	Borewell HP (TF) 2012-13 30.00	2011-2012	0.65	0.33	0.33	0.65	50-75
202	CHIKMAGALUR	KADUR	SARASWATHIPUR A	CHENNA PURA	CHENNA PURA	Borewell to PWS at chennapura(TF) TF 30.00	2011-2012	0.65	0.33	0.33	0.65	50-75
203	CHIKMAGALUR	KADUR	SINGATAGERE	HYARALAGATTA	HYRALAGHATTA	T.F 47] BOREWEL NEAR OLD PUMP HOUSE AND TEMPLE	2012-2013	1.50	0.00	1.50	1.50	50-75
204	CHIKMAGALUR	KADUR	SINGATAGERE	PATTADEVARAHALLI	PATTADEVARAHALLI	BWS IN ANTHARAGATTAMMA TEMPLE PATTADEVARAHALLI 60/30	2012-2013	0.60	0.30	0.30	0.60	50-75
205	CHIKMAGALUR	KADUR	THANGALI	KANAGONDANAHALLI	KANAGONDANAHALLI	bws nea gudda road kanagondanahalli 60/30	2012-2013	0.65	0.33	0.33	0.65	50-75
206	CHIKMAGALUR	KADUR	ULIGERE	MUGALIKATTE	MUGALIKATTE	Revival of MWS Near Road side [TF 60/30]	2012-2013	0.50	0.25	0.25	0.50	50-75
207	CHIKMAGALUR	KADUR	YALLAMBALASE	YALLAMBALASE	YALLAMBALASE	BW IN MALLAPURA ROAD SIDE YALLAMBALASE 2011-13 60/30	2012-2013	0.70	0.35	0.35	0.70	50-75
208	CHIKMAGALUR	MUDIGERE	B.HOSAHALLI	B.HOSAHALLI	HOKKALLI	Extending Pipe line at DodahallaHokkali[TF 60/30] (Dodahalla ST Colony)	2012-2013	2.00	1.00	1.00	2.00	50-75
209	CHIKMAGALUR	MUDIGERE	BETEGERE	OUSANA	OUSANA	Extending Pipe line Ousana[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
210	CHIKMAGALUR	MUDIGERE	CHINNIGA	CHANDRAPURA	CHANDRAPURA	Extending Pipe line Chandrapura[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
211	CHIKMAGALUR	MUDIGERE	CHINNIGA	NIDUGODU	NIDUGODU	Extending Pipe line Nidgodu (Mavinadenne)[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
212	CHIKMAGALUR	MUDIGERE	DARADAHALLI	DARADAHALLI	MENASAMAKKI	Extending Pipe line Menasmakki (Nava grama)[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
213	CHIKMAGALUR	MUDIGERE	GONIBEDU	G.AGRAHARA	G.AGRAHARA	Extending Pipe line Mannikere[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
214	CHIKMAGALUR	MUDIGERE	HALEMUDIGERE	HALEMUDIGERE RURAL	HALEMUDIGERE RURAL	Extending Pipe line Hale Mudigere (M.J.M Hospital)[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
215	CHIKMAGALUR	MUDIGERE	HANTHUR	KANACHURU	KANACHURU	Extending Pipe line Kanachuru (Melina Kanachuru)[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
216	CHIKMAGALUR	MUDIGERE	HORANADU	HORANADU	HALLIGERE	Extending Pipe line Hulligere (Mundugada mane)[TF 60/30]	2012-2013	1.00	0.50	0.50	1.00	50-75
217	CHIKMAGALUR	MUDIGERE	HORANADU	HORANADU	HORANADU	Extending Pipe line Kavanahalla[TF 60/30]	2012-2013	1.00	0.50	0.50	1.00	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
218	CHIKMAGALUR	MUDIGERE	KALASA	KALASA	KALASA ESTATE	Extending Pipe line and Deepening of Air ValueUddinamakki (Hebbale)[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
219	CHIKMAGALUR	MUDIGERE	KIRAGUNDA	UDASE	DONAGODU	Extending Pipe line Donagodu[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
220	CHIKMAGALUR	MUDIGERE	KIRAGUNDA	UDASE	UDASE	Extending Pipe line Uduse[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
221	CHIKMAGALUR	MUDIGERE	KUNDUR	KUNDUR	KUNDUR	Extending Pipe line Kunduru[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
222	CHIKMAGALUR	MUDIGERE	KUVE	KALMANE	KOTEGADDE	Nwss to kotegadde	2012-2013	5.50	2.75	2.75	5.50	50-75
223	CHIKMAGALUR	MUDIGERE	NANDIPURA	CHATTANAHALLI	CHATTANAHALLI	Deepening of wellChattanahalli (NT pura Gauthvalli)[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
224	CHIKMAGALUR	MUDIGERE	NANDIPURA	INDARAVALLI	INDARAVALLI	Deepening of wellIndrvalli [TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
225	CHIKMAGALUR	MUDIGERE	SAMSE	KALAKODU	KALAKODU	Near on Balgodu Deepening of well and extending of Pipeline Kalakodu [TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
226	CHIKMAGALUR	MUDIGERE	SAMSE	SAMSE	KADATHADAKA	Near on Hebbara hose Deepening of well and extending of Pipeline Kadathadaka (Kalkodu)[TF 60/30]	2012-2013	1.00	0.50	0.50	1.00	50-75
227	CHIKMAGALUR	MUDIGERE	SAMSE	SAMSE	KUNDADI	Extending Pipe line Kundadi (Balgali)[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
228	CHIKMAGALUR	MUDIGERE	SAMSE	SAMSE	KUNDADI MEGAL	Extending Pipe line on drinking waterKundadi megal (Karmannu)[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
229	CHIKMAGALUR	MUDIGERE	SAMSE	SAMSE	KUNDADI MEGAL	Extending Pipe line on drinking waterKundadi megal[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	50-75
230	CHIKMAGALUR	MUDIGERE	SAMSE	SAMSE	SAMSE CHAVADI	Tank workSamse Chavadi (SK megal)[TF 60/30]	2012-2013	0.50	0.00	0.50	0.50	50-75
231	CHIKMAGALUR	MUDIGERE	SUNKASALE	MALIGANADU	MALIGANADU	OPEN WEL IN MALIGANADU TF 22.00	2012-2013	2.00	1.00	1.00	2.00	50-75
232	CHIKMAGALUR	MUDIGERE	TARUVE	ATTIGERE	DEVANAKOLU	Extending Pipe line Devangu[TF 60/30]	2012-2013	1.00	0.50	0.50	1.00	50-75
233	CHIKMAGALUR	MUDIGERE	URUBAGE	BYDUVALLI	BALEGADDE	Extending Pipe line Balegadde[TF 60/30]	2012-2013	1.00	0.50	0.50	1.00	50-75
234	CHIKMAGALUR	MUDIGERE	URUBAGE	BYDUVALLI	BYDUVALLI	Extending Pipe line Byduvalli[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
235	CHIKMAGALUR	KADUR	PURA	PURA	PURA	BOREWEL NEAR SRI MALLIKARJUNA TEMPLE YAGATIPURA TF47	2012-2013	0.85	0.43	0.43	0.85	50-75
236	CHIKMAGALUR	MUDIGERE	BIDARAHALLI	HALEKOTE	GUNIBYLU	Extending Pipe line Gunibylu[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	50-75
237	CHIKMAGALUR	CHICKMAGALUR	ALDUR	CHIKKAMAGARA VALLI	GALIGANDI	Borewell to galigandi	2012-2013	0.80	0.00	0.80	0.80	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
238	CHIKMAGALUR	CHICKMAGALUR	ALLAMPURA	ALLAMPURA	ALLAMPURA	Hand pump to village[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	75-100
239	CHIKMAGALUR	CHICKMAGALUR	AMBLE	AMBLE	KODIHALLI	B.W. TO KODIHALLI VILLAGA 47/T.F	2012-2013	0.80	0.00	0.80	0.80	75-100
240	CHIKMAGALUR	CHICKMAGALUR	ANOOR	ANNOUR	KESARIKE	Providing pump and motor to B.W[TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	75-100
241	CHIKMAGALUR	CHICKMAGALUR	ANOOR	ANNOUR	KESARIKE	Borewel to Kesarike village 47 TF 12-13	2012-2013	0.70	0.00	0.70	0.70	75-100
242	CHIKMAGALUR	CHICKMAGALUR	KADAVATHI	BOGASE	BOGGASE	Hand pump to New extension.[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	75-100
243	CHIKMAGALUR	CHICKMAGALUR	MALALUR	MALALUR	MALALURU	Borewell to Malaluru[TF 60/30]	2012-2013	0.75	0.00	0.75	0.75	75-100
244	CHIKMAGALUR	CHICKMAGALUR	MALALUR	MALALUR	SIRGAPURA	Hand pump to Siragapura colony[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	75-100
245	CHIKMAGALUR	CHICKMAGALUR	VASTHARE	VASTARE	VASTHARE	Borewell to Vasthare[TF 60/30]	2012-2013	0.80	0.00	0.80	0.80	75-100
246	CHIKMAGALUR	KADUR	BANNURU	GUBBIHALLI	GUBBIHALLI	Revival of MWS Hallada pakka and Nera OW [TF 60/30]	2012-2013	1.20	0.60	0.60	1.20	75-100
247	CHIKMAGALUR	MUDIGERE	BANKAL	BANKAL	BANKAL PETE	Extending Pipe line Banakal Pate (Binndi)[TF 60/30]	2012-2013	1.00	0.50	0.50	1.00	75-100
248	CHIKMAGALUR	MUDIGERE	IDUKANI	IDUKANI	HIRBYLU	Tank work Herebylu[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	75-100
249	CHIKMAGALUR	MUDIGERE	IDUKANI	IDUKANI	IDUKANI	Tank works and Extending pipe line Kagganahalla (Kerekudige SC Colony)[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	75-100
250	CHIKMAGALUR	MUDIGERE	KALASA	KALASA	KALSAPETE	Extending Pipe line Kalasa[TF 60/30]	2012-2013	1.50	0.75	0.75	1.50	75-100
251	CHIKMAGALUR	MUDIGERE	THOTADOUR	THOTADURU	THOTADOOR	Deepening of well Kagganahalla[TF 60/30]	2012-2013	0.50	0.25	0.25	0.50	75-100
252	CHIKMAGALUR	CHICKMAGALUR	DEVADANA	DEVADANA	SANGAMESHWAR PETE	Hand pump in village[TF 60/30]	2012-2013	1.00	0.00	1.00	1.00	QA
253	CHIKMAGALUR	CHICKMAGALUR	DODDAMAGARA VALLI	DODDAMAGARA VALLI	DODDAMAGARA VALLI	Checkdam	2012-2013	3.00	3.00	0.00	3.00	QA
254	CHIKMAGALUR	CHICKMAGALUR	K.B.HALL	KURUBARA BOODI HALU	KURUBARA BOODI HALU	Hand pump to village[TF 60/30]	2012-2013	0.85	0.00	0.85	0.85	QA
255	CHIKMAGALUR	MUDIGERE	BIDARAHALLI	BIDARAHALLI	AMARAVATHI	Extending Pipe line Amravathi (Kushala nagara)[TF 60/30]	2012-2013	2.00	1.00	1.00	2.00	QA
211	CHIKMAGALUR Total							252.75	88.48	164.28	252.75	
256	CHITRADURGA	CHITRADURGA	LAKSHMISAGARA	LAKSHMISAGARA	GULAIHANAHATI	Task force	2012-2013	2.00	0.00	2.00	2.00	50-75
1	CHITRADURGA Total							2.00	0.00	2.00	2.00	
257	DAKSHIN KANNAD	BELTANGADI	DHARMASTHALA	DHARMASTALA	NERTHANA	PWS at NERTHANE(Pipeline to Ajekuri, Kutadakallu)	2008-2009	18.00	9.00	9.00	18.00	25-50
258	DAKSHIN KANNAD	BELTANGADI	NADA	NADA	NADA	Reconstruction of OHT and pipeline extension at Manjotti	2011-2012	10.00	5.00	5.00	10.00	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
259	DAKSHIN KANNAD	BELTANGADI	NARAVI	NARAVI	NARAVI	Revival of PWSS of Naravi Scheme	2011-2012	10.00	5.00	5.00	10.00	25-50
260	DAKSHIN KANNAD	BANTWAL	KARIYANGALA	AMMUNJE	AMMUNJE	Kalai Hosanagara PWS	2008-2009	30.00	15.00	15.00	30.00	50-75
261	DAKSHIN KANNAD	BELTANGADI	ARASINAMAKKI	REKHYA	PARAKALA	PWS at PARKALA	2008-2009	7.50	3.75	3.75	7.50	50-75
262	DAKSHIN KANNAD	BELTANGADI	NIDLE	KALANJA	KARMAJE	PWS at Karmaje	2008-2009	8.00	4.00	4.00	8.00	50-75
263	DAKSHIN KANNAD	BANTWAL	BADAGAKAJEKAR U	TENKAKAJEKARU	TENKA KAJEKAR	Water Supply to GLPS Thenkakajekar	2012-2013	2.50	1.25	1.25	2.50	75-100
264	DAKSHIN KANNAD	BANTWAL	NARIKOMBUR	SHAMBURU	SHAMBOOR	Providing Water Supply to Shamboor, Shanthila	2012-2013	10.00	5.00	5.00	10.00	75-100
265	DAKSHIN KANNAD	BANTWAL	PILATHABETTU	PILATHABETTU	PORIMELU	Water Supply to Porimelu	2010-2011	20.00	10.00	10.00	20.00	75-100
266	DAKSHIN KANNAD	BELTANGADI	PADANGADY	PADANGADY	ODIL	PWS REVIVAL at Odilu	2011-2012	10.00	5.00	5.00	10.00	75-100
10	DAKSHIN KANNAD Total							126.00	63.00	63.00	126.00	
267	DAVANGERE	JAGALUR	ANABUR	GOGUDDU	GOGUDDU	santhemuddapura and Other 106 villages	2009-2010	6150.00	10.00	10.00	20.00	75-100
1	DAVANGERE Total							6150.00	10.00	10.00	20.00	
268	DHARWAD	KUNDGOL	KUBHIHAL	HANCHINAL	HANCHINAL	construction of oht at hancinal village	2011-2012	10.00	5.00	5.00	10.00	75-100
269	DHARWAD	KALGHATGI	TAMBUR	SANGATIKOPPA	SANGATIKOPPA	Providing PWSS to Sangatikoppa village in Kalghatagi taluk	2012-2013	6.00	3.00	3.00	6.00	QA
2	DHARWAD Total							16.00	8.00	8.00	16.00	
270	GADAG	RON	BELAVANAKI	BELAVANAKI	BELAVANAKI	Installation and commissioning of 4000 LPH RO unit @ Belavanakki village	2012-2013	11.79	0.00	11.79	11.79	25-50
271	GADAG	GADAG	HARALAPUR	HARLAPUR	HARLAPUR	Installation Of Reverse Osmosis 4000LPH at Haralapur Village	2011-2012	5.89	0.00	5.89	5.89	50-75
272	GADAG	GADAG	HARALAPUR	HARLAPUR	TIMMAPUR	Installation Of Reverse Osmosis 4000LPH at Timmapur Village	2011-2012	5.89	0.00	5.89	5.89	50-75
273	GADAG	GADAG	HARTI	HARTI	KANAVI	Installation Of Reverse Osmosis 2000 LPHat Kanavi Village	2011-2012	4.89	0.00	4.89	4.89	50-75
274	GADAG	GADAG	KOTAMACHAGI	KOTAMACHAGI	KOTAMACHAGI	Instalation of submersible pumpset and laying of Pipeline at Kotumacagi village Nagral road in Gadag taluk	2010-2011	2.00	1.00	1.00	2.00	50-75
275	GADAG	GADAG	NEERALAGI	NEERALAGI	NAGASAMUDRA	Installation Of Reverse Osmosis 2000 LPHat Nagasamudra Village	2011-2012	4.89	0.00	4.89	4.89	50-75
276	GADAG	MUNDARAGI	PETHALUR	PETHALUR	PETHALUR	Installation of RO filter unit at Petalur village (4000 LPH)	2011-2012	5.89	0.00	5.89	5.89	50-75
277	GADAG	NARAGUND	KANAKIKOPPA	KANAKIKOPP	KANAKIKOPP	Installation Of Reverse Osmosis Unti at Kankikoppa village	2011-2012	4.88	0.00	4.88	4.88	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
278	GADAG	RON	HUNAGUNDI	HUNAGUNDI	HUNAGUNDI	Installation and commissioning of 2000 LPH RO unit @ Hunagundi village	2012-2013	9.79	0.00	9.79	9.79	50-75
279	GADAG	RON	ITAGI	ITAGI	JIGLALUR	Installation and commissioning of 4000 LPH RO unit @ Jigalur village	2012-2013	11.79	0.00	11.79	11.79	50-75
280	GADAG	SHIRAHATTI	ADARAHALLI	ADARAHALLI	ADARAHALLI	Installation of R.O. Unit at Adrali (2000LPH)	2011-2012	4.89	0.00	4.89	4.89	50-75
281	GADAG	SHIRAHATTI	ADARAHALLI	ADARAHALLI	ADARAHALLI	PWS Scheme at Adrali village	2012-2013	10.00	5.00	5.00	10.00	50-75
282	GADAG	SHIRAHATTI	BANNIKOPPA	BANNIKOPPA	BANNIKOPPA	Installation of R.O.Unit at Bannikoppa (2000LPH)	2011-2012	4.89	0.00	4.89	4.89	50-75
283	GADAG	SHIRAHATTI	CHEBBI	CHEBBI	CHEBBI	Installation R.O.Unit at Chabbi (2000 LPH)	2011-2012	4.89	0.00	4.89	4.89	50-75
284	GADAG	SHIRAHATTI	GOJANUR	GOJANUR	GOJANUR	Installation of R.O. Unit at Gojanur (2000 LPH)	2011-2012	4.89	0.00	4.89	4.89	50-75
285	GADAG	SHIRAHATTI	RANATHUR	RANATHUR	RANATHUR	Installation of R.O.Unit at Ranatur (2000LPH)	2011-2012	4.89	0.00	4.89	4.89	50-75
286	GADAG	SHIRAHATTI	SURANAGI	SURANAGI	SURANAGI	Installation of R.O.Unit at Suranagi (2000LPH)	2011-2012	5.89	0.00	5.89	5.89	50-75
287	GADAG	SHIRAHATTI	YALAVATTI	YALAVATTI	MADALLI	Installation of R.O.Unit at Madhalli (2000LPH)	2011-2012	4.89	0.00	4.89	4.89	50-75
288	GADAG	SHIRAHATTI	YALAVATTI	YALAVATTI	YALAVATTI	Installation of R.O.Unit at Yellatti (2000LPH)	2011-2012	4.89	0.00	4.89	4.89	50-75
289	GADAG	GADAG	BELADHADI	BELADHADI	BELADHADI	Providing and instalation of R.O. unit in Beladadi (Kallur)village	2012-2013	9.79	0.00	9.79	9.79	75-100
290	GADAG	GADAG	CHINCHALLI	CHINCHALLI	CHINCHALLI	Installation Of Reverse Osmosis 4000 LPH at Chinchalli Village	2011-2012	5.89	0.00	5.89	5.89	75-100
291	GADAG	GADAG	HUYELAGOLA	HUILGOL	HIREKOPPA	Installation Of Reverse Osmosis 1000LPH at Hirekoppa Village	2011-2012	3.89	0.00	3.89	3.89	75-100
292	GADAG	MUNDARAGI	KADAMPUR	SHINGATARAYAN KERI TANDA	SHINGATARAYAN KERI TANDA	Installation of RO Filter Unit at Shingatarayankeri Tanda (2000 LPH)	2011-2012	4.89	0.00	4.89	4.89	75-100
293	GADAG	RON	ASUTI	ASUTI	ASUTI	Installation and commissioning of 4000 LPH (De-fluoride plant) Reserve-)Osmosis unit @ Asuti village	2012-2013	11.79	0.00	11.79	11.79	75-100
294	GADAG	RON	ASUTI	ASUTI	KARAMADI	Installation and commissioning of 2000LPH RO unit @ Karamadi village	2012-2013	9.79	0.00	9.79	9.79	75-100
295	GADAG	RON	ASUTI	ASUTI	MALAWAD	Installation and commissioning of 2000LPH RO unit at Malawad village	2012-2013	9.79	0.00	9.79	9.79	75-100
296	GADAG	RON	ASUTI	ASUTI	MEGUR	Installation and commissioning of LPH RO unit @ Megur village	2012-2013	7.79	0.00	7.79	7.79	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
297	GADAG	RON	KOTABAL	KOTABAL	TALLIHAL	Installation and commissioning of 2000ltrs (De-fluoride plant) Reserve-)smosis unit @ Tallihal village	2012-2013	9.79	0.00	9.79	9.79	75-100
298	GADAG	RON	RAJOOR	RAJOOR	RAJOOR	Installation and commissioning of 4000 LPH RO unit @ Rajoor village	2012-2013	11.79	0.00	11.79	11.79	75-100
299	GADAG	RON	RAMPUR	RAMPUR	KODAGANUR	Installation and commissioning of 2000 LPH RO unit @ Kodaganur village	2012-2013	9.79	0.00	9.79	9.79	75-100
300	GADAG	RON	RAMPUR	RAMPUR	VEERAPUR	Installation and commissioning of 1000 LPH RO unit @ Veerapur village	2012-2013	7.79	0.00	7.79	7.79	75-100
301	GADAG	RON	SUDI	SUDI	SUDI	Installation and commissioning 4000 LPH RO unit @ Sudi village	2012-2013	11.79	0.00	11.79	11.79	75-100
302	GADAG	NARAGUND	SHIROL	SHIROL	SHIROL	Installation Of Reverse Osmosis Unti at Shirol village	2011-2012	4.88	0.00	4.88	4.88	QA
303	GADAG	RON	HOLEMANNUR	HOLEMANNUR	HOLEMANNUR	Installation and commissioning of 2000 LPH RO unit @ Holemannur village	2012-2013	9.79	0.00	9.79	9.79	QA
304	GADAG	RON	HUNAGUNDI	HUNAGUNDI	AMARAGOL	Installation and commissioning of 2000 LPH RO unit @ Amaragol village	2012-2013	9.79	0.00	9.79	9.79	QA
305	GADAG	RON	LAKKAALAKATTI	LAKKAALAKATTI	KALLIGANUR	Installation and commissioning of 4000 LPH RO unit @ Bevinakatti village	2012-2013	11.79	0.00	11.79	11.79	QA
306	GADAG	SHIRAHATTI	CHEBBI	CHEBBI	MAJJUR TANDA	Pumping Machinery at Majjurthanda village	2012-2013	1.00	0.00	1.00	1.00	QA
37	GADAG Total							269.66	6.00	263.66	269.66	
307	HASSAN	CHANNARAYAPATNA	GOWDAGERE	ANTHANAHALLI	ANTHANAHALLI	Providing New borewell at Anthanhalli village in gowdagere G P (Emergency water supply)	2012-2013	0.70	0.35	0.35	0.70	>100
308	HASSAN	SAKALESHPUR	BALLUPETE	RAJENDRAPURA	RAJENDRAPURA	Drilling of Borewell with Handpump to Rajendrapura (TF)	2012-2013	1.10	0.00	1.10	1.10	>100
309	HASSAN	SAKALESHPUR	BELAGODU	LAKUNDHA	TAVARADAHATTY	Drilling of Borewell with Hand pump to Thavaradahalti (Task Force)	2012-2013	1.10	0.00	1.10	1.10	>100
310	HASSAN	SAKALESHPUR	HANUBAL	HANUBAL	VENKATAHALLI	Extention of Pipeline and Construction of Cistern at Venkatahalli Janatha colony (TF)	2012-2013	1.50	0.00	1.50	1.50	>100
311	HASSAN	SAKALESHPUR	UCHANGI	DODDAKUNDOR	MALGAHALLI	Extention of Pipeline and Construction of Cistern at Malagalli (TF)	2012-2013	1.00	0.00	1.00	1.00	>100
312	HASSAN	ALUR	BYRAPURA	NERALAKERE	NERALAKERE	MWS Borewell at Neralakere village (TF)	2012-2013	0.80	0.00	0.80	0.80	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
313	HASSAN	ALUR	DODDAKANAGAL	KAVILEKERE	KAVILEKERE	Hand pump Borewell at Kavalikere village near sathynarayana house (TF)	2012-2013	0.90	0.00	0.90	0.90	0-25
314	HASSAN	ALUR	KADAL	CHAKANAHALLI	CHAKANAHALLI	Handpump Borewell at Chakanahally village(TF)	2012-2013	0.90	0.00	0.90	0.90	0-25
315	HASSAN	ALUR	MAGGE	HALLIYUR	HALLIYUR	Providing Handpump Borewell at Halliyuru village (TF)	2012-2013	0.90	0.00	0.90	0.90	0-25
316	HASSAN	BELUR	BICCODU	BICCODU	BICCODU	Providing Borerwell of HP at Biccodu Kubempunagar (TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
317	HASSAN	BELUR	CHATACHATANA HALLI	CHATACHATANA HALLI	CHATACHATANA HALLI	Providing borewell at Chatachatanahally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	0-25
318	HASSAN	BELUR	GANGOOR	CHATNAHALLI	CHATNAHALLI	Providing borewell at Chatnahally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	0-25
319	HASSAN	BELUR	HAGARE	MULENAHALLI	MULENAHALLI	sinking of borerwell of Malenahally (TF)	2012-2013	0.70	0.00	0.70	0.70	0-25
320	HASSAN	BELUR	KALLERI	AGGADALU	AGGADALU	Providing borewell at Aggadalu HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
321	HASSAN	BELUR	KALLERI	MALURU	MALURU	Providing borewell at Mlur HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
322	HASSAN	BELUR	KODIHALLI	KODIHALLI	HIRIHALLI	Providing borewell at Hirihally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	0-25
323	HASSAN	BELUR	KODIHALLI	SURANAYAKANA HALLI	SURANAYAKANA HALLI	Providing borewell at Suranayakahally Village MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	0-25
324	HASSAN	BELUR	KODIHALLI	SURANAYAKANA HALLI	SURANAYAKANA HALLI	Providing borewell at Suranayakanahally village MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	0-25
325	HASSAN	BELUR	KUSHAVARA	CHOWDANAHALLI	CHOWDANAHALLI	Providing Pipeline and Cistern at Chowdanahally Jogikoppalu	2012-2013	1.50	0.00	1.50	1.50	0-25
326	HASSAN	BELUR	KUSHAVARA	KUSHAVARA	KUSHAVARA	Providing borerwell at Kushavara callony MWS (tf-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
327	HASSAN	BELUR	KUSHAVARA	MUGULIHALLI	MUGULIHALLI	Providing borewell at Mugulavally baremane HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
328	HASSAN	BELUR	KUSHAVARA	MUGULIHALLI	MUGULIHALLI	Providing borewell at MUGulavally Callony HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
329	HASSAN	BELUR	RAJANASIRIYUR	KALLUSHETTIHALI	KALLUSHETTIHALI	Sinking of borerwell Kallushettihally (TF)	2012-2013	0.60	0.00	0.60	0.60	0-25
330	HASSAN	BELUR	RAJANASIRIYUR	RAJANASHIRIYUR	RAJANASHIRIYUR	Task Force MWS Borewell at Rajanasiriyur village	2012-2013	0.60	0.00	0.60	0.60	0-25
331	HASSAN	BELUR	RAJANASIRIYUR	RAJANASHIRIYUR	RAJANASHIRIYUR	Sinking of borerwell RAJanashiryuru (TF)	2012-2013	0.60	0.00	0.60	0.60	0-25
332	HASSAN	BELUR	RAJANASIRIYUR	RAJANASHIRIYUR	RAJANASHIRIYUR	Providing borewell at Rajanashiryuru HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
333	HASSAN	BELUR	SAVASIHALLI	MAPPAPURA	MALLAPURA	Providing borewell at Mallapura village HP (TF-3)	2012-2013	0.85	0.00	0.85	0.85	0-25
334	HASSAN	BELUR	TOLALU	ALUR	ALUR	Providing borrewell at Alur Callony HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
335	HASSAN	BELUR	TOLALU	KANDAVARA	KANDAVARA	Providing borewell at Kandavara callony HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
336	HASSAN	BELUR	TUMBUDEVANAH ALLI	HOSAHALLI	HOSAHALLI	Providing borewell at Hosahally nearManjegowda house HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	0-25
337	HASSAN	BELUR	YALAHANKA	MALLIKARJUNAPURA	MALLIKARJUNAPURA	Providing borewell at Mallikarjunapura MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	0-25
338	HASSAN	SAKALESHPUR	ANEMAHAL	ANEMAHAL	ANEMAHAL	Drilling of Borewell with Handpump at Beetemaqra village (TF)	2012-2013	1.10	0.00	1.10	1.10	0-25
339	HASSAN	SAKALESHPUR	BALLUPETE	BALLUPETE	BALLUPETE	Cleaning of Borewell at Ballupete village (TF)	2012-2013	0.15	0.00	0.15	0.15	0-25
340	HASSAN	SAKALESHPUR	BALLUPETE	BALLUPETE	BALLUPETE	Cleaning of Borewell at Ballupete village (TF)	2012-2013	0.15	0.00	0.15	0.15	0-25
341	HASSAN	SAKALESHPUR	BALLUPETE	BALLUPETE	BALLUPETE	Drilling of Borewell with Handpump at Ballupete (TF)	2012-2013	1.10	0.00	1.10	1.10	0-25
342	HASSAN	SAKALESHPUR	CHANGADIHALLI	HERUR	HERUR	Drilling of Borewell with Handpump at Herur colony village (TF)	2012-2013	1.10	0.00	1.10	1.10	0-25
343	HASSAN	SAKALESHPUR	DEVALADAKERE	NELAGAHALLI	HARIJAN COLONY	Drilling of Borewell with Handpump at Nelagalli Janatha colony (TF)	2012-2013	1.10	0.00	1.10	1.10	0-25
344	HASSAN	SAKALESHPUR	HANUBAL	HANUBAL	HANUBAL	Extention of Pipeline from Gate valve at Hanabalu colony (TF)	2012-2013	2.00	0.00	2.00	2.00	0-25
345	HASSAN	SAKALESHPUR	HETTUR	HADLA HALLI	HADLAHALLI	Coverage & Quality inTaskforce at Makkeeranamane village(TF)	2012-2013	1.75	0.00	1.75	1.75	0-25
346	HASSAN	SAKALESHPUR	HETTUR	HETTUR	HETTUR	Drilling of Borewell with Handpump at A Block (TF)	2012-2013	1.10	0.00	1.10	1.10	0-25
347	HASSAN	SAKALESHPUR	HOSUR	HANASEY	HANASEY	Construction of Open well at Hanase village (TF)	2012-2013	1.00	0.00	1.00	1.00	0-25
348	HASSAN	SAKALESHPUR	KUNIGANAHALLI	HEGGOVE	HEGGOVE	Extension of Pipeline to Heggove village (TF)	2012-2013	1.00	0.00	1.00	1.00	0-25
349	HASSAN	SAKALESHPUR	KURUBATTUR	UMMATHOOR	UMMATHOOR	Energisation of MWS. to Ummathur colony (TF)	2012-2013	1.00	0.00	1.00	1.00	0-25
350	HASSAN	SAKALESHPUR	KYAMANAHALLI	JAMBARADI	JAMBARADI	Extension of Pipeline at Jambradi village (TF)	2012-2013	0.50	0.00	0.50	0.50	0-25
351	HASSAN	SAKALESHPUR	UCHANGI	ULGATHOOR	ULGATHOOR	Construction of Openwell, Pumphouse and pump motor at Ulagathur (TF)	2012-2013	3.50	0.00	3.50	3.50	0-25
352	HASSAN	SAKALESHPUR	VANAGOOR	MAGERI	MAGERI	Drilling of Borewell with Handpump at Maageri village (TF)	2012-2013	1.10	0.00	1.10	1.10	0-25
353	HASSAN	ALUR	ABBANA	ABBANA	ABBANA KOPPAL	Providing MWS Borewell at Abbana koppalu village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
354	HASSAN	ALUR	ABBANA	ANAGALALE	DODDABARE	Providing MWSs Borewell at Anagalale Doddabare village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
355	HASSAN	ALUR	BYRAPURA	BYABA KAVEL	COLONY 5 SHIVASAGARA	Hand pump Borewell at Shivasagara village near Basavaraj house (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
356	HASSAN	ALUR	BYRAPURA	SAMADALE	KODIGARAHALLI	Hand pump Borewell at Kodigarahally village(TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
357	HASSAN	ALUR	GANJIGERE	SULAGODU	GADDE KOPPAL	Handpump borewell at Gaddekoppalu village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
358	HASSAN	ALUR	HANCHOOR	AMALEPURA	AMALEREPUA BADAVANE	Handpump borewell at amalapura extension (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
359	HASSAN	ALUR	HANCHOOR	GANGARA	GANGARA	Handpump borewell at Gangara extension (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
360	HASSAN	ALUR	HANCHOOR	MOODANAHALLI	MOODANAHALLI	MWS Borewell to Mudanahally village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
361	HASSAN	ALUR	HUNASAVALLI	HOLEBELLUR	HOLEBELLUR JHC	Mwss Borewell to hole bellur colony (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
362	HASSAN	ALUR	KADAL	CHENNAPURA	CHENNAPURA	Handpump borewell at channapura village(TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
363	HASSAN	ALUR	KADAL	HASAGANUR	HASAGANNOOR KOPPAL	Handpump borewell at Hasaganoor koppalu (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
364	HASSAN	ALUR	KADAL	KARIGANAHALLI	KARIGANAHALLI	Handpump Borewell at Kariganahally village(TF)	2012-2013	0.30	0.00	0.30	0.30	25-50
365	HASSAN	ALUR	KANATHUR	SIDDAPURA	SIDDAPURA	Hand pump borewell at Siddapura doddabare (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
366	HASSAN	ALUR	KANATHUR	TOGARANAHALLY	JANATHA COLONY	Handpump borewell at Togaranahally JHC (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
367	HASSAN	ALUR	KARAGODU	KARAGODU	JAYANTHI NAGAR	Providing Handpump Borewell at Jayanthi Nagara village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
368	HASSAN	ALUR	KARAGODU	KATTE HOSUR	KATTE HOSUR (MANIPUR	Providing Handpump Borewell at Katte Hosoor (Manipura)village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
369	HASSAN	ALUR	KARAGODU	NERAGALALE	NERAGALALE JHC.	Providing MWS Borewell at Neragalale Colony village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
370	HASSAN	ALUR	KARAGODU	PURABYRAVANA HALLI	PURABYRAVANA HALLI	Providing MWS Borewell at Purabyranahalli village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
371	HASSAN	ALUR	KUNDUR	CHANNAPURA	CHANNAPURA	Providing Handpump Borewell at Channapura village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
372	HASSAN	ALUR	KUNDUR	DEVARAPURA	DEVARAPURA	Providing Handpump Borewell at Devarapura village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
373	HASSAN	ALUR	MADABALU	KARJUVALLI	KARJUVALLI	Providing Handpump Borewell at Karjuvalli village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
374	HASSAN	ALUR	MADABALU	MEGATAVALLI	MEGATAVALLI	Providing MWS Borewell at Megatavalli village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
375	HASSAN	ALUR	MADABALU	THIPPAPURA	THIPPAPURA	Providing MWS Borewell at Thippapura village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
376	HASSAN	ALUR	MAGGE	MAGGE	HOSAMATA	Providing MWS Borewell at Hosa Mata village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
377	HASSAN	ALUR	MAGGE	MAGGE	MATADAKOPPAL	Providing Handpump Borewell at Matada Koppal village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
378	HASSAN	ALUR	MALLAPURA	HARIHALLI	KENCHAMBA TEMPLE	Providing Handpump Borewell at Kenchamba Temple Vataru,Harihally village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
379	HASSAN	ALUR	MALLAPURA	KADLUR	KADLUR KOPPALL	Providing Hand pump Borewell at Kadloor Koppalu village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
380	HASSAN	ALUR	MALLAPURA	KITAGALALE	NARIKEJIGE	Providing MWS Borewell at Narikejige village (TF)	2012-2013	0.80	0.00	0.80	0.80	25-50
381	HASSAN	ALUR	PALYA	SINGODANAHALL I	MODALA KOPPALLU	Providing Handpump Borewell at Moodala Koppal village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
382	HASSAN	ALUR	TALUR	TALUR	TALUR	Providing Handpump Borewell at Taluru (Near Anjaneya Temple) village (TF)	2012-2013	0.90	0.00	0.90	0.90	25-50
383	HASSAN	BELUR	ADAGOOR	S.M.KOPPALLU	S.M.KOPPALLU	Providing borewell at S.M.KOPPALLU MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
384	HASSAN	BELUR	AREHALLI	AREHALLI	AREHALLI	Providing borewell at Arehally Hosapete Beedi HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
385	HASSAN	BELUR	AREHALLI	AREHALLI	AREHALLI	Providing borewell at Arehally Ambedkarnagara HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
386	HASSAN	BELUR	AREHALLI	LINGAPURA	LINGAPURA	Providing borerwell of MWS AT Lingapura (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
387	HASSAN	BELUR	AREHALLI	VATEHALLI	VATEHALLI	Providing borewell at Vatehally HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
388	HASSAN	BELUR	BANTENAHALLI	MUDIGERE	MUDIGERE	sinking of borerwell of Mudigere muslim callony	2012-2013	0.60	0.00	0.60	0.60	25-50
389	HASSAN	BELUR	CHEEKANAHALLI	BOMMENAHALLI	BOMMENAHALLI	Providing borewell at Bommenahally HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
390	HASSAN	BELUR	CHIKKAMEDUR	S. BOMMADIHALLI	S. BOMMADIHALLI	Providing borewell at S.Bommadihally village HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
391	HASSAN	BELUR	DABBE	DABBE	DABBE	Providing borewell at Ichalabarevillage HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
392	HASSAN	BELUR	GANGOOR	GANGUR	MYLAYAPPANAK OPPALU	Providing borewell at Maliyappanakoppalu HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
393	HASSAN	BELUR	GHATTADAHALLI	MATHIGHATTA	HOSUR	Providing borewell at Mattighatta-Hosur village MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
394	HASSAN	BELUR	GHATTADAHALLI	SOPPINAHALLI	SOPPINAHALLI	Providing borewell at Soppinhally MWS TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
395	HASSAN	BELUR	GONISOMANAHALI	GONISOMANAHALI	GONISOMANAHALI	Providing borewell at Gonisomaahally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
396	HASSAN	BELUR	HAGARE	HAGARE	HAGARE	Providing borewell at hagare Baremane callony HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
397	HASSAN	BELUR	HAGARE	MADIHALLI	MADIHALLI	Providing borewell at Madihally Kelagala hatti HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
398	HASSAN	BELUR	HALEBEEDU	BASAVARAJAPUR A	BASAVARAJAPUR A	Providing borewell at Basavarajapura MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
399	HASSAN	BELUR	HALEBEEDU	HALEBEEDU	HALEBEEDU	Providing borewell at Halebeedu (near DAiry)MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
400	HASSAN	BELUR	HALEBEEDU	HALEBEEDU	HALEBEEDU	Providing borewell at Bidarikere road MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
401	HASSAN	BELUR	HANIKE	HANIKE	HANIKE	Sinking of Borewell at Hanike (HPS)village	2012-2013	0.60	0.00	0.60	0.60	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
402	HASSAN	BELUR	HANIKE	SHETTIHALLI	SHETTIHALLI	Providing borewell at Shiettihally village HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
403	HASSAN	BELUR	HEBBALU	THIMMANAHALLI	THIMMANAHALLI	Providing borewell at Thimmanahally HP (TF-3)	2012-2013	0.85	0.00	0.85	0.85	25-50
404	HASSAN	BELUR	HULUGUNDI	HANIKE	HANIKE	Providing borewell at Hanike HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
405	HASSAN	BELUR	IBBEDU	IBBEEDU	IBBEEDU	Providing borewell at Ibbeedu MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
406	HASSAN	BELUR	IBBEDU	TENDEKERE	TENDEKERE	Providing borewell at TEndekere MWS(TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
407	HASSAN	BELUR	KESAGODU	KESAGODU	KESAGODU	sinking of borerwell of Kesagodu bare (Gowtamanagara)	2012-2013	0.60	0.00	0.60	0.60	25-50
408	HASSAN	BELUR	KESAGODU	KESAGODU	KESAGODU	Providing borewell at Kesagodu HP (TF-3)	2012-2013	0.85	0.00	0.85	0.85	25-50
409	HASSAN	BELUR	KESAGODU	RAJANAHALLI	RAJANAHALLI	Providing borewell at RAjanahally village HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
410	HASSAN	BELUR	KODIHALLI	DODDA KODIHALLI	DODDA KODIHALLI	Providing borewell at Doddakodihally HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
411	HASSAN	BELUR	KOGILAMANE	BOMMADIHALLI	BOMMADIHALLI	Providing borewell at Bommadihally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
412	HASSAN	BELUR	MADAGATTA	MADAGHATTA	MADAGHATTA	Providing borewell at Madaghatta sante callony HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
413	HASSAN	BELUR	MALASAVARA	BHAKRAVALLI	BHAKRAVALLI	Providing borewell at Bhakravally MWS (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
414	HASSAN	BELUR	MALASAVARA	CHIKKASALAVARA	CHIKKASALAVARA	Providing borewell at Chikkasalara village HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
415	HASSAN	BELUR	MALASAVARA	KASARAVALLI	KASARAVALLI	Providing borewell at Kasaravally village HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
416	HASSAN	BELUR	NARAYANAPURA	BANADAHALLI	BANADAHALLI	sinking of borerwell of BANadahally-Kodanhally (Taskforce)	2012-2013	0.60	0.00	0.60	0.60	25-50
417	HASSAN	BELUR	NARAYANAPURA	DUMMENAHALLI	DUMMENAHALLI	Providing Borewell at Dummenahally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
418	HASSAN	BELUR	RAJANASIRIYUR	BANDILAKKANAK OPPALU	BANDILAKKANAK OPPALU	Providing borewell at Bandilakkanakoppalu village MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
419	HASSAN	BELUR	RAJANASIRIYUR	GOWRIKOPPALU	GOWRI KOPPALU	Providing borewell at Gowrikopplu village MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
420	HASSAN	BELUR	RAJANASIRIYUR	HAKKIHALI	HAKKIHALI	Sinking of Borewell at Hakkihally village	2012-2013	0.60	0.00	0.60	0.60	25-50
421	HASSAN	BELUR	RAJANASIRIYUR	RAMANAHALLI	RAMANAHALLI	Providing borewell at Ramanahally village MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
422	HASSAN	BELUR	SANYASIHALLI	PRASADIHALLI	PRASADIHALLI	Providing borewell at Prasadihally Callony HP(TF-3)	2012-2013	0.85	0.00	0.85	0.85	25-50
423	HASSAN	BELUR	SAVASIHALLI	ADAVIBANTENAHALLI	ADAVI BANTENAHALLI	Sinking of borerwell Advabantenahally (TF)	2012-2013	0.70	0.00	0.70	0.70	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
424	HASSAN	BELUR	SAVASIHALLI	ADHENAHALI	ADHENAHALI	Coverage & Quality inTaskforce at Adhenahally village(TF)	2012-2013	0.70	0.00	0.70	0.70	25-50
425	HASSAN	BELUR	SAVASIHALLI	HARUBIHALLI	HARUBIHALLI	Providing borewell at Harubihally village HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
426	HASSAN	BELUR	SAVASIHALLI	HARUBIHALLI	HARUBIHALLI	Providing borewell at Harubihally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
427	HASSAN	BELUR	SAVASIHALLI	KALYANAPURA	KALYANAPURA	Providing borewell at Kalyanapura MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
428	HASSAN	BELUR	SAVASIHALLI	KOMARANAHALI	KOMARANAHALI	Providing borewell at Komaranahally village HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
429	HASSAN	BELUR	TOLALU	KONERALU	KONERALU	Providing borewell at Koneralu callony HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	25-50
430	HASSAN	BELUR	TOLALU	NAVILAHALLI	NAVILAHALLI	Providing borewell at Navilahally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
431	HASSAN	BELUR	YALAHANKA	DEVIHALI	DEVIHALI	Providing borewell atDevihally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	25-50
432	HASSAN	CHANNARAYAPATNA	AKKANAHALLI	HEBBALALU	LAKSHMIPURA	COVERAGE & QUALITY OF TASK FORCE IN LAKSHMIPURA VILLAGE	2012-2013	0.70	0.00	0.70	0.70	25-50
433	HASSAN	CHANNARAYAPATNA	BALAGANCHI	HONNASHETTIHALI	HONNASHETTIHALI	COVERAGE & QUALITY OF TASK FORCE IN HONNASHETTIHALI VILLAGE	2012-2013	0.70	0.00	0.70	0.70	25-50
434	HASSAN	CHANNARAYAPATNA	BELAGIHALLI	BELAGEEHALLI	BELAGIHALLI	COVERAGE & QUALITY OF TASK FORCE IN BELAGIHALLI VILLAGE	2012-2013	0.70	0.00	0.70	0.70	25-50
435	HASSAN	CHANNARAYAPATNA	JAMBUR	ATHTHIHALLI	ATHTHIHALLI	COVERAGE & QUALITY OF TASK FORCE IN ATTIHALLI VILLAGE	2012-2013	0.70	0.00	0.70	0.70	25-50
436	HASSAN	CHANNARAYAPATNA	JAMBUR	KAREKERE	KAREKERE	COVERAGE & QUALITY OF TASK FORCE IN KAREKERE VILLAGE	2012-2013	0.70	0.00	0.70	0.70	25-50
437	HASSAN	CHANNARAYAPATNA	JAMBUR	TENKANAHALLI	TENKANAHALLI	COVERAGE & QUALITY OF TASK FORCE IN TENKANAHALLI VILLAGE	2012-2013	0.70	0.00	0.70	0.70	25-50
438	HASSAN	SAKALESHPUR	DEVALADAKERE	MARAGUNDA	BANALU	Construction of Open Well at Banaalu village (TF)	2012-2013	2.00	0.00	2.00	2.00	25-50
439	HASSAN	SAKALESHPUR	HANUBAL	ACHARADI	HANUMANAHALLI	Drilling of Borewell with Handpump at Hanumanahalli village (TF)	2012-2013	1.10	0.00	1.10	1.10	25-50
440	HASSAN	SAKALESHPUR	HEBBASALE	GANADAHOLE	GANADAHOLE	Drilling of Borewell with Handpump at Ganadahole colony (TF)	2012-2013	1.10	0.00	1.10	1.10	25-50
441	HASSAN	SAKALESHPUR	HEBBASALE	KUMBARDI	KUMBARDI	Drilling of Borewell with Handpump at Kumbaradi village (TF)	2012-2013	1.10	0.00	1.10	1.10	25-50
442	HASSAN	SAKALESHPUR	HETTUR	HADYA	HALIBYLU	Drilling of Borewell with Handpump at Hallibylu village (TF)	2012-2013	1.10	0.00	1.10	1.10	25-50
443	HASSAN	SAKALESHPUR	HONGADAHALLA	YETTAHALLA	MYANOR	Construction of Open well at Mayanuru(TF)	2012-2013	1.50	0.00	1.50	1.50	25-50
444	HASSAN	SAKALESHPUR	MALALI	MALALI	MALALI	Construction of Open well at Malali village (TF)	2012-2013	2.00	0.00	2.00	2.00	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
445	HASSAN	SAKALESHPUR	UCHANGI	DODDAKUNDOOR	DODDAKUNDOOR	Errection of Pump Motor at Doddakundur Koppalu village (TF)	2012-2013	0.75	0.00	0.75	0.75	25-50
446	HASSAN	SAKALESHPUR	UCHANGI	HALLIYOOR	HALLIYOOR	Drilling of Borewell with Handpump at Halliyur village (TF)	2012-2013	1.10	0.00	1.10	1.10	25-50
447	HASSAN	SAKALESHPUR	UCHANGI	HALLIYOOR	NAVILAHALLI	Drilling of Borewell with Handpump at Navilahalli village (TF)	2012-2013	1.10	0.00	1.10	1.10	25-50
448	HASSAN	SAKALESHPUR	UDEVARA	UDEVARA	UDEVARA	Drilling of Borewell with Handpump at Udevara Janatha colony (TF)	2012-2013	1.10	0.00	1.10	1.10	25-50
449	HASSAN	SAKALESHPUR	VALALAHALLI	BOBBANAHALLI	BOBBANAHALLI	Construction of Open well at Bobbanahalli village (TF)	2012-2013	2.00	0.00	2.00	2.00	25-50
450	HASSAN	SAKALESHPUR	VALALAHALLI	MARKANAHALLI	MARKANAHALLI	Construction of Open well at Markahalli village (TF)	2012-2013	1.50	0.00	1.50	1.50	25-50
451	HASSAN	SAKALESHPUR	VANAGOOR	TAMBALAGERI	TAMBALAGERI	Extention of Pipeline at Tambalageri (TF)	2012-2013	0.75	0.00	0.75	0.75	25-50
452	HASSAN	ALUR	BYRAPURA	HANJIHALLI	HANJIHALLI JHC	Hand pump borewell at Hanjihally colony village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
453	HASSAN	ALUR	DODDAKANAGAL	RAJANAHALLI	RAJANAHALLI	Hand pump Borewell at Rajanagally village near Anajaneya temple (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
454	HASSAN	ALUR	DODDAKANAGAL	UMADEVARAHALLI	UMMADEVARAHALLI	Hand pump borewell at umadevarahally village nearr new extension (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
455	HASSAN	ALUR	GANJIGERE	AJJAGOWDANAHALLI	AJJAGOWDANAHALLI	Hand pump borewell at Ajjagodanahally (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
456	HASSAN	ALUR	GANJIGERE	BASAVANAHALLI	BASAVANAHALLI	Handpump Borewell at Basavanahally village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
457	HASSAN	ALUR	GANJIGERE	MUDDANAHALLI	MUDDANAHALLI	Hamdpump borewell at Rajapura village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
458	HASSAN	ALUR	GANJIGERE	THATTEKERE	THATTEKERE POORVA BA	Hand pump borewell at Thattekere West Extension (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
459	HASSAN	ALUR	GANJIGERE	THATTEKERE	THATTEKERE UTTARA BA	Hand pump borewell at Thattekere north extension villaage (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
460	HASSAN	ALUR	HANCHOOR	CHITTANAHALLY	CHITTANAHALLY	Handpump borewell at Chittanahally village(TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
461	HASSAN	ALUR	HUNASAVALLI	BHARATHAVALLI	BHARATHAVALLI JHC	Hand pump borewell at Bharathavally old colony (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
462	HASSAN	ALUR	HUNASAVALLI	THORAGARAVALLI	THORAGARAVALLI	Handpump borewell at thoragaravally old village near temple (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
463	HASSAN	ALUR	KADAL	KIRAGADALU	DEVARAMANEKOPPAL	Handpump borewell at Devaramanekoppalu village(TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
464	HASSAN	ALUR	KADAL	RAYASAMUDRA	RAYASAMUDRA JHC	Handpump borewell at Rayasamudra village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
465	HASSAN	ALUR	KANATHUR	MARASU HOSAHALLI	MARASU HOSAHALLI	Handpumpborewell at M.Hosahallu extension (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
466	HASSAN	ALUR	KANATHUR	NAKALAGODU	NAKALGODU COLONY	Hand pump borewell at Nakalagodu colony (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
467	HASSAN	ALUR	KANATHUR	TOGARANAHALLY	TOGARANAHALLY	Handpump borewell at Togaranahally mulugade colony(TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
468	HASSAN	ALUR	KARAGODU	HULASANAHALLI	HULASANAHALLI	Providing Handpump Borewell at Kallare (Hulasinahalli) village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
469	HASSAN	ALUR	KUNDUR	SANENAHALLI	KALLIKOPPALU	Providing Handpump Borewell at Kallikoppalu (Sanenahalli) village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
470	HASSAN	ALUR	KUNDUR	TIMLAPURA	TIMLAPURA	Providing Handpump Borewell at Timlapura village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
471	HASSAN	ALUR	MADABALU	KAMATHI	KAMTI CROSS-AD COLON	Providing Handpump Borewell at Kamati A.D. Colony village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
472	HASSAN	ALUR	MADABALU	KAMATHI	KAMTI SOUTH EXTENSIO	Providing Handpump Borewell at Kamati Extension village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
473	HASSAN	ALUR	MADABALU	MANJALAGODU	BSAVAPURA	Providing MWS Borewell at Basavapura village (TF)	2012-2013	0.80	0.00	0.80	0.80	50-75
474	HASSAN	ALUR	PALYA	KOTTIGANAHALLI	KOTTIGANAHALLI	Providing Handpump Borewell at Kottiganahalli village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
475	HASSAN	ALUR	TALUR	AJJENAHALLI	AJJENAHALLI EXTENSIO	Providing Handpump Borewell at Ajjenahalli Extension village (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
476	HASSAN	ALUR	TALUR	YAREHALLI	YAREHALLI	Providing MWS Borewell at Yarehalli village (TF)	2012-2013	0.80	0.00	0.80	0.80	50-75
477	HASSAN	BELUR	ADAGOOR	ADAGUR	ADAGUR	Drilling Borewell for MWS at Adaguur village (TF-3)	2012-2013	0.70	0.00	0.70	0.70	50-75
478	HASSAN	BELUR	ANUGATTA	CHIKKAHASADE	CHIKKAHASADE	Providing borewell at Chikkahasade HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	50-75
479	HASSAN	BELUR	ANUGATTA	HEGGADIHALI	HEGGADIHALI	Providing borewell at Heggadihally HP(TF-3)	2012-2013	0.90	0.00	0.90	0.90	50-75
480	HASSAN	BELUR	BANTENAHALLI	BANTENAHALLI	BANTENAHALLI	Providing borewell at Bantenahally Abhid nagara (TF-3)	2012-2013	0.90	0.00	0.90	0.90	50-75
481	HASSAN	BELUR	GHATTADAHALLI	GHATTADAHALLI	RAITHARAKOPPALU	Providing borewell at Raitarakoppalu village HP (TF-3)	2012-2013	0.70	0.00	0.70	0.70	50-75
482	HASSAN	BELUR	GONISOMANAHALLI	THATTEHALLY	THATTEHALLY	Providing borewell at TAttehally HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	50-75
483	HASSAN	BELUR	HAGARE	HANDRALU	HANDRALU	Providing borewell at handralu Baremane callony MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	50-75
484	HASSAN	BELUR	TUMBUDEVANAHALLI	MURAHALLI	MURAHALLI	Providing borewell at Murhally Callony HP (TF-3)	2012-2013	0.90	0.00	0.90	0.90	50-75
485	HASSAN	BELUR	YALAHANKA	PONNATHAPURA BHOVI KALONI	PONNATHAPURA BHOVI KALONI	Providing borewell at Ponnathapura Bhovi callony MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	50-75
486	HASSAN	BELUR	YALAHANKA	VEERAPURA	VEERAPURA	Providing borewell at Veerapura MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	50-75
487	HASSAN	SAKALESHPUR	BELAGODU	GOLAGANDE	GOLAGANDE	Coverage & Quality inTaskforce at Golagonde village(TF)	2012-2013	1.75	0.00	1.75	1.75	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
488	HASSAN	SAKALESHPUR	BELAGODU	MOOGALI	MOOGALI	Extention of Pipeline at Moogali village (TF)	2012-2013	1.00	0.00	1.00	1.00	50-75
489	HASSAN	SAKALESHPUR	HALASULIGE	MASUVALLI	MASUVALLI	Extention of Pipeline at Masuvalli (TF)	2012-2013	0.50	0.00	0.50	0.50	50-75
490	HASSAN	SAKALESHPUR	HANUBAL	MAKKIHALLY	MAKKIHALLY	Extention of Pipeline at Makkihally village (TF)	2012-2013	0.75	0.00	0.75	0.75	50-75
491	HASSAN	ALUR	DODDAKANAGAL	KATIHALLI	KATIHALLI	MWS Borewell at Katihally village (TF)	2012-2013	0.80	0.00	0.80	0.80	50-75
492	HASSAN	ALUR	DODDAKANAGAL	MUDIGERE	MUDIGERE HOLE BADAVA	Hand pump Borewell at Mudigere hole badavana (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
493	HASSAN	ALUR	KUNDUR	DEVARAJANAHALLI	DEVARAJANAHALLI	Providing Handpump Borewell at Devarajanahalli village, Near Arogyappa House (TF)	2012-2013	0.90	0.00	0.90	0.90	50-75
494	HASSAN	ALUR	BYRAPURA	DADADHAHALLI	DADADHAHALLI	MWS Borewell a Dadadahally extension village (TF)	2012-2013	0.80	0.00	0.80	0.80	75-100
495	HASSAN	ALUR	BYRAPURA	SAMADALE	SAMADALE	Hand pump Borewell at Samadale village (TF)	2012-2013	0.90	0.00	0.90	0.90	75-100
496	HASSAN	ALUR	DODDAKANAGAL	SOMPURA	SOMPURA JHC	Hand pump Borewell at Somapura Harijana colony (TF)	2012-2013	0.90	0.00	0.90	0.90	75-100
497	HASSAN	ALUR	MADABALU	BILIGAVALLI	BILIGAVALLI	Providing Handpump Borewell at Bilagavalli village (TF)	2012-2013	0.90	0.00	0.90	0.90	75-100
498	HASSAN	ALUR	MAGGE	BALLURPURA	BALLURPURA	Providing Handpump Borewell at Ballurapura village (TF)	2012-2013	0.90	0.00	0.90	0.90	75-100
499	HASSAN	ALUR	TALUR	JANNAPURA	JANNAPURA	Providing Handpump Borewell at Jannapura village (TF)	2012-2013	0.90	0.00	0.90	0.90	75-100
500	HASSAN	ARSIKERE	JAJUR	JAJURU	JAJURU	Coverage & Quality inTaskforce at Jajur village(TF)	2012-2013	1.40	0.00	1.40	1.40	75-100
501	HASSAN	BELUR	IBBEDU	AJENAHALLI	AJENAHALLI	Providing borewell at Ajjenahally MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	75-100
502	HASSAN	BELUR	NARAYANAPURA	HANUMIDI	HANUMIDI	Providing borewell at Hanujmidi MWS (TF-3)	2012-2013	0.70	0.00	0.70	0.70	75-100
503	HASSAN	BELUR	TUMBUDEVANAHALLI	SOMPURA	SOMPURA	Sinking of borerwell Sompura (TF)	2012-2013	0.70	0.00	0.70	0.70	75-100
504	HASSAN	SAKALESHPUR	ANEMAHAL	KALGANI	KALGANI	Construction of Open well at Kalgani village (TF)	2012-2013	0.50	0.00	0.50	0.50	75-100
505	HASSAN	SAKALESHPUR	BIRADAHALLI	DODDANAGARA	DODDANAGARA	Drilling of Borwell with Hand pump at Doddanagara (TF)	2012-2013	1.00	0.00	1.00	1.00	75-100
506	HASSAN	SAKALESHPUR	BIRADAHALLI	KELAGALE	SUNDEKERE	Drilling of Borewell with Handpump Sundekere village (TF)	2012-2013	1.10	0.00	1.10	1.10	75-100
507	HASSAN	SAKALESHPUR	CHANGADIHALLI	NANDAHALLY	CHOWAHALLI	Construction of Open well at Changadihalli village (TF)	2012-2013	0.75	0.00	0.75	0.75	75-100
508	HASSAN	SAKALESHPUR	HANUBAL	AGNI	AGNI	Extention of Pipeline and Construction of Cistern at AGani S.C. colony (TF)	2012-2013	1.50	0.00	1.50	1.50	75-100
509	HASSAN	SAKALESHPUR	HONGADAHALLA	HONGADAHALLA	HONGADAHALLA	Extention of Pipeline at Hongadahallai village (TF)	2012-2013	0.70	0.00	0.70	0.70	75-100
510	HASSAN	SAKALESHPUR	HOSUR	HOSAKOTTE	HOSAKOTTE	Extention of Pipeline at Hosakote village (TF)	2012-2013	1.00	0.00	1.00	1.00	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
511	HASSAN	SAKALESHPUR	HOSUR	HOSUR	HOSUR	Cleaning of Borewell at Hosur village (TF)	2012-2013	0.20	0.00	0.20	0.20	75-100
512	HASSAN	SAKALESHPUR	KURUBATTUR	DODDANA HALLY	DODDANAHALLY	Construction of Open well to Doddanahalli village (TF)	2012-2013	2.00	0.00	2.00	2.00	75-100
513	HASSAN	SAKALESHPUR	KYANAHALLI	BAGADIHALLI	BUGADIHALLI	Extension of Pipeline and at Bugadihalli (TF)	2012-2013	0.50	0.00	0.50	0.50	75-100
514	HASSAN	SAKALESHPUR	KYANAHALLI	BAGADIHALLI	BUGADIHALLI	Extension of Pipeline at Bugadihalli village (TF)	2012-2013	0.50	0.00	0.50	0.50	75-100
515	HASSAN	SAKALESHPUR	VALALAHALLI	HOSAHALLI	HOSAHALLI	Exetention of pipeline at Hosahalli colony (TF)	2012-2013	0.50	0.00	0.50	0.50	75-100
516	HASSAN	SAKALESHPUR	VANAGOOR	VANAGOOR	VANAGOOR	Deepening of Open well at Vanagoor village (TF)	2012-2013	1.50	0.00	1.50	1.50	75-100
210	HASSAN Total							188.30	0.35	187.95	188.30	
517	KOPPAL	GANGAVATHI	AGOLI	HAMPASADURGA	HAMPASADURGA	Re-Construction of 50000 ltr OHT at Hampasadurga village	2011-2012	4.00	2.00	2.00	4.00	50-75
518	KOPPAL	KUSHTAGI	BIJIKAL	K.GONAL	K.GONAL	Revival of PWSS & Extension of associated Pipeline @ K.GONal Village in Kusthagi Tq	2012-2013	5.00	2.50	2.50	5.00	QA
2	KOPPAL Total							9.00	4.50	4.50	9.00	
519	MANDYA	MALVALLI	YATHAMBADI	HOSAPURA	GOLLARAHALLI	Sinking Borewell to MWSS at Gollaradoddi (Add.Source) (TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	>100
520	MANDYA	NAGAMANGALA	GONDENAHALLI	BOMMENA HALLI	BOMMENA HALLI	Sinking Borewell with HP at Bommenahally (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	>100
521	MANDYA	NAGAMANGALA	JAVARANA HALLI	HULLENA HALLI	HULLENA HALLI	Sinking of bore well @ Hullenahally (TF-2012-13)	2012-2013	0.65	0.00	0.65	0.65	>100
522	MANDYA	NAGAMANGALA	KALINGANAHALLI	KAVALAGUNDI	KAVALAGUNDI	Sinking Borewell with HP at Kavalagundi (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	>100
523	MANDYA	PANDAVAPURA	DINKA	SUNDAHALLI	SUNDAHALLI	Sinking of borewell at Sundahalli (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	>100
524	MANDYA	PANDAVAPURA	DINKA	SUNDAHALLI	SUNDAHALLI	Sinking of borewell at Sundahalli (TF-12-13)	2012-2013	0.60	0.00	0.60	0.60	>100
525	MANDYA	PANDAVAPURA	HONAGANAHALLI	BABY	BABY BETTADA KAVAL	Sinking of borewell at Bibibetta (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	>100
526	MANDYA	SHRIRANGAPATTANA	K. SHETTAHALLI	K. SHETTAHALLI	SRINIVASA AGRAHARA	Sinking of borewell at Srinivaagarahara village	2012-2013	0.70	0.00	0.70	0.70	>100
527	MANDYA	SHRIRANGAPATTANA	PALAHALLY	PALAHALLY	PALAHALLI	Sinking Borewell at PALLAHALLI(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	>100
528	MANDYA	SHRIRANGAPATTANA	PALAHALLY	PALAHALLY	PALAHALLI	Providing to MWSS at Palahalli	2012-2013	2.00	0.00	2.00	2.00	>100
529	MANDYA	MADDUR	ABALAVADI	ABALAVADI	ABALAVADI	Sinking of borewell with handpump at Abalavadi (TF 2012-13) 19-03-2013	2012-2013	0.75	0.00	0.75	0.75	0-25
530	MANDYA	MALVALLI	T.K.HALLI	MARAGOWDANA HALLI	KUNTANADODDI	Sinking Borewell at Kuntanadoddi (Atr.Source)(TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
531	MANDYA	MALVALLI	THALAGAVADI	THALAGAVADI	THALAGAVADI	Sinking Borewell to MWSS at Thalagavadi (Add.Source) (TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	0-25
532	MANDYA	MALVALLI	YATHAMBADI	YATTAMBADI	YATTAMBADI	Sinking Borewell to MWSS at Yathambadi (TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	0-25
533	MANDYA	MANDYA	UPPARAKANAHALLY	CHOKANAHALLY	CHOKANAHALLY	Sinking Borewell to MWSS at Chokanahalli (TF-2012-13)	2012-2013	4.50	0.00	4.50	4.50	0-25
534	MANDYA	NAGAMANGALA	ARANI	MYLANA HALLI	MYLANA HALLI	Sinking of borewell at Mylanahalli	2012-2013	0.75	0.00	0.75	0.75	0-25
535	MANDYA	NAGAMANGALA	ARANI	SIDDA PURA	SIDDAPURA	Sinking Borewell with HP at Siddarahatti (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
536	MANDYA	NAGAMANGALA	ARANI	SIDDA PURA	SIDDAPURA PALYA	Sinking Borewell with HP at Siddapurapalya (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
537	MANDYA	NAGAMANGALA	BHEEMANAHALLI	CHOLENA HALLI	CHOLENA HALLI	Providing Electrification to MWSS at Cholenahally	2012-2013	3.00	0.00	3.00	3.00	0-25
538	MANDYA	NAGAMANGALA	BHEEMANAHALLI	MADDENA HATTI	MADDENA HATTI	Sinking Borewell at Madenahatti(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
539	MANDYA	NAGAMANGALA	BINDIGANAVILE	BINDIGANAVILE	BINDIGANA VILE	Sinking of Bore Well with hand pump @ Bindiganavile (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
540	MANDYA	NAGAMANGALA	BINDIGANAVILE	BINDIGANAVILE	GARUDAPURA	Sinking Borewell at Garudanapura (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
541	MANDYA	NAGAMANGALA	BINDIGANAVILE	GARUDANA HALLI	GARUDANA HALLI	Sinking of Bore Well with hand pump @ Garudanahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
542	MANDYA	NAGAMANGALA	BINDIGANAVILE	KAMBADAHALLI	KAMBADA HALLI	Sinking Borewell at Kambadahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
543	MANDYA	NAGAMANGALA	CHUNCHANAHALLI	CHUCHANA HALLI	CHUCHANA HALLI PALYA	Providing pump & Motar at Chunchanahalli Palya village	2012-2013	3.00	1.50	1.50	3.00	0-25
544	MANDYA	NAGAMANGALA	DEVALAPURA	KUNTANA KOPPALU	KUNTANA KOPPALU	Sinking Borewell at Kuntanakoppalu(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
545	MANDYA	NAGAMANGALA	DEVARAMALLAN AYAKANAHALLI	THUBINAKERE	CHOWDRI KOPPALU	Sinking of bore well @ Chowdari koppalu (TF-2012-13)	2012-2013	0.65	0.00	0.65	0.65	0-25
546	MANDYA	NAGAMANGALA	GONDENAHALLI	KUCHA HALLI	KUCHAHALLI	Sinking Borewell with HP Kuchahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
547	MANDYA	NAGAMANGALA	GONDENAHALLI	METI MELLA HALLI	METI MELLA HALLI	Sinking two Borewell with HP at Metimellahalli (TF-2012-13)	2012-2013	1.50	0.00	1.50	1.50	0-25
548	MANDYA	NAGAMANGALA	GONDENAHALLI	METI MELLA HALLI	METI MELLA HALLI	Sinking Borewell at Borewell at Metimellahalli(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
549	MANDYA	NAGAMANGALA	HARADANAHALLI	BITAGONA HALLI	BITAGONA HALLI	Sinking Borewell at Bitagonahalli	2012-2013	0.65	0.00	0.65	0.65	0-25
550	MANDYA	NAGAMANGALA	HONNAVARA	H.KODI HALLI	H.KODI HALLI	Sinking Borewell at H Kodihalli	2012-2013	0.65	0.00	0.65	0.65	0-25
551	MANDYA	NAGAMANGALA	HONNAVARA	MACHANAYAKANA HALLI	MACHANAYAKANA HALLI	Sinking Borewell at Machanayakanahalli	2012-2013	0.65	0.00	0.65	0.65	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
552	MANDYA	NAGAMANGALA	HONNAVARA	MACHANAYAKANA HALLI	MACHANAYAKANA HALLI	Sinking of Bore Well with hand pump @ Machanayakanahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
553	MANDYA	NAGAMANGALA	JAVARANA HALLI	DADAGA	DADAGA	Sinking of bore well @ Dadaga(TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
554	MANDYA	NAGAMANGALA	JAVARANA HALLI	DEVI HALLI	DEVI HALLI	Sinking Borewell at Devihalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
555	MANDYA	NAGAMANGALA	JAVARANA HALLI	DODDAGATTA	DODDAGATTA	Sinking of Bore well with Hand pump @ Doddaghatta (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
556	MANDYA	NAGAMANGALA	KADABAHALLI	ALISANDRA	ALISANDRA	Sinking Borewell at Alisandra	2012-2013	0.75	0.00	0.75	0.75	0-25
557	MANDYA	NAGAMANGALA	KADABAHALLI	CHOLENA HALLI	CHOLENA HALLI BANGLOW	Sinking Borewell with HP at Cholenahalli Bunglow(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
558	MANDYA	NAGAMANGALA	KADABAHALLI	DEVARA MAVINAKERE	DEVARA MAVINAKERE	Sinking Borewell with HP at Devaramavinakere(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
559	MANDYA	NAGAMANGALA	KALINGANA HALLI	BILAGUNDA	GARUDANA HALLI	Sinking of borewell at Garudanahalli	2012-2013	0.65	0.00	0.65	0.65	0-25
560	MANDYA	NAGAMANGALA	KANTHAPURA	KUPPA HALLI	KUPPA HALLI	Sinking of bore well @ Kuppahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
561	MANDYA	NAGAMANGALA	LALANAKERE	BIDARA KERE	HANUMANA KOPPALU	Sinking Borewell at Hanumanakoppalu(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
562	MANDYA	NAGAMANGALA	LALANAKERE	BIDARA KERE	HANUMANA KOPPALU	Sinking Borewell at Hanumanakoppalu (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
563	MANDYA	NAGAMANGALA	LALANAKERE	THURUBANA HALLI	THURUBANA HALLI	Sinking of Bore Well with hand pump @ Thurubana village (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	0-25
564	MANDYA	NAGAMANGALA	LALANAKERE	THURUBANA HALLI	THURUBANA HALLI	Sinking Borewell at Thurubana halli (TF-2012-13)	2012-2013	0.65	0.00	0.65	0.65	0-25
565	MANDYA	NAGAMANGALA	DEVALAPURA	ARAKERE	ARAKERE	Sinking of borewell at Arakere (TF-12-13)	2012-2013	0.65	0.00	0.65	0.65	0-25
566	MANDYA	KRISHNARAJPET	BALLENAHALLI	KABBALAGERE PURA	KABBALAGERE PURA	Sinking of Bore well with Hand Pump for drinking water supply at Kabbalagere Pura Village K.R.Pet Taluk	2012-2013	0.70	0.35	0.35	0.70	25-50
567	MANDYA	KRISHNARAJPET	BOOKINAKERE	B.G.KOPPALU	B.G.KOPPALU	Sinking Bore well Near Canal to MWS Scheme at B.G.Koppalu village K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	25-50
568	MANDYA	KRISHNARAJPET	ICHANAHALLI	VENKATARAJAPURA	VENKATARAJAPURA	Sinking Bore well Near Main Road to MWS Scheme at Venkatarajapura village K.R.Pet Taluk	2012-2013	0.40	0.20	0.20	0.40	25-50
569	MANDYA	KRISHNARAJPET	LAKSHMIPURA	LAKSHMIPURA	LAKSHMIPURA	Sinking Bore well with Hand Pump(Near Hemavathi Office) insted of Draid bore well of PWS Scheme at Lakshmipura village K.R.Pet Taluk	2012-2013	6.00	3.00	3.00	6.00	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
570	MANDYA	KRISHNARAJPET	MANDAGERE	ALENAHALLI	ALENAHALLI	Sinking of new borewell insted of dry borewell to PWS scheme at Alenahalli village near old pumphouse in K.R.Pet taluk	2012-2013	0.50	0.25	0.25	0.50	25-50
571	MANDYA	KRISHNARAJPET	MANDAGERE	ALENAHALLI	ALENAHALLI	Sinking of New borewell insted of dry borewell to PWS scheme at Alenahalli village near old pumphouse in K.R.Pet taluk	2012-2013	0.40	0.20	0.20	0.40	25-50
572	MANDYA	KRISHNARAJPET	SHEELANERE	SHEELANERE KOPPALU	SHEELANERE OPPALU	Sinking Borewell at Sheelanerekoppalu (TF-2012-13)	2012-2013	0.58	0.00	0.58	0.58	25-50
573	MANDYA	MADDUR	BIDARAKOTE	D.HOSAHALLI	D.HOSAHALLI	Sinking of borewellwith hand pump at D.Hosahalli (TF 2012-13) 19-03-2013	2012-2013	0.75	0.00	0.75	0.75	25-50
574	MANDYA	MADDUR	KOPPA	T.BALLAKERE	T.BALLAKERE	Sinking of borewellwith hand pump at T.Ballekere (TF 2012-13) 19-03-2013	2012-2013	0.75	0.00	0.75	0.75	25-50
575	MANDYA	MADDUR	MARALIGA	KONASALE	KONASALE	Sinking of borewell with hand pumpat Konasale (TF 2012-13) 19-03-2013	2012-2013	0.75	0.00	0.75	0.75	25-50
576	MANDYA	MADDUR	MARALIGA	MARALIGA	GUDIDODDY	Sinking of borewellwith hand pump at Gudidoddi (TF 2012-13) 19-03-2013	2012-2013	0.75	0.00	0.75	0.75	25-50
577	MANDYA	MALVALLI	HADLI	HADLI	HADLI	Sinking BHP to MWSS in premisse HPS at Hadly (Add.Source)(TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	25-50
578	MANDYA	MALVALLI	LINGAPATNA	KUNTUR	KUNTUR	Sinking Borewell at Kunthur (two Bore) (Add.Source)(TF-2012-13)	2012-2013	2.00	0.00	2.00	2.00	25-50
579	MANDYA	MALVALLI	MIKKERE	MIKKERE	MIKKERE	Sinking of bore well to M.W.S. Scheme @ Mikkere village in Malavally taluk Additional source (TF 2012-13)	2012-2013	0.85	0.00	0.85	0.85	25-50
580	MANDYA	NAGAMANGALA	ANCHECHITTANA HALLI	ANCHITTANA HALLI	ANCHECHITTANA HALLI	Sinking of borewell at Anchechittanahalli (TF-12-13)	2012-2013	0.65	0.00	0.65	0.65	25-50
581	MANDYA	NAGAMANGALA	ANCHECHITTANA HALLI	ARE HALLI	DEVEGOWDANA KOPPALU	Sinking of borewell at Doddegowdana koppalu	2012-2013	0.65	0.00	0.65	0.65	25-50
582	MANDYA	NAGAMANGALA	ANCHECHITTANA HALLI	HULIKERE	HULI KERE	Sinking Borewell with HP at Hulikere (Near Temple)(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
583	MANDYA	NAGAMANGALA	ANCHECHITTANA HALLI	KRISHNA PURA	KRISHNA PURA	Sinking borewell with hand pump at Krishnapura (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
584	MANDYA	NAGAMANGALA	BOGADI	BOMMANAYAKA HALLI	BOMMANAYAKA NA HALLI	Sinking of Bore well with Hand pump @ Bommanayakanahally (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
585	MANDYA	NAGAMANGALA	BRAMMADEVARA HALLI	BRAMMADEVARA HALLI	BRAMMADEVARA HALLI	Sinking of Bore Well with hand pump @ Honnabettada village (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
586	MANDYA	NAGAMANGALA	BRAMMADEVARA HALLI	IJJALAGATTA	LAKSHMI PURA	Sinking of bore well @ ijjalagatta (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
587	MANDYA	NAGAMANGALA	CHINYA	KARADYA	KARADYA	Sinking of bore well @ Karadya (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
588	MANDYA	NAGAMANGALA	DEVALAPURA	GOLLARA HALLI	HOMBALE KOPPALU	Sinking of Bore Well with hand pump @ Hombale koppalu (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
589	MANDYA	NAGAMANGALA	DEVALAPURA	MUTHSANDRA	MUTHSANDRA	Sinking Borewell at Muthsandra Kuntanakoppaluj (TF-2012-13)	2012-2013	0.65	0.00	0.65	0.65	25-50
590	MANDYA	NAGAMANGALA	DODDABALA	HONNENA HALLI	HONNENA HALLI	Sinking Borewell at M. Honnenahally (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
591	MANDYA	NAGAMANGALA	DODDABALA	MANCHENA HALLI	MANCHENA HALLI	Sinking of bore well @ Manchenahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
592	MANDYA	NAGAMANGALA	HONNAVARA	H.BHUVANA HALLI	H.BUVANA HALLI	Sinking of Bore Well with hand pump @ H.Boovanahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
593	MANDYA	NAGAMANGALA	KANTHAPURA	KARIKYATHANA HALLI	KARIKYATHANA HALLI	Sinking Borewell at Karikyathanahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
594	MANDYA	NAGAMANGALA	MANNAHALLI	T.CHANNA PURA	KEREMEGALA KOPPALU	Sinking Borewell at Keremegaladoddi (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
595	MANDYA	NAGAMANGALA	MAYAGONAHALLI	HUVINA HALLI	HUVINA HALLI	Sinking of bore well @ Hoovinahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
596	MANDYA	NAGAMANGALA	THUPPADAMADU	THUPPADA MADU	SHIKARI PURA	Providing piped water supply scheme to Shikaripura village	2012-2013	15.00	7.50	7.50	15.00	25-50
597	MANDYA	PANDAVAPURA	BANNANGADI	ANTHANAHALLI	ANTHANAHALLI	Sinking of borewell at Anthanahalli (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
598	MANDYA	PANDAVAPURA	BANNANGADI	GIRIYARAHALLI	GIRIYARAHALLI	Sinking of borewell at Giriarahalli (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
599	MANDYA	PANDAVAPURA	BANNANGADI	GIRIYARAHALLI	GIRIYARAHALLI	Sinking of borewell at Giriarahalli (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
600	MANDYA	PANDAVAPURA	BANNANGADI	GIRIYARAHALLI	GIRIYARAHALLI	Sinking of borewell at Giriarahalli (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	25-50
601	MANDYA	PANDAVAPURA	KATTERI	HAGANAHALLI	HAGANAHALLI	Sinking of borewell at Haganahalli (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	25-50
602	MANDYA	PANDAVAPURA	LAKSHMISAGARA	MAHADESHWAR APURA	BALANAGADDE	Sinking of borewell at Mahadeshwara (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	25-50
603	MANDYA	SHRIRANGAPATTANA	BALLEKERE	BANNAHALLI	BANNAHALLI	Sinking Borewell at Bannahalli (TF-2012-13)	2012-2013	0.70	0.00	0.70	0.70	25-50
604	MANDYA	SHRIRANGAPATTANA	BALLEKERE	GANDEHOSAHALLI	GANDEHOSAHALLI	Improvements Tank Gendehosahalli	2012-2013	3.00	0.00	3.00	3.00	25-50
605	MANDYA	SHRIRANGAPATTANA	K. R. SAGARA	K.R. SAGARA	K.R.SAGARA	Providing Pump & Motor to K.R.Sagaravillage (TF-2012-13)	2012-2013	1.50	0.00	1.50	1.50	25-50
606	MANDYA	SHRIRANGAPATTANA	K. SHETTAHALLI	CHINNAYAKANAHALLI	CHINNAYAKANAHALLI	Sinking Borewell with HP at Chinnanayakanahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
607	MANDYA	SHRIRANGAPATTANA	K. SHETTAHALLI	CHINNAYAKANAHALLI	CHINNAYAKANAHALLI	Providing PWSS at Chinnayakanahalli	2012-2013	2.50	0.00	2.50	2.50	25-50
608	MANDYA	SHRIRANGAPATTANA	KIRANGOOR	KIRANGOOR	KIRANGUR	Sinking of bore well @ Kiranguru (TF 2012-13)	2012-2013	0.70	0.00	0.70	0.70	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
609	MANDYA	SHRIRANGAPATTANA	KODIYALA	PEEHALLI	PEEHALLI	Sinking Borewell at Peehalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
610	MANDYA	SHRIRANGAPATTANA	NAGUVANAHALLI	NAGUVANAHALLI	BOMMUR AGRAHARA	Providing PWSS at Bommur Agrahara	2012-2013	4.50	0.00	4.50	4.50	25-50
611	MANDYA	SHRIRANGAPATTANA	NAGUVANAHALLI	NAGUVANAHALLI	BOMMUR AGRAHARA	Sinking Borewell with HP at Bommur Agrahara (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
612	MANDYA	SHRIRANGAPATTANA	T. M. HOSUR	T. M. HOSUR	SRIRAMPURA	Sinking Borewell Srirampura (PWS) (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
613	MANDYA	SHRIRANGAPATTANA	T. M. HOSUR	T. M. HOSUR	SRIRAMPURA	Sinking Borewell to Srirampura (MWS)(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	25-50
614	MANDYA	MALVALLI	SARAGUR	SARAGURU	SARAGURU	Providing Raising maint to Inora Hundi @ saraguru S.C. colony	2012-2013	0.60	0.30	0.30	0.60	25-50
615	MANDYA	KRISHNARAJPET	ANAGOLA	KADAHHEMMIGE	KADAHHEMMIGE	Sinking New Bore insted of draid bore well to PWS Scheme at Kadahemmige village K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	50-75
616	MANDYA	KRISHNARAJPET	BALLEKERE	HALIYUR	HALIYUR	Sinking of New Bore well insted of draid Bore well to MWS Scheme at Haliyuru village (Near Shivaramu Land Ballekere Road) K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	50-75
617	MANDYA	KRISHNARAJPET	BALLENAHALLI	A.K.BASTHI	A.K.BASTI	Revival MWSS at A.K.Basthi (CAP-2012-13)	2012-2013	5.00	2.50	2.50	5.00	50-75
618	MANDYA	KRISHNARAJPET	BANDIHOLE	BANDIHOLE	BANDIHOLE	Sinking of New Bore Well insted of draid Bore well to MWS Scheme at Bandihole Village (Near Rajeev Gandhi Sevakendra) K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	50-75
619	MANDYA	KRISHNARAJPET	BEERUVALLI	ARENAHALLI	ARENAHALLI	Sinking New Bore well insted of draid bore well near Pit to MWS Scheme at Arenahalli village K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	50-75
620	MANDYA	KRISHNARAJPET	BEERUVALLI	ARENAHALLI	ARENAHALLI	Sinking New Bore well insted of draid Bore well Near Old Pump House to MWS Scheme at Arenahalli village K.R.Pet Taluk	2012-2013	0.40	0.20	0.20	0.40	50-75
621	MANDYA	KRISHNARAJPET	BEERUVALLI	HANGARAMUDDANAHALLI	HANGARAMUDDANAHALLI	Sinking New Bore well insted of draid bore well near old Pump House to MWS Scheme at Hangaramuddanahalli village K.R.Pet Taluk	2012-2013	0.55	0.28	0.28	0.55	50-75
622	MANDYA	KRISHNARAJPET	CHOWDNAHALLI	KARIGANAHALLI	KARIGANAHALLI	Sinking Bore well with Hand Pump at Kariganahalli village K.R.Pet Taluk	2012-2013	0.40	0.20	0.20	0.40	50-75
623	MANDYA	KRISHNARAJPET	CHOWDNAHALLI	RAMANAHALLI	RAMANAHALLI	Sinking New Bore well insted of draid bore well of PWS Scheme Near Old Pump House at Ramanahalli village K.R.Pet Taluk	2012-2013	0.70	0.35	0.35	0.70	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
624	MANDYA	KRISHNARAJPET	DABBEGHATTA	THENGINAGHATTA	THENGINAGHATTA	Sinking of New borewell insted of dry bore to PWS scheme at tenginagatta village near old pump house in K.R.Pet village	2012-2013	0.70	0.35	0.35	0.70	50-75
625	MANDYA	KRISHNARAJPET	GANJIGERE	DEVARAJAPURA	DEVARAJAPURA	Sinking of New Bore well insted of draid Bore well of MWS Scheme at Devarajapura village K.R.Pet Taluk	2012-2013	0.55	0.28	0.28	0.55	50-75
626	MANDYA	KRISHNARAJPET	GANJIGERE	MUDUGERE	MUDUGERE	Sinking Bore well with Hand Pump at Mudhugere Village K.R.Pet Taluk	2012-2013	0.70	0.35	0.35	0.70	50-75
627	MANDYA	KRISHNARAJPET	GANJIGERE	POOVANAHALLI	POOVANAHALLI	Sinking New Bore well insted of Draid bore well to MWS Scheme at Poovanahalli village K.R.Pet Taliuk	2012-2013	0.40	0.20	0.20	0.40	50-75
628	MANDYA	KRISHNARAJPET	HARIHARAPURA	BILIRAMANAHALLI	BILIRAMANAHALLI	Sinking of New Bore well insted of draid Bore well to MWS Scheme at Billaramanahalli Village (Govindhegowdana Kopplau Road Side)K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	50-75
629	MANDYA	KRISHNARAJPET	LAKSHMIPURA	MADIHALLI	MADIHALLI	Sinking New Bore well insted of draid Bore well of MWS Scheme at Madhiahalli village K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	50-75
630	MANDYA	KRISHNARAJPET	LAKSHMIPURA	UGINAHALLI	UGINAHALLI	Sinking Borewell at Uginahalli (New Borewell)(TF-2012-13)	2012-2013	0.60	0.00	0.60	0.60	50-75
631	MANDYA	KRISHNARAJPET	LAKSHMIPURA	UGINAHALLI	UGINAHALLI KOPPALU	Sinking Bore well with Hand Pump at Ugeenahalli Koppalu village K.R.Pet Taluk	2012-2013	0.70	0.35	0.35	0.70	50-75
632	MANDYA	KRISHNARAJPET	MADAPURA	GANADAHALLI	GANADAHALLI	Sinking Bore well to MWS scheme at Ganadhahalli village K.R.Pet Taluk	2012-2013	0.30	0.15	0.15	0.30	50-75
633	MANDYA	KRISHNARAJPET	MAKAVALLI	SADUGONAHALLI	SADUGONAHALLI	Sinking of New Bore well insted of draid Bore well to MWS Scheme at Sadhugonahalli Village (Near Hemagiri Road Mango Tree Side)K.R.Pet Taluk	2012-2013	0.40	0.20	0.20	0.40	50-75
634	MANDYA	KRISHNARAJPET	SOMANAHALLI	SOMANAHALLI	SOMANAHALLI	Sinking Borewell at Somanahalli	2012-2013	0.70	0.00	0.70	0.70	50-75
635	MANDYA	KRISHNARAJPET	SOMANAHALLI	SOMANATHAPURA	SOMANATHAPURA	Sinking Borewell at Somanathapura	2012-2013	0.68	0.00	0.68	0.68	50-75
636	MANDYA	MALVALLI	H.BASAPURA	H.BASAPURA	H.BASAPURA	Sinking of bore well to M.W.S. Scheme @ H. Basapura village in Malavally taluk Additional source (TF 2012-13)	2012-2013	0.85	0.00	0.85	0.85	50-75
637	MANDYA	MALVALLI	KALKUNI	KALKUNI	CHIKKAMALIGE KOPPALU	Sinking Borewell to MWSS at Chikkamaligekoppalu(Add.Source) (TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
638	MANDYA	MALVALLI	KALKUNI	KALKUNI	CHIKKAMALIGE K OPPALU	Sinking Borewell at Chikkamaligekoppalu (TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	50-75
639	MANDYA	MALVALLI	NIDAGHATTA	GOWDAGERE	GOWDAGERE	Addnl.pipeline & Cistern to Gowdagere	2012-2013	1.00	0.00	1.00	1.00	50-75
640	MANDYA	MANDYA	B.GOWDAGERE	B.GOWDAGERE	KATTEDODDY	Providing Pipeline work to Kattedoddi (TF-2012-13)	2012-2013	3.00	0.00	3.00	3.00	50-75
641	MANDYA	MANDYA	HULIVANA	CHAMALAPURA	CHAMALAPURA	Construction of OHT at Chamalapura village	2009-2010	8.00	8.00	0.00	8.00	50-75
642	MANDYA	NAGAMANGALA	BINDIGANAVILE	KURADIKERE	KURADI KERE	Sinking Borewell at Kurudikere(TF-2012-13)	2012-2013	0.65	0.00	0.65	0.65	50-75
643	MANDYA	NAGAMANGALA	CHUNCHANAHALLI	CHUCHANA HALLI	CHUNCHANA HALLI	Providing pump & Motar at Chunchanahalli village (TF 2012-13)	2012-2013	3.00	1.50	1.50	3.00	50-75
644	MANDYA	NAGAMANGALA	DEVALAPURA	KASALA GERE	KASALA GERE	Sinking Borewell at Kaslagere(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
645	MANDYA	NAGAMANGALA	DODDABALA	DODDABALA	DODDABALA	Sinking of Bore well with Hand pump @ Aralisare koppalu (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
646	MANDYA	NAGAMANGALA	DODDABALA	DODDABALA	DODDABALA	Sinking Borewell at Doddabala(2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
647	MANDYA	NAGAMANGALA	HONAKERE	HONAKERE	HONAKERE	Sinking of Bore Well with hand pump @ Honakere (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
648	MANDYA	NAGAMANGALA	HONAKERE	HONAKERE	HONAKERE	Sinking Borewell at smakahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
649	MANDYA	NAGAMANGALA	KANTHAPURA	HANDENA HALLI	HANDENA HALLI	Sinking Borewell with HP at Handenahalli S.C.Colony (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
650	MANDYA	NAGAMANGALA	MANNAHALLI	MANNA HALLI	GURUGALA MADA HALLI	Sinking of Bore Well with hand pump @ Gurugalamadahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
651	MANDYA	PANDAVAPURA	BANNANGADI	BANNANGADI	BANNANGADI	Sinking of borewell at Bannangadi (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
652	MANDYA	PANDAVAPURA	DINKA	DINKA	DINKA	Sinking of borewell at Dinka (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
653	MANDYA	PANDAVAPURA	DINKA	VALALEKATTEKOP PAL	VALALEKATTEKOP PAL	Sinking of borewell at Valalekatte Koppalu (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
654	MANDYA	PANDAVAPURA	DINKA	VALALEKATTEKOP PAL	VALALEKATTEKOP PAL	Sinking of borewell at Valalekatte Koppalu (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	50-75
655	MANDYA	PANDAVAPURA	DINKA	VALALEKATTEKOP PAL	VALALEKATTEKOP PAL	Sinking of borewell at Valalekatte Koppalu (TF-12-13)	2012-2013	0.70	0.00	0.70	0.70	50-75
656	MANDYA	PANDAVAPURA	KENNALU	KENNALU	KENNALU	Sinking of borewell at Kennalu (TF-12-13)	2012-2013	0.30	0.00	0.30	0.30	50-75
657	MANDYA	PANDAVAPURA	SUNKATHANNUR	SUNKATHONNUR	SUNKATHONNUR	Sinking of borewell at Sunkathannur (TF-12-13)	2012-2013	0.70	0.00	0.70	0.70	50-75
658	MANDYA	PANDAVAPURA	SUNKATHANNUR	SUNKATHONNUR	SUNKATHONNUR	Sinking of borewell at Sunkathannuru (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
659	MANDYA	SHRIRANGAPATTANA	ARAKERE	ARAKERE	ARAKERE	Sinking Borewell at Arakere (Near Yoganarashimma Temple)(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
660	MANDYA	SHRIRANGAPATTANA	ARAKERE	ARAKERE	ARAKERE	Providing Additional pipeline at Arakere	2012-2013	3.00	0.00	3.00	3.00	50-75
661	MANDYA	SHRIRANGAPATTANA	ARAKERE	ARAKERE	ARAKERE	Providing motar to Arakere (TF-12-13)	2012-2013	1.00	0.00	1.00	1.00	50-75
662	MANDYA	SHRIRANGAPATTANA	BALLENAHALLY	NELAMANE	NELAMANE	Sinking Borewell with hand pump at Nelamane (MWS)	2012-2013	0.75	0.00	0.75	0.75	50-75
663	MANDYA	SHRIRANGAPATTANA	BELAGOLA	BELAGOLA	BELAGOLA	Sinking of bore well @ Belagola (TF 2012-13)	2012-2013	0.70	0.00	0.70	0.70	50-75
664	MANDYA	SHRIRANGAPATTANA	GAMANAHALLI	GAMANAHALLI	DEVARAGUDDANA KOPPALU	Sinking Borewell with HP at Devaraguddanakoppalu (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
665	MANDYA	SHRIRANGAPATTANA	GAMANAHALLI	GAMANAHALLI	GAMANAHALLI	Sinking Borewell with HP at Gamanahalli(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
666	MANDYA	SHRIRANGAPATTANA	GAMANAHALLI	GAMANAHALLI	KALKERE	Sinking of Borewell to MWS scheme at Kalakare (TF-12-13)	2012-2013	0.60	0.00	0.60	0.60	50-75
667	MANDYA	SHRIRANGAPATTANA	GAMANAHALLI	GAMANAHALLI	MARASINGANAHALLI	Sinking Borewell at Marasinganahally(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
668	MANDYA	SHRIRANGAPATTANA	GAMANAHALLI	GAMANAHALLI	MARASINGANAHALLI	Providing MWSS at Marasinganahalli	2012-2013	6.50	0.00	6.50	6.50	50-75
669	MANDYA	SHRIRANGAPATTANA	GAMANAHALLI	NERALAKERE	NERALAKERE	Sinking Borewell at Neralekere (KEB) (TF-2012-13)	2012-2013	1.70	0.00	1.70	1.70	50-75
670	MANDYA	SHRIRANGAPATTANA	K. SHETTAHALLI	K. SHETTAHALLI	K.SHETTIHALLI	Providing Motor at K Shettalli (TF-2012-13)	2012-2013	0.30	0.00	0.30	0.30	50-75
671	MANDYA	SHRIRANGAPATTANA	MAHADEVAPURA	MAHADEVAPURA	MAHADEVAPURA	Sinking Borewell at Mahadevapura (Near SC Colony) (TF-2012-13)	2012-2013	0.70	0.00	0.70	0.70	50-75
672	MANDYA	SHRIRANGAPATTANA	MUNDAGADORE	HANGARAHALLI	HANGARAHALLI	Sinking Borewell at Angarahalli (TF-2012-13)	2012-2013	0.60	0.00	0.60	0.60	50-75
673	MANDYA	SHRIRANGAPATTANA	MUNDAGADORE	MUNDAGADORE	DODDA PALYA	Sinking Borewell with HP at Doddapalya(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
674	MANDYA	SHRIRANGAPATTANA	MUNDAGADORE	MUNDAGADORE	MUNDAGADORE	Sinking Borewell at Mundugadore (two Borewel with HP)(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
675	MANDYA	SHRIRANGAPATTANA	MUNDAGADORE	VADIYANDAHALLI	VADIYANDAHALLI	Sinking Borewell with HP at Vadayandalli(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
676	MANDYA	SHRIRANGAPATTANA	SABBANAKUPPE	GANANGOORU	GANANGOORU	Sinking of borewell at Ganaguru vilage at S.R.Patna taluk	2012-2013	0.60	0.00	0.60	0.60	50-75
677	MANDYA	SHRIRANGAPATTANA	SABBANAKUPPE	GANANGOORU	GANANGOORU	Providing MWSS Ganangur	2012-2013	1.00	0.00	1.00	1.00	50-75
678	MANDYA	SHRIRANGAPATTANA	SABBANAKUPPE	GANANGOORU	GANANGOORU	Providing Electrification deposit to MWSS at Gananangur (TF-2012-13)	2012-2013	1.00	0.00	1.00	1.00	50-75
679	MANDYA	SHRIRANGAPATTANA	SABBANAKUPPE	SABBANAKUPPE	MALLEGOWDANA KOPPALU	Sinking Borewell with HP at Mallegowdanakoppalu (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
680	MANDYA	SHRIRANGAPATTANA	T. M. HOSUR	KALENAHALLI	KALENAHALLI	Sinking Borewell with GP at Kalenahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
681	MANDYA	SHRIRANGAPATTANA	T. M. HOSUR	KALENAHALLI	KALENAHALLI	Sinking Borewell at Kalenahalli shed (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	50-75
682	MANDYA	KRISHNARAJPET	BEERUVALLI	NANDIPURA	NANDIPURA	Sinking New Bore well insted of draid Bore well near old Pump House of MWS Scheme at Hale Nandhipura village K.R.Pet Taluk	2012-2013	0.50	0.25	0.25	0.50	50-75
683	MANDYA	KRISHNARAJPET	AGHALAYA	AGHALAYA	AGHALAYA	Sinking New Bore well Near SamudhayaBhavana at Agalaya Village K.R.Pet Taluk	2012-2013	0.40	0.20	0.20	0.40	75-100
684	MANDYA	KRISHNARAJPET	AGHALAYA	AGHALAYA	AGHALAYA	Sinking New Bore well with Hand Pump Near Byraveshwara Temple at Agalaya village K.R.Pet Taluk	2012-2013	0.40	0.20	0.20	0.40	75-100
685	MANDYA	KRISHNARAJPET	ALAMBADI KAVAL	ALAMBADI KAVAL	ALAMBADI KAVAL	Sinking of borewell with hand pump for drinking water supply to alambadi kaval bore village in K.R.Pet taluk	2012-2013	0.70	0.35	0.35	0.70	75-100
686	MANDYA	KRISHNARAJPET	HARALAHALLI	MYLANAHALLI	MYLANAHALLI	Sinking Borewell at Mylarapttana (Singanahalli Gate) (TF-2012-13)	2012-2013	0.70	0.00	0.70	0.70	75-100
687	MANDYA	MALVALLI	RAGIBOMMANA HALLI	HANGRAPURA	HANGAPURA	Sinking of bore well @ Hangrapura (TF 2012-13)	2012-2013	0.85	0.00	0.85	0.85	75-100
688	MANDYA	MALVALLI	RAGIBOMMANA HALLI	HANGRAPURA	HANGAPURA	Additional pipeline at Hangrapura	2012-2013	1.00	0.00	1.00	1.00	75-100
689	MANDYA	MANDYA	DODDAGARUDAN AHALLY	GUDIGENAHALLY	GUDIGENAHALLY	Providing pipeline at Gudigenahalli (TF-2012-13)	2012-2013	3.00	0.00	3.00	3.00	75-100
690	MANDYA	MANDYA	SHIVAPURA	SHIVAPURA	SHIVAPURA	Sinking Borewell at PWSS to Shivapura (TF-2012-13)	2012-2013	3.00	0.00	3.00	3.00	75-100
691	MANDYA	NAGAMANGALA	JAVARANA HALLI	MARADEVANA HALLI	MARADEVANA HALLI	Sinking of borewell at Maradevanahalli	2012-2013	0.65	0.00	0.65	0.65	75-100
692	MANDYA	NAGAMANGALA	KALINGANAHALLI	KALINGANAHALLI	KALINGANA HALLI	Sinking Borewell at Kadankanahally (TF-2012-13)	2012-2013	0.65	0.00	0.65	0.65	75-100
693	MANDYA	NAGAMANGALA	MAYAGONAHALLI	MAYIGONA HALLI	MAYAGONA HALLI	Sinking Borewell at Mayigonahalli	2012-2013	0.68	0.00	0.68	0.68	75-100
694	MANDYA	NAGAMANGALA	MAYAGONAHALLI	MAYIGONA HALLI	MAYAGONA HALLI	Sinking Borewell at Mayagonahalli(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	75-100
695	MANDYA	NAGAMANGALA	MAYAGONAHALLI	MAYIGONA HALLI	MAYAGONA HALLI	Sinking Borewell at Mayagonahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	75-100
696	MANDYA	PANDAVAPURA	ARALAKUPPE	ARALAKUPPE	ARALAKUPPE	Sinking of borewell at Aralakuppe (TF-12-13)	2012-2013	0.75	0.00	0.75	0.75	75-100
697	MANDYA	PANDAVAPURA	DINKA	DINKA SHETTAHALLI	DINKA SHETTAHALLI	Sinking of borewell at Dinkashettahalli (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	75-100
698	MANDYA	PANDAVAPURA	DINKA	DINKA SHETTAHALLI	DINKA SHETTAHALLI	Sinking of borewell at Dinkashettihalli (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	75-100
699	MANDYA	PANDAVAPURA	JAKKANAHALLI	SHAMBOONAHALLI	SHAMBOONAHALLI	Sinking of borewell at Shamboonahalli (TF-12-13)	2012-2013	0.70	0.00	0.70	0.70	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
700	MANDYA	PANDAVAPURA	MELUKOTE	MELUKOTE	MELUKOTE	Sinking of borewell at Melukote (TF-12-13)	2012-2013	0.70	0.00	0.70	0.70	75-100
701	MANDYA	PANDAVAPURA	T.S.CHATRA	DESHAVALLI	DESHAVALLI	Providing mwss at Deshavalli (TF-12-13)	2012-2013	3.50	0.00	3.50	3.50	75-100
702	MANDYA	PANDAVAPURA	T.S.CHATRA	DESHAVALLI	DESHAVALLI	Providing Cleaning & Deepning of bore well at Deshavalli (TF 12-13)	2012-2013	0.20	0.00	0.20	0.20	75-100
703	MANDYA	SHRIRANGAPATTANA	KODIYALA	CHOTTAHALLI	CHOTTAHALLI	Sinking Borewell at Chottanahally(MWS) (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	75-100
704	MANDYA	SHRIRANGAPATTANA	MUNDAGADORE	VADIYANDAHALLI	SHANTI KOPPALU	Sinking Borewell at Shanthi koppalu(TF-2012-13)	2012-2013	0.60	0.00	0.60	0.60	75-100
705	MANDYA	SHRIRANGAPATTANA	TADAGAWADI	TADAGAWADI	TADAGAWADI	Providing pipe line extension at Thadagavadi	2012-2013	4.50	0.00	4.50	4.50	75-100
706	MANDYA	SHRIRANGAPATTANA	TADAGAWADI	TADAGAWADI	TADAGAWADI	Sinking Borewell with HP at Thadagavadi (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	75-100
707	MANDYA	KRISHNARAJPET	BEERUVALLI	BEEKANAHALLI	BEEKANAHALLI	Sinking New Bore well insted of draid bore well to MWS Scheme at Beekannahalli village K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	QA
708	MANDYA	KRISHNARAJPET	BEERUVALLI	BEEKANAHALLI	BEEKANAHALLI	Sinking New Bore well insted of draid bore well to MWS Scheme Near Kyathanahalli Raod at Beekannahalli village K.R.Pet Taluk	2012-2013	0.40	0.20	0.20	0.40	QA
709	MANDYA	KRISHNARAJPET	GANJIGERE	GANJIGERE	GANJIGERE	Sinking of Bore well with Hand Pump for Drinking Water supply at Ganjigere Village K.R.Pet Taluk	2012-2013	0.70	0.35	0.35	0.70	QA
710	MANDYA	KRISHNARAJPET	HARIHARAPURA	KURNENAHALLI	KURNENAHALLI	Sinking of New Bore well insted of draid Bore well at Kurnenahalli village (Near Old Pump House) K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	QA
711	MANDYA	KRISHNARAJPET	RANGANATHAPURA CROSS	GORAVI	GORAVI	Sinking of Bore well to MWS scheme at Goravi Village K.R.Pet Taluk	2012-2013	0.60	0.30	0.30	0.60	QA
712	MANDYA	KRISHNARAJPET	SANTHEBACHALLI	KODAGAHALLI	KODAGAHALLI	Sinking Borewell at Kodagahalli (Side of Huchaihs land) (TF-2012-13)	2012-2013	0.40	0.00	0.40	0.40	QA
713	MANDYA	MALVALLI	BANDUR	KALLAREPURA	KALAREPURA	Addn.Pipeline & Cistern to Kallarepura (TF-2012-13)	2012-2013	1.00	0.00	1.00	1.00	QA
714	MANDYA	MALVALLI	H.BASAPURA	HAGADUR	HAGADUR	Sinking of bore well to M.W.S. Scheme @ Hagaduru village in Malavally taluk Additional source (TF 2012-13)	2012-2013	0.85	0.00	0.85	0.85	QA
715	MANDYA	MALVALLI	H.BASAPURA	NANDIPURA	NANDIPURA	Sinking Borewell to PWSS at Nandipura(Add.Source) (TF-2012-13)	2012-2013	2.00	0.00	2.00	2.00	QA
716	MANDYA	MALVALLI	KALKUNI	KALKUNI	KALKUNI	Sinking Borewell to MWSS at Kalkuni(Add.Source) (TF-2012-13)	2012-2013	0.85	0.00	0.85	0.85	QA

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
717	MANDYA	MANDYA	HANAKERE	HANAKERE	HANAKERE	Sinking Borewell to MWSS at Hanakere 1st Ward (TF-2012-13)	2012-2013	4.75	0.00	4.75	4.75	QA
718	MANDYA	MANDYA	HANAKERE	HANAKERE	HANAKERE	Sinking Borewell to PWSS at Hanakere 2nd Ward (TF-2012-13)	2012-2013	4.75	0.00	4.75	4.75	QA
719	MANDYA	NAGAMANGALA	ANCHECHITTANA HALLI	KELAGERE	KELAGERE	Providing pump & Motor to Kelegerevillage Borewel (TF-2012-13)	2012-2013	1.00	0.00	1.00	1.00	QA
720	MANDYA	NAGAMANGALA	ANCHECHITTANA HALLI	KELAGERE	KELAGERE	Sinking Borewell with HP at Kelagere (Budbuduke Colony)	2012-2013	0.75	0.00	0.75	0.75	QA
721	MANDYA	NAGAMANGALA	ARANI	HONNENA HALLI	HONNENA HALLI	Sinking Borewell with HP at Honnenahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
722	MANDYA	NAGAMANGALA	ARANI	K.HOSAHALLI	K.HOSA HALLI	Sinking Borewell with HP at Kokkaranahosahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
723	MANDYA	NAGAMANGALA	ARANI	KANCHANAHALLI	KANCHANA HALLI	Sinking of Bore Well with hand pump @ Kanchanahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
724	MANDYA	NAGAMANGALA	BHEEMANAHALLI	BEEMANA HALLI	BEEMANA HALLI	Providing Electrification to MWSS at Beemanahally (TF-2012-13)	2012-2013	2.50	0.00	2.50	2.50	QA
725	MANDYA	NAGAMANGALA	BHEEMANAHALLI	BEEMANA HALLI	BEEMANA HALLI	Sinking of Bore Well with hand pump @ Matanakoppalu (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
726	MANDYA	NAGAMANGALA	BINDIGANAVILE	BINDIGANAVILE	MANGARAVALLI	Sinking Borewell at Mangaravally (TF-2012-13)	2012-2013	0.65	0.00	0.65	0.65	QA
727	MANDYA	NAGAMANGALA	BOGADI	BOGADI	BOGADI	Sinking of Bore well with Hand pump @ Mallanayakanahally (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
728	MANDYA	NAGAMANGALA	BOGADI	BOGADI	BOGADI	Sinking of Bore well with Hand pump @ Bogadi (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
729	MANDYA	NAGAMANGALA	BRAMMADEVARA HALLI	SAMAKA HALLI	BACHI KOPPALU	Sinking of bore well @ Bachhikoppalu(TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
730	MANDYA	NAGAMANGALA	DEVARAMALLAN AYAKANAHALLI	THUBINAKERE	LAKKEGOWDANA KOPPALU	Providing pump and motar to lakkegowdanakoppalu	2012-2013	1.50	0.75	0.75	1.50	QA
731	MANDYA	NAGAMANGALA	DODDABALA	P. CHITTANA HALLI	P.CHITTANA HALLI	Sinking Borewell at P Chittanahalli	2012-2013	0.68	0.00	0.68	0.68	QA
732	MANDYA	NAGAMANGALA	GONDENAHALLI	HALLADA HOSAHALLI	HALLADA HOSA HALLI	Sinking Borewell at Halladahosahalli(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
733	MANDYA	NAGAMANGALA	HARADANAHALLI	HARADANA HALLI	HARADHANA HALLI	Sinking of Bore Well with hand pump @ Keremagalakoppalu (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
734	MANDYA	NAGAMANGALA	JAVARANAHALLI	BOMMENA HALLI	BOMMANA HALLI	Sinking of borewell at Bommanahalli- Yaladahalli	2012-2013	0.65	0.00	0.65	0.65	QA
735	MANDYA	NAGAMANGALA	KADABAHALLI	CHOLENA HALLI	CHOLENA HALLI	Sinking Borewell with HP at Cholenahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
736	MANDYA	NAGAMANGALA	KALINGANAHALLI	GONDIHALLI	GONDI HALLI	Sinking of borewell at Gondihalli	2012-2013	0.65	0.00	0.65	0.65	QA
737	MANDYA	NAGAMANGALA	KANTHAPURA	KALENA HALLI	KALENA HALLI	Sinking Borewell at Kalenahalli (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
738	MANDYA	NAGAMANGALA	KARADAHALLI	BEERESWARA PURA	BEERESWARA PURA	Providing additional pipe line at Beereswarapura	2012-2013	2.00	1.00	1.00	2.00	QA
739	MANDYA	NAGAMANGALA	LALANAKERE	BIDARA KERE	BIDARA KERE	Sinking Borewell at Bidarakere(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
740	MANDYA	NAGAMANGALA	LALANAKERE	BIDARA KERE	BIDARA KERE	Sinking Borewell at Bidarakere(TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
741	MANDYA	NAGAMANGALA	MANNAHALLI	KALLUDEVANA HALLI	KALLUDEVANA HALLI	Sinking of Bore Well with hand pump @ Kalludevanahally (TF 2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
742	MANDYA	NAGAMANGALA	MANNAHALLI	MANNA HALLI	MANNA HALLI	Sinking Borewell at Mannahalli	2012-2013	0.75	0.00	0.75	0.75	QA
743	MANDYA	PANDAVAPURA	ARALAKUPPE	J.MALLENAHALLI	J.MALLENAHALLI	Sinking of borewell at J.Mallenahalli (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	QA
744	MANDYA	PANDAVAPURA	BALAGHATTA	M.R.KOPPALL	M.R.KOPPALL	Sinking of borewell at M R Koppalu (TF-12-13)	2012-2013	0.70	0.00	0.70	0.70	QA
745	MANDYA	PANDAVAPURA	CHINAKURALI	KANAGANAHALLI	KANAGANAHALLI	Sinking of borewell at Kanaganahalli (TF-12-13)	2012-2013	0.60	0.00	0.60	0.60	QA
746	MANDYA	PANDAVAPURA	CHINAKURALI	KANAGANAHALLI	KANAGANAHALLI	Sinking of borewell at Kanaganahalli (TF-12-13)	2012-2013	0.60	0.00	0.60	0.60	QA
747	MANDYA	PANDAVAPURA	JAKKANAHALLI	SANGAPURA	SANGAPURA	Sinking of borewell at Sangapura (TF-12-13)	2012-2013	0.60	0.00	0.60	0.60	QA
748	MANDYA	PANDAVAPURA	KATTERI	BASTHIHALLI	BASTHIHALLI	Sinking of borewell at Basthihalli (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	QA
749	MANDYA	PANDAVAPURA	LAKSHMISAGARA	LAKSHMISAGARA	LAKSHMISAGARA	Sinking of borewell at Lakshmisagara (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	QA
750	MANDYA	PANDAVAPURA	LAKSHMISAGARA	LAKSHMISAGARA	LAKSHMISAGARA	Sinking of borewell at Lakshmisagara (TF-12-13)	2012-2013	0.80	0.00	0.80	0.80	QA
751	MANDYA	PANDAVAPURA	LAKSHMISAGARA	NEELANAHALLI	NEELANAHALLI	Providing Cleaning & Deepning of bore well at Neelanahalli (TF 12-13)	2012-2013	0.20	0.00	0.20	0.20	QA
752	MANDYA	PANDAVAPURA	MANIKYANAHALLI	GOWDAGERE	GOWDAGERE	Sinking of borewell at Gowdagere (TF-12-13)	2012-2013	0.70	0.00	0.70	0.70	QA
753	MANDYA	SHRIRANGAPATTANA	HULIKERE	HULIKERE	HOSUNDAVADI	Sinking Borewell with HP at Hosaundavadi (TF-2012-13)	2012-2013	0.75	0.00	0.75	0.75	QA
235	MANDYA Total							255.32	34.50	220.82	255.32	
754	MYSORE	HEGGADADEVAN KOTE	HANCHIPURA	KOTTHEGAL	CHAMEGOWDAN AHUNDI	Revival of PWS Scheme at Chamegowdanhundi Village In H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	>100
755	MYSORE	HEGGADADEVAN KOTE	HIREHALLI	HIREHALLI	TARAKA	Drilling of Borwell and Fixing of Hand Pump at Taraka (Kothanahalli) Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	>100
756	MYSORE	HEGGADADEVAN KOTE	MANUGANAHALLI	KUNNAPATNA	KUNNAPATNA	Revival PWS Scheme at Kunnaptna Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	>100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
757	MYSORE	HEGGADADEVAN KOTE	NAGANAHALLI	NAGANAHALLI	NAGANAHALLI	Drilling of Borwell and Fixing of Hand Pump at Naganahalli Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	>100
758	MYSORE	HUNSUR	CHALLAHALLI	BENKIPURA	MAHADEVAPURA	TASKFORCE: - Drilling of Borewell & Fixed handpump in Mahadevapura village in Challahally GP at Hunsur Taluk.	2012-2013	0.70	0.00	0.70	0.70	>100
759	MYSORE	HUNSUR	HALEBEEDU	MOODALAKOPPAL	MOODALAKOPPAL	TASKFORCE:Drilling of Borewell & fixing Handpump Mudalakoppalu village in Halebeedu GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	>100
760	MYSORE	HUNSUR	HANAGODU	KIRANGURU	KIRANGURU	TASKFORCE: - Drilling of Borewell & Fixed handpump in Kiranguru village(New Handpump) in Hangodu GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	>100
761	MYSORE	HUNSUR	KARANAKUPPE	BEERATHAMMANAHALLI	BEERATHAMMANAHALLI	TASKFORCE:Drilling of Borewell & fixing Handpump at S.T. colony in Beerathammanahally village in Karnakuppe GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	>100
762	MYSORE	HUNSUR	KARANAKUPPE	BEERATHAMMANAHALLI	BEERATHAMMANAHALLI	TASKFORCE:Fixing of Handpump at Beerathammanahally village in Karnakuppe GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	>100
763	MYSORE	HEGGADADEVAN KOTE	ALANAHALLY	KOTTHEGALA	KOTTHEGALA	Drilling of Borwell and Fixing of Hand Pump at Kothegala Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	0-25
764	MYSORE	HEGGADADEVAN KOTE	ANNUR	HOSAHALLI	HOSAHALLI	Revival of PWS Scheme at Hosahalli Village In H.D.Kote Taluk	2012-2013	1.80	0.00	1.80	1.80	0-25
765	MYSORE	HEGGADADEVAN KOTE	ANNUR	NANJANAikanahalli	NANJANAikanahalli	Revival of PWS Scheme at Nanjnaanahalli Village In H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	0-25
766	MYSORE	HEGGADADEVAN KOTE	B. MATAKERE	KUDAGI	KUDAGI	Revival of PWS scheme at Kudugi Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	0-25
767	MYSORE	HEGGADADEVAN KOTE	CHAKKODANAHALLI	METIKUPPE	METIKUPPE	Construction of Pickup Near Basaveswaragiri hadi Halla In H.D.Kote Tq village	2010-2011	9.95	9.95	0.00	9.95	0-25
768	MYSORE	HEGGADADEVAN KOTE	CHAKKODANAHALLI	METIKUPPE	METIKUPPE	Providing MWS to Metikuppe village in H.D.Kote Tq	2011-2012	5.00	0.00	5.00	5.00	0-25
769	MYSORE	HEGGADADEVAN KOTE	CHAKKODANAHALLI	METIKUPPE HADI	METIKUPPE HADI	Construction of Pichup Near Basavanagiri hadi Halla In H.D.Kote Tq	2010-2011	9.95	9.95	0.00	9.95	0-25
770	MYSORE	HEGGADADEVAN KOTE	HAMPAPURA	BETTAHALLI	BETTAHALLI	Drilling of Borwell and Fixing of Hand Pump at Bettahalli Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
771	MYSORE	HEGGADADEVAN KOTE	HEBBALAGUPPE	HEGGADAHALLI	DEVALAPURA	Revival of PWS Scheme at Devalapur Village In H.D.Kote Taluk	2012-2013	2.80	0.00	2.80	2.80	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
772	MYSORE	HEGGADADEVAN KOTE	HEGGANURU	THELAGUMASAH ALLI	THELAGUMASAH ALLI	Revival of PWS Scheme at Thelugamasahalli Village In H.D.Kote Taluk	2012-2013	2.00	0.00	2.00	2.00	0-25
773	MYSORE	HEGGADADEVAN KOTE	HIREHALLI	HIREHALLI	HIREHALLI	Revival of MWS Scheme at Geeyara Village In H.D.Kote Taluk	2012-2013	0.50	0.00	0.50	0.50	0-25
774	MYSORE	HEGGADADEVAN KOTE	KALLAMBALU	KALLAMBALU	NANJIPURA	Drilling of Borwell and fixing of Hand Pump at Nanjipura Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
775	MYSORE	HEGGADADEVAN KOTE	KYATHANAHALLI	SHINDENAHALLI	SHINDENAHALLI	Revival of PWS Scheme at Sindenahalli Village In H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	0-25
776	MYSORE	HEGGADADEVAN KOTE	MADAPURA	MADAPURA	MADAPURA	Drilling of borwell and fixing of hand pump at hosamala LingayahaBeedi at Madapura Village in H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
777	MYSORE	HEGGADADEVAN KOTE	MANUGANAHALLI	HUNAGAHALLI	HUNAGAHALLI	Drilling of Borwell and fixing of Hand Pump at Hunaganahalli Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
778	MYSORE	HEGGADADEVAN KOTE	MULLUR	BEERVALU	HOSA BEERVALU	Drilling of Borwell at Hosaberwal Village In H.D.Kote Taluk	2012-2013	0.50	0.00	0.50	0.50	0-25
779	MYSORE	HEGGADADEVAN KOTE	NOORALAKUPPE	SEERANAHUNDI	SEERANAHUNDI	Revival of PWS Scheme at Seeranahundi Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	0-25
780	MYSORE	HEGGADADEVAN KOTE	SAGARE	SAGARE	SAGARE	Drilling of Borwell and Fixing of Hand Pump at Sagare Colony Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
781	MYSORE	HEGGADADEVAN KOTE	SAGARE	SAGARE	SAGARE	Drilling of Borwell and Fixing of Hand Pump at Sagare Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
782	MYSORE	HUNSUR	GAVADAGERE	GAVADAGERE	GAVADAGERE	TASKFORCE: - Drilling of Borewell & Fixed handpump in near New Tank road at Gavadagere village in Gavadagere GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	0-25
783	MYSORE	HUNSUR	GAVADAGERE	GAVADAGERE	GAVADAGERE	ADDITIONAL EMGERGENCY:- Drilling of Borewell & Fixed handpump Near Shanidevara temple layout in Gavadagere village in Gavadagere GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	0-25
784	MYSORE	HUNSUR	HARAVE	RAMENAHALLI	KALLAHALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in Harvekallahally village in Harve GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	0-25
785	MYSORE	KRISHNARAJANA GARA	ADAGURU	ARJUNHALLI	ARJUNAHALLI	Drilling of Borewell and providing handpump to borewell of Arjunahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
786	MYSORE	KRISHNARAJANA GARA	BYADARAHALLI	ADAGANAHALLI	ADAGANAHALLI	Drilling of Borewell and providing handpump to borewell of Adaganahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	0-25
787	MYSORE	KRISHNARAJANA GARA	HOSAAGRAHARA	ARAMBALLI	ARAMBALLI	Repair and Extension of Pipeline to Haramballi Village in K.R.Nagar Tq(TF)	2012-2013	1.00	0.00	1.00	1.00	0-25
788	MYSORE	KRISHNARAJANA GARA	KARPOORAVALLI	KARPOORAVALLI	KARPOORAVALLI	Drilling of Borewell and providing handpump to borewell of Karpooravalli (2 Borewell) Village in K.R.Nagar Tq(TF)	2012-2013	1.20	0.00	1.20	1.20	0-25
789	MYSORE	KRISHNARAJANA GARA	KARPOORAVALLI	MUNDURU	MUNDURU	Drilling of Borewell and Fixing of Hand pump to Munduru Village	2012-2013	0.60	0.00	0.60	0.60	0-25
790	MYSORE	KRISHNARAJANA GARA	KARPOORAVALLI	MUNDURU	MUNDURU	Drilling of Borewell and providing handpump to borewell of Munduru Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	0-25
791	MYSORE	KRISHNARAJANA GARA	KUPPEHANTHA	CHIKKA KOPPALU	CHIKKA KOPPALU	Drilling of Borewell and providing handpump to borewell of Chikkakoppalu Hosabadavane Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	0-25
792	MYSORE	KRISHNARAJANA GARA	NARACHANAHALLY	HALEMIRLE	VADDARAKOPPALU	Drilling of Borewell and providing handpump to borewell of Vaddarakoppalu Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	0-25
793	MYSORE	KRISHNARAJANA GARA	SALIGRAMA	SALIGRAMA	SALIGRAMA	Drilling of Borewell and providing handpump to borewell of Saligrama, Channaiahnakoppalu Badavane, Madhu APMC Chowtri Behand	2012-2013	1.20	0.00	1.20	1.20	0-25
794	MYSORE	KRISHNARAJANA GARA	SALIGRAMA	SALIGRAMA	SALIGRAMA	Providing Handpump to Saligrama Kullegowda Beedi in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	0-25
795	MYSORE	KRISHNARAJANA GARA	SALIGRAMA	SALIGRAMA	SALIGRAMA	Providing Handpump to Saligrama Honnenahalli Road in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	0-25
796	MYSORE	MYSORE	DODDAMARAGO W DANAHALLY	SHETTINAYAKAN AHALLY	SHETTINAYAKAN AHALLY	4215 -TF- (2012-13 Spl-60.00) PWS Scheme & Handpump @ Shettinayanakanahalli Village in Mysore Taluk.	2012-2013	0.75	0.38	0.38	0.75	0-25
797	MYSORE	MYSORE	DODDAMARAGO W DANAHALLY	SHETTINAYAKAN AHALLY	SHETTINAYAKAN AHALLY	4215 -TF- (2012-13 Spl-60.00) PWS Scheme @ ShettinayanakanahallyVillage in Mysore Taluk.	2012-2013	0.70	0.35	0.35	0.70	0-25
798	MYSORE	MYSORE	MOSAMBAYANA HALLY	MOSAMBAYANA HALLY	MOSAMBAYANA HALLY	4215 -TF- (2012-13 Spl-60.00) PWS Scheme & Handpump @ Mosambhayanahalli Village in Mysore Taluk.	2012-2013	0.75	0.38	0.38	0.75	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
799	MYSORE	PIRIYAPATNA	ATTIGODU	ATHIGODU	ATHIGODU	Providing Water Supply Scheme in (RMSA) GHS at Attigodu Village in P.Patna Tq	2012-2013	1.50	0.75	0.75	1.50	0-25
800	MYSORE	PIRIYAPATNA	ATTIGODU	ATHIGODU	MATADAKOPPAL	(TF) Drilling of Borewell and Fixing Hand Pump at Athigodu Matadakoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
801	MYSORE	PIRIYAPATNA	ATTIGODU	HAREENAHALLI	HAREENAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Choultry at Hareenahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
802	MYSORE	PIRIYAPATNA	ATTIGODU	KOTHAVALLI	VADDARALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Masanikamma Temple at Vaddarahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
803	MYSORE	PIRIYAPATNA	ATTIGODU	KOTHAVALLI	VADDARALLI	(TF) Drilling Borewell and Fixing Hand Pump at Vaddarahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
804	MYSORE	PIRIYAPATNA	BETTADAPURA	ANIVAL	ANIVAL	(TF) Drilling of Borewell and Fixing Hand Pump at Anivalu SC Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
805	MYSORE	PIRIYAPATNA	BETTADAPURA	ANIVAL	ANIVAL	(TF) Drilling of Borewell and Fixing Hand Pump at Anivalu Achar Street Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
806	MYSORE	PIRIYAPATNA	BETTADAPURA	BETTADAPURA	BETTADAPURA	Providing HP at Bettada Road in P.Patna Tq	2012-2013	0.60	0.00	0.60	0.60	0-25
807	MYSORE	PIRIYAPATNA	BETTADAPURA	BETTADAPURA	BETTADAPURA	(TF) Revival of PWS at Bettadapura Village in Periyapatna Taluk	2012-2013	1.50	0.75	0.75	1.50	0-25
808	MYSORE	PIRIYAPATNA	BETTADAPURA	BETTADAPURA	BETTADAPURA	(TF) Drilling Borewell and Fixing Hand Pump at Pete Street at Bettadapura Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
809	MYSORE	PIRIYAPATNA	BETTADAPURA	BETTADAPURA	BETTADAPURA	(TF) Drilling of Borewell and Fixing Hand Pump at Bettadapura Hale Uppara Street Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
810	MYSORE	PIRIYAPATNA	BETTADAPURA	BETTADAPURA	BETTADAPURA	(TF) Drilling of Borewell and Fixing Hand Pump at Bettadapura Sunnadakeri Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
811	MYSORE	PIRIYAPATNA	BETTADAPURA	BETTADAPURA	BETTADAPURA	(TF) Drilling of Borewell and Fixing Hand Pump Near Mallapuradamma Temple at Bettadapura Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
812	MYSORE	PIRIYAPATNA	BETTADAPURA	HARADUR	HARADUR	(TF) Drilling of Borewell and Fixing Hand Pump Near Kurju at Haraduru Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
813	MYSORE	PIRIYAPATNA	BETTADAPURA	KOWLANAHALLI	KOWLANAHALLI	(TF) Revival of PWS at Kowlanahalli Village in Periyapatna Taluk	2012-2013	1.00	0.50	0.50	1.00	0-25
814	MYSORE	PIRIYAPATNA	BETTADATHUNGA	BETTADATHUNGA	KELAGINAKOPPALU	(TF) Drilling Borewell and Fixing Hand Pump Near Prabhus House at Kelaginakoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
815	MYSORE	PIRIYAPATNA	BHUVANAHALLI	BHUVANAHALLI	BHUVANAHALLI	(TF) Extension of Pipeline at Bhuvanahalli - Joganahalli Road in Periyapatna Taluk	2012-2013	2.50	1.25	1.25	2.50	0-25
816	MYSORE	PIRIYAPATNA	CHANNAKALKAVAL	CHANNAKAL KAVAL	CHENNAKESHAVAPURA	(TF) Drilling of Borewell and Fixing Hand Pump Near Doddamma-Chikkamma Temple at Channakeshavapura Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
817	MYSORE	PIRIYAPATNA	CHANNAKALKAVAL	CHANNAKAL KAVAL	NAYAKARA COLONY	(TF) Drilling of Borewell and Fixing Hand Pump at Channakal Kaval Nayakara Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
818	MYSORE	PIRIYAPATNA	CHAPPARADAHALLI	AMBALRE	AMBALRE	(TF) Drilling Borewell and Fixing Hand Pump at Amblare Janatha Site in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
819	MYSORE	PIRIYAPATNA	CHAPPARADAHALLI	AMBALRE	AMBALRE	(TF) Drilling of Borewell and Fixing Hand Pump Near Vasantha House At Amblare Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
820	MYSORE	PIRIYAPATNA	CHAPPARADAHALLI	AMBALRE	AMBALRE	(TF) Drilling Borewell and Fixing Hand Pump Near Channakeshavapura Road at Amblare Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
821	MYSORE	PIRIYAPATNA	CHIKKANERALE	BILAGUNDA	BILAGUNDA	(TF) Drilling of Borewell and Fixing Hand Pump at Bilagunda Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
822	MYSORE	PIRIYAPATNA	CHIKKANERALE	D. PURA	D. PURA	(TF) Drilling of Borewell and Fixing Hand Pump at Depura Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
823	MYSORE	PIRIYAPATNA	CHIKKANERALE	HASUVINAKAVAL	KULLAYYANAKOP PALU	(TF) Providing additional source to MWS at Kullaiahana Koppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
824	MYSORE	PIRIYAPATNA	CHIKKANERALE	THARIKAL	VADERA HOSAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Nayaka house at Vaderahosahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
825	MYSORE	PIRIYAPATNA	CHITTENAHALLI	G.BASAVANAHALLI	G.BASAVANAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump at G.Basavanahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
826	MYSORE	PIRIYAPATNA	DODDAKAMARAVALLI	CHAMARAYANA KOTE	HONNAPURA	(TF) Drilling of Borewell and Fixing Hand Pump Near Annegowda Houses at Honnapura Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
827	MYSORE	PIRIYAPATNA	DODDAKAMARAVALLI	SHANUBHOGANA HALLI	SHANUBHOGANA HALLI	(TF) Revival of MWS at Shyanubhoganahalli Village in Periyapatna Taluk	2012-2013	1.50	0.75	0.75	1.50	0-25
828	MYSORE	PIRIYAPATNA	DODDAKAMARAVALLI	SHANUBHOGANA HALLI	SHANUBHOGANA HALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near T.Krishnappa Houses at Shyanubhoganahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
829	MYSORE	PIRIYAPATNA	HALAGANAHALLI	HALAGANAHALLI	HALAGANAHALLI	(Rural Area) Drilling of Borewell and Fixing of Hand Pump At Yakoobnagar Muslim Colony	2012-2013	0.70	0.35	0.35	0.70	0-25
830	MYSORE	PIRIYAPATNA	HALAGANAHALLI	HALAGANAHALLI	HALAGANAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Lakshmi Temple at Suragalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
831	MYSORE	PIRIYAPATNA	HANDITHAVALLI	THAMMADAHALLI	BOREKOPPALU	(TF) Revival of PWS at T.Borekoppalu Village in Periyapatna Taluk	2012-2013	1.00	0.50	0.50	1.00	0-25
832	MYSORE	PIRIYAPATNA	HITNEHEBBAGILU	HITNEHEBBAGILU	HITNEHEBBAGILU	(Rural Area) Drilling of Borewell and Fixing of Hand Pump At Hitnehebbagilu Village	2012-2013	0.70	0.35	0.35	0.70	0-25
833	MYSORE	PIRIYAPATNA	HUNASAVADI	ALANAHALLI	ALANAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Borappa Temple at Alanahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
834	MYSORE	PIRIYAPATNA	KANAGALU	KANAGAL	KANAGAL	(TF) Drilling of Borewell and Fixing Hand Pump Near Shanideva Temple at Kanagalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
835	MYSORE	PIRIYAPATNA	KANAGALU	KANAGAL	KANAGAL	(TF) Drilling Borewell and Fixing Hand Pump at Kanagalu Harijana Colony in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
836	MYSORE	PIRIYAPATNA	KITTUR	KITTUR	KITTUR	(TF) Drilling of Borewell and Fixing Hand Pump to Agasara street at Kittur Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
837	MYSORE	PIRIYAPATNA	KOPPA	KOPPA	KOPPA	(TF) Drilling of Borewell and Fixing Hand Pump Near Muslim Smashana at Koppa Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
838	MYSORE	PIRIYAPATNA	MAKODU	MAKODU	KEREMELAGALAK OPPALU	(TF) Drilling of Borewell and Fixing Hand Pump at Keremegala koppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
839	MYSORE	PIRIYAPATNA	MALANGI	LAXMIPURA	LAXMIPURA	(TF) Providing additional cistern and pipeline at Lakshmpura in Periyapatna Taluk	2012-2013	1.00	0.50	0.50	1.00	0-25
840	MYSORE	PIRIYAPATNA	MUTTUR	LINGAPURA	LINGAPURA	(TF) Providing additional source to MWS at Lingapura Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	0-25
841	MYSORE	PIRIYAPATNA	RAMANATHA THUNGA	SUNDAVALU	SUNDAVALU	(TF) Drilling of Borewell and Fixing Hand Pump 2 Nos at Sundavalu Village in Periyapatna Taluk	2012-2013	1.30	0.65	0.65	1.30	0-25
842	MYSORE	HEGGADADEVAN KOTE	BIDARAHALLI	KITTHURU	KITTHURU	Revival of PWS Scheme at Taranimunti (Kithuru) Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	0-25
843	MYSORE	HEGGADADEVAN KOTE	HANCHIPURA	NARASIPURA	NARASIPURA	Providing MWS Scheme at Narsipura Village In H.D.Kote Taluk	2012-2013	5.00	2.50	2.50	5.00	0-25
844	MYSORE	HEGGADADEVAN KOTE	ANNUR	ANNUR	ANNUR	Revival of PWS Scheme at Annuru village In H.D.Kote Taluk	2012-2013	2.40	0.00	2.40	2.40	25-50
845	MYSORE	HEGGADADEVAN KOTE	ANNUR	ANNUR	ANNUR	Providing MWS to Prabhanagarahadi (Annur) Village in H.D.Kote Tq	2011-2012	4.00	0.00	4.00	4.00	25-50
846	MYSORE	HEGGADADEVAN KOTE	ANTHARASANTHE	HOSAHOLALU	HOSAHOLALU	Revival of PWS Scheme at Hosaholalu Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
847	MYSORE	HEGGADADEVAN KOTE	ANTHARASANTHE	HUNASEKUPPE	HUNASEKUPPE	Revival of PWS Scheme at Honnamanakatte Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
848	MYSORE	HEGGADADEVAN KOTE	ANTHARASANTHE	SOGAHALLI	SOGAHALLI	Drilling of 2 No Borwell and fixing of Hand Pump at Sogahalli Village in H.D.Kote Taluk	2012-2013	1.30	0.00	1.30	1.30	25-50
849	MYSORE	HEGGADADEVAN KOTE	B. MATAKERE	BADAGA	BADAGA	Revival of PWS Scheme at Badaga Village In H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	25-50
850	MYSORE	HEGGADADEVAN KOTE	B. MATAKERE	NEMMANAHALLI	NEMMANAHALLI	Drilling of Borwell and Fixing of Hand Pump at Nemmanahalli Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
851	MYSORE	HEGGADADEVAN KOTE	B. MATAKERE	SIGEVADI	SIGEVADI	Drilling of Borwell and Fixing of Hand Pump at Seegevadi Village In H.D.Kote	2012-2013	0.65	0.00	0.65	0.65	25-50
852	MYSORE	HEGGADADEVAN KOTE	BEECHANAHALLI	BEECHANAHALLI	BEECHANAHALLI	Drilling of Borwell and Fixing of Hand Pump at Beechanahalli Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
853	MYSORE	HEGGADADEVAN KOTE	BHIMANAHALLI	PADUKOTEKAVAL	GANESHAPURA	Drilling of Borwell to H.P.S at Padukote Indiranagara Village In H.D.Kote Taluk	2012-2013	0.50	0.00	0.50	0.50	25-50
854	MYSORE	HEGGADADEVAN KOTE	CHAKKODANAHALLI	METIKUPPE FOREST	METIKUPPE FOREST	Construction of Pichup Near Basavanagiri hadi Halla In H.D.Kote Tq	2010-2011	6.75	6.75	0.00	6.75	25-50
855	MYSORE	HEGGADADEVAN KOTE	D.B.KUPPE	KAKANAKOTE FOREST	BALLEHADI	Revival MWS Scheme at Balle Hadi Village In H.D.Kote Taluk	2012-2013	1.60	0.00	1.60	1.60	25-50
856	MYSORE	HEGGADADEVAN KOTE	G.B.SARAGUR	G.B. SARAGUR	G.B. SARAGUR	Revival of PWS Scheme at G.B.Saraguru Village In H.D.Kote Taluk	2012-2013	1.80	0.00	1.80	1.80	25-50
857	MYSORE	HEGGADADEVAN KOTE	G.B.SARAGUR	G.B. SARAGUR	G.B. SARAGUR	Drilling of Borwell and Fixing of Hand Pump at G.B.Saraguru Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
858	MYSORE	HEGGADADEVAN KOTE	G.B.SARAGUR	KATTEHUNDI	KATTEHUNDI	Revival of PWS Scheme at Kattehundi Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
859	MYSORE	HEGGADADEVAN KOTE	HAMPAPURA	HAMPAPURA	HAMPAPURA	Drilling of Borwell and Fixing of Hand Pump at Near Muslim Street Hampapura Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
860	MYSORE	HEGGADADEVAN KOTE	HAMPAPURA	HAMPAPURA	HAMPAPURA	Drilling of Borwell and Fixing of Hand Pump at Vakkaliga Street Hampapura Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
861	MYSORE	HEGGADADEVAN KOTE	HAMPAPURA	MARCHAHALLI	MARCHAHALLI	Revival PWS Scheme at Marchahalli Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
862	MYSORE	HEGGADADEVAN KOTE	HANCHIPURA	MASAHALLI	DADADAHALLI	Revival of PWS Scheme at Dadadahalli Village In H.D.Kote Taluk	2012-2013	2.00	0.00	2.00	2.00	25-50
863	MYSORE	HEGGADADEVAN KOTE	HEGGANURU	HEGGANURU	HEGGANURU	Providing to MWS Scheme at Hegganuru Village In H.D.Kote Taluk	2012-2013	5.00	2.50	2.50	5.00	25-50
864	MYSORE	HEGGADADEVAN KOTE	HEGGANURU	KATAVALU	KATAVALU	Revival of PWS Scheme at Katval Village In H.D.Kote Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
865	MYSORE	HEGGADADEVAN KOTE	HYRIGE	MALARA	MALARA	Revival of PWS Scheme at Malara Village In H.D.Kote Taluk	2012-2013	2.00	0.00	2.00	2.00	25-50
866	MYSORE	HEGGADADEVAN KOTE	K. BELTHURU	MOLEYURU	MOLEYURU	Drilling of Borwell and Fixing of Hand Pump at Kalihundi Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
867	MYSORE	HEGGADADEVAN KOTE	K. BELTHURU	SHANKAHALLI	SHANKAHALLI	Drilling of Borwell and Fixing of Hand Pump at Shankahalli Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
868	MYSORE	HEGGADADEVAN KOTE	KANCHAMALLI	CHAMAHALLI	DALEGOWDANAH UNDI	Revival of MWS Scheme at Dalegowdanahundi Village In H.D.Kote Taluk	2012-2013	1.80	0.00	1.80	1.80	25-50
869	MYSORE	HEGGADADEVAN KOTE	KYATHANAHALLI	BACHEGOWDAN AHALLI	BACHEGOWDAN AHALLI	Revival of PWS Scheme at Bachegowdanahalli Village In H.D.Kote Taluk	2012-2013	1.80	0.00	1.80	1.80	25-50
870	MYSORE	HEGGADADEVAN KOTE	M.C. THALALU	HADANURU	BADAGALAPURA	Revival of PWS Scheme at Badagalapura Village In H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	25-50
871	MYSORE	HEGGADADEVAN KOTE	M.C. THALALU	HADANURU	HADANURU	Drilling of Borwell and Fixing of Hand Pump at Hadanuru Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
872	MYSORE	HEGGADADEVAN KOTE	M.C. THALALU	HADANURU	HADANURU	Drilling of Borwell and Fixing of Hand Pump at Hadanuru Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
873	MYSORE	HEGGADADEVAN KOTE	M.C. THALALU	SIDDAPURA	SIDDAPURA	Revival of MWS scheme at Siddapura Village In H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	25-50
874	MYSORE	HEGGADADEVAN KOTE	N.BEGUR	BEERAMBALLI	BEERAMBALLI	Drilling of Borwell and Fixing of Hand Pump at Beeramballi Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
875	MYSORE	HEGGADADEVAN KOTE	N.BEGUR	BEERAMBALLI	BEERAMBALLI	Revival of PWS Scheme at Beeramballi Village In H.D.Kote Taluk	2012-2013	3.00	0.00	3.00	3.00	25-50
876	MYSORE	HEGGADADEVAN KOTE	N.BEGUR	K.GANDATHUR	K.GANDATHUR	Fixing of Hand Pump to Borwell at Gandathuru Village In H.D.Kote Taluk	2012-2013	0.30	0.00	0.30	0.30	25-50
877	MYSORE	HEGGADADEVAN KOTE	N.BEGUR	MALALI	BHEEMANAKOLLI	Revival of PWS Scheme at B.D.Munti Village In H.D.Kote Taluk	2012-2013	2.00	0.00	2.00	2.00	25-50
878	MYSORE	HEGGADADEVAN KOTE	N.BEGUR	MALALI	BHEEMANAKOLLI	Drilling of Borwell and Fixing of Hand Pump at B.D.Munti Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
879	MYSORE	HUNSUR	ASPATHREKAVAL	RATHNAPURI	HOSUR COORG COLONY	TASKFORCE: - Drilling of Borewell & Fixed handpump & Electrification near Hosur Dairy in Hosur kodagu colony village in Aspathrekaval GP in Hunsur Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
880	MYSORE	HUNSUR	ASPATHREKAVAL	RATHNAPURI	HOSUR COORG COLONY	TASKFORCE: - Drilling of Borewell & Fixed handpump in Hosur Dairy at Hosur Kodagu colony village in Aspathrekaval GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
881	MYSORE	HUNSUR	ASPATHREKAVAL	RATHNAPURI	RATHNAPURI	TASKFORCE: - Providing Piped Water Supply at Sonahally Thota village in Aspathrekaval GP in Hunsur Taluk (Revival)	2012-2013	2.00	0.00	2.00	2.00	25-50
882	MYSORE	HUNSUR	BEEJAGANAHALLI	BEEJAGANAHALLI	REDDIKOPPALU	Contigent:- Revival of MWS to Reddikoppalu village in Beejaganahally GP at Hunsur Taluk.	2012-2013	1.90	0.95	0.95	1.90	25-50
883	MYSORE	HUNSUR	BEEJAGANAHALLI	VYIGOWDANAHALLI	VYIGOWDANAHALLI	ADDITIONAL EMGERGENCY: - Drilling of Borewell & Fixed handpump Uyigowdanahally village in Beejaganahally GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	25-50
884	MYSORE	HUNSUR	BOLLANAHALLY	BOLLANAHALLI	BOLLANAHALLI	ADDITIONAL EMGERGENCY: - Drilling of Borewell & Fixed handpump near Gowdas Street in Bolanahally village in Bolanahally GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	25-50
885	MYSORE	HUNSUR	CHALLAHALLI	BENKIPURA	BENKIPURA	TASKFORCE:Drilling of Borewell & fixing of Old Motor to Benkipura village in Challahally GP in Hunsur Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
886	MYSORE	HUNSUR	CHILKUNDA	CHILKUNDA	CHILKUNDA	TASKFORCE: - Drilling of Borewell & Fixed handpump in Chilkunda village (Poura Karmikara colony) in Chilkunda GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
887	MYSORE	HUNSUR	DHARMAPURA	TARIKALLU	TARIKALLU	TASKFORCE: - Drilling of Borewell & Fixed handpump in Tharikallu village in Dhramapura GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
888	MYSORE	HUNSUR	DODDAHEJJURU	VEERANAHOSAHALLI	VEERANAHOSAHALLI	TASKFORCE: Providing Pipeline at Veeranhosahally village in Daddahejjur GP at Hunsur Taluk	2012-2013	1.00	0.00	1.00	1.00	25-50
889	MYSORE	HUNSUR	DODDAHEJJURU	VEERANAHOSAHALLI	VEERANAHOSAHALLI	TASKFORCE: - Providing Pipeline Extension in Veeranhosahally village in Daddahejjur GP in Hunsur Taluk	2012-2013	2.00	0.00	2.00	2.00	25-50
890	MYSORE	HUNSUR	GAGENAHALLI	CHIKKABEECHANHALLI	CHIKKABEECHANHALLI	TASKFORCE:Drilling of Borewell & fixing Handpump Chikkabeechanahally village in Challahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
891	MYSORE	HUNSUR	GAVADAGERE	JABAGERE	JABAGERE	ADDITIONAL EMGERGENCY:- Drilling of Borewell & Fixed handpump Jabagere village in Gavadagere GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
892	MYSORE	HUNSUR	GAVADAGERE	MANCHABOYANA HALLY	MANCHABOYANA HALLY	TASKFORCE:- Drilling of Borewell & Fixed handpump in Manchaboyanahally village in Gavadagere GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
893	MYSORE	HUNSUR	HALEBEEDU	GERESANAHALLI	GERESANAHALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in Gerasanahally village in Halebeedu GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
894	MYSORE	HUNSUR	HALEBEEDU	GERESANAHALLI	GERESANAHALLI	ADDITIONAL EMGERGENCY: - Drilling of Borewell & Fixed handpump near SC colony in Gerasanahally village in Halebeedu GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	25-50
895	MYSORE	HUNSUR	HALEBEEDU	HALEBEEDU	HALEBEEDU	TASKFORCE: Constn.of Platform & fixing Handpump to Borewell in Halebeedu village in Halebeedu GP in Hunsur Taluk	2012-2013	0.25	0.00	0.25	0.25	25-50
896	MYSORE	HUNSUR	HALEBEEDU	HALEBEEDU	HALEBEEDU	TASKFORCE:Drilling of Borewell & fixing Handpump at Halebeedu village in Halebeedu GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
897	MYSORE	HUNSUR	HALEBEEDU	VADDARAHALLI	VADDARAHALLI	TASKFORCE:Drilling of Borewell & fixing Handpump Vaddarahally village in Halebeedu GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
898	MYSORE	HUNSUR	HANAGODU	HANAGODU	HANAGODU	TASKFORCE: - Drilling of Borewell & Fixed handpump in Hangodu Janatha colony village in Hangodu GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
899	MYSORE	HUNSUR	HANAGODU	HANAGODU	HANAGODU	TASKFORCE:Fixing of Handpump at Hangodu village in Hangodu GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
900	MYSORE	HUNSUR	HANAGODU	HARALAHALLI	HARALAHALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in New Borewell at Haralahally village at Hangodu GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
901	MYSORE	HUNSUR	HANAGODU	HARALAHALLI	HARALAHALLI	TASKFORCE:Fixing Handpump at Haralahally village in Hangodu GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
902	MYSORE	HUNSUR	HIRIKYATANAHALLY	SEENANAHALLY	SEENANAHALLY	TASKFORCE:Drilling of Borewell & fixing Handpump at Sirenahally village in Hirekythanahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
903	MYSORE	HUNSUR	HIRIKYATANAHALLY	SEENANAHALLY	SEENANAHALLY	TASKFORCE: - Drilling of Borewell & Fixed handpump in Sirenahally village at SC/ST colony in Hirekythanahally GP at Hunsur Taluk - 2Nos	2012-2013	1.40	0.00	1.40	1.40	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
904	MYSORE	HUNSUR	KARANAKUPPE	HARINAHALLI	HARINAHALLI	TASKFORCE:Drilling of Borewell & fixing Handpump near ST colony in Hareenahally village in Karnakuppe GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
905	MYSORE	HUNSUR	KARANAKUPPE	KADEMANUGANA HALLI	KADEMANUGANA HALLI	TASKFORCE: - Providing Additional Pipeline in Kademanuganahally village (Bhovi colony) in Karnakuppe GP in Hunsur Taluk	2012-2013	1.50	0.00	1.50	1.50	25-50
906	MYSORE	HUNSUR	KATTEMALALAVADI	KATTEMALALAVADI	KATTEMALALAVADI	TASKFORCE:Drilling of Borewell & fixing Handpump near Marigudi street Kattemalalawadi village in Kattemalalawadi GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
907	MYSORE	HUNSUR	KATTEMALALAVADI	KATTEMALALAVADI	KATTEMALALAVADI	TASKFORCE: - Providing Pipeline Extension in Kattemalalawadi village in Kattemalalawadi GP in Hunsur Taluk	2012-2013	2.00	0.00	2.00	2.00	25-50
908	MYSORE	HUNSUR	KATTEMALALAVADI	KIRASODLU	KIRASODLU	TASKFORCE:- Drilling of Borewell & Fixed handpump in Kirsodlu village in Kattemalalawadi GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
909	MYSORE	HUNSUR	KOTHEGALA	THIPLAPURA	THIPLAPURA	TASKFORCE:Drilling of Borewell & fixing Handpump near Haijana colony in New Extension in Thipalapura village in Kothegala GP in Hunsur Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
910	MYSORE	HUNSUR	MANUGANAHALLY	DEVARAHALLY	DEVARAHALLY	TASKFORCE: - Drilling of Borewell & Fixed handpump at SC colony in Devarahally village in Manuganahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
911	MYSORE	HUNSUR	MANUGANAHALLY	HANDANAHALLY	HANDANAHALLY	TASKFORCE: Constn.of Platform & fixing Handpump to Borewell in Handanahally village in Bilikere GP in Hunsur Taluk	2012-2013	0.25	0.00	0.25	0.25	25-50
912	MYSORE	HUNSUR	MARADURU	KEBBEKOPPALU	KEBBEKOPPALU	TASKFORCE: - Providing Additional pipeline extension from Danddina Maramma temple to Kebbekoppalu village in Mardur GP in Hunsur Taluk	2012-2013	1.50	0.00	1.50	1.50	25-50
913	MYSORE	HUNSUR	MARADURU	KEBBEKOPPALU	KEBBEKOPPALU	Providing MWS at Kebbekoppalu in Hunsur Tq	2012-2013	5.00	2.50	2.50	5.00	25-50
914	MYSORE	HUNSUR	MARADURU	RAMAPATTANA	RAMAPATTANA	TASKFORCE: Revival for PWS & Repair s of Pipeline at Ramapatna village limit in Mardur GP in Hunsur Taluk	2012-2013	1.50	0.00	1.50	1.50	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
915	MYSORE	HUNSUR	SINGARAMAREN HALLI	GEJJAIGHNAVADD ARAGUDI	GEJJAIGHNAVADD ARAGUDI	TASKFORCE: - Drilling of Borewell & Fixed handpump in Gejjaihananavaddargudi SC colony (New Handpump) village in Singramaranahally GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
916	MYSORE	HUNSUR	SINGARAMAREN HALLI	GEJJAIGHNAVADD ARAGUDI	GEJJAIGHNAVADD ARAGUDI	ADDITIONAL EMERGENCY:- Drilling of Borewell & Fixed handpump Infront of village in Gejjaihana vaddargudi village in Singramaranahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
917	MYSORE	HUNSUR	TATTEKERE	RAMENAHALLY	RAMENAHALLY	Contigent:- Providing MWS to Ramenahally village in Thattekere GP at Hunsur Taluk.	2012-2013	5.00	2.50	2.50	5.00	25-50
918	MYSORE	HUNSUR	UDDURU KAVAL	UDDUR	UDDUR	TASKFORCE: - Providing Pipeline Extension to New Extension at Uddur village in Uddurkaval GP in Hunsur Taluk	2012-2013	3.50	0.00	3.50	3.50	25-50
919	MYSORE	HUNSUR	UDDURU KAVAL	UDDUR	UDDUR	TASKFORCE:Providing Additional Pipeline at Uddur village in Uddurkaval GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
920	MYSORE	HUNSUR	UDDURU KAVAL	UDDUR KAVAL	GOWRIPURA	TASKFORCE: - Drilling of Borewell & Fixed handpump in Gowripura village in Uddurkaval GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
921	MYSORE	HUNSUR	UDDURU KAVAL	UDDUR KAVAL	HONNIKUPPE COLONY	ADDITIONAL EMERGENCY:- Drilling of Borewell & Fixed handpump near SC colony at Honnikuppe village in Uddurkaval GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	25-50
922	MYSORE	HUNSUR	UMMATHUR	UMMATHUR	BUNDEBESTHANA COLONY	TASKFORCE: - Revival of PWS at Bunde bestra colony village in Ummathur GP in Hunsur Taluk	2012-2013	2.00	0.00	2.00	2.00	25-50
923	MYSORE	HUNSUR	UYIGOWDANAHALI	HUNDIMALA	HUNDIMALA BUILDING	TASKFORCE: - Drilling of Borewell & Fixed handpump in Hundimala village in Uyigondanahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
924	MYSORE	HUNSUR	UYIGOWDANAHALI	KUDDINEERUMU DDANAHALLI	KUDDINEERUMU DDANAHALLI	TASKFORCE:- Drilling of Borewells and fixed handpump at Kudineeramuddanahally village in Uyigondanahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	25-50
925	MYSORE	KRISHNARAJANA GARA	ADAGURU	ADAGURU	ADAGURU	Drilling of Borewell and providing handpump to borewell of Adaguru Village in K.R.Nagar Tq	2012-2013	0.70	0.00	0.70	0.70	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
926	MYSORE	KRISHNARAJANA GARA	ADAGURU	GALAGEKERE	DODDA KOPPALU	Drilling of Borewell and providing handpump to borewell of Doddakoppalu Village in K.R.Nagar Tq	2012-2013	0.70	0.00	0.70	0.70	25-50
927	MYSORE	KRISHNARAJANA GARA	DORNAHALLI	ARAKERE	ARAKERE	Drilling of Borewell and providing handpump to borewell of Arakere Kamaraya Temple Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
928	MYSORE	KRISHNARAJANA GARA	DORNAHALLI	DORNAHALLI	DODDEKOPPALU	Drilling of Borewell and providing handpump to borewell of Doddekoppalu Near Nayakar Samudaya Bhavan Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	25-50
929	MYSORE	KRISHNARAJANA GARA	DORNAHALLI	DORNAHALLI	KUMBARAKOPPALU	Providing Handpump to Kumbarakoppalu Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	25-50
930	MYSORE	KRISHNARAJANA GARA	DORNAHALLI	KALENAHALLI	KALENAHALLI	Drilling of Borewell and providing handpump to borewell of K.R.Nagar Twon Kalenahalli road Near Hostel Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
931	MYSORE	KRISHNARAJANA GARA	GANDANAHALLY	KAGGALIBOREKA VAL	BALUR	Drilling of Borewell and providing handpump to borewell of Baluru Oti Mane Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
932	MYSORE	KRISHNARAJANA GARA	GANDANAHALLY	KAGGALIBOREKA VAL	BALUR	Repair and Extension of Pipeline to Baluru Village in K.R.Nagar Tq(TF)	2012-2013	1.50	0.00	1.50	1.50	25-50
933	MYSORE	KRISHNARAJANA GARA	HANASOGE	ABBURU	ABBURU	Drilling of Borewell and providing handpump to borewell of Abburu Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
934	MYSORE	KRISHNARAJANA GARA	HANASOGE	KARTHALU	KARTHALU	Drilling of Borewell and providing handpump to 2 borewell of Kartalu Matada Badavane & Near Canal Village in K.R.Nagar Tq(TF)	2012-2013	1.20	0.00	1.20	1.20	25-50
935	MYSORE	KRISHNARAJANA GARA	HARADANAHALLY	BETTAHALLI	BETTAHALLI	Drilling of Borewell and fixing of handpump to borewell of Bettahalli Bettada badavane village(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
936	MYSORE	KRISHNARAJANA GARA	HARADANAHALLY	MALUGANAHALLI	MALUGANAHALLI	Drilling of Borewell and Fixing of Hand pump to Manuganahalli Village	2012-2013	0.60	0.00	0.60	0.60	25-50
937	MYSORE	KRISHNARAJANA GARA	HARADANAHALLY	MALUGANAHALLI	MALUGANAHALLI	Drilling of Borewell and providing handpump to borewell of Maluganahalli Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
938	MYSORE	KRISHNARAJANA GARA	HONNENAHALLY	HEBSUR	HEBSUR	Drilling of Borewell and providing handpump to borewell of Hebsuru Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
939	MYSORE	KRISHNARAJANA GARA	HOSAAGRAHARA	CHIKKAVADDARA GUDI	CHIKKAVADDARA GUDI	Repair and Extension of Pipeline to C.V. Gudi Village in K.R.Nagar Tq(TF)	2012-2013	1.00	0.00	1.00	1.00	25-50
940	MYSORE	KRISHNARAJANA GARA	HOSAAGRAHARA	CHIKKAVADDARA GUDI	CHIKKAVADDARA GUDI	Drilling of Borewell and providing handpump to borewell of C.V. Gudi Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
941	MYSORE	KRISHNARAJANA GARA	HOSAKOTE	SOMANAHALLI	SOMANAHALLI	Providing Handpump to Somanahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	25-50
942	MYSORE	KRISHNARAJANA GARA	KESTHUR	KESTURU	KESTHUR	Drilling of Borewell and providing handpump to borewell of Kesthurukoppalu Kodyamma Temple Village in K.R.Nagar Tq(TF)	2012-2013	0.70	0.00	0.70	0.70	25-50
943	MYSORE	KRISHNARAJANA GARA	LALDEVANAHALLI	LALANAHALLI	LALANAHALLI	Drilling of Borewell and providing handpump to borewell of Lalanahalli Village in K.R.Nagar Tq (2 Borewell)(TF)	2012-2013	1.20	0.00	1.20	1.20	25-50
944	MYSORE	KRISHNARAJANA GARA	MAVATTURU	MALALI	MALALI	Drilling of Borewell and providing handpump to borewell of Mallali (2 Borewells Beemehwara Temple and S.C. Colony Village in K.R.Nagar Tq	2012-2013	1.20	0.00	1.20	1.20	25-50
945	MYSORE	KRISHNARAJANA GARA	MAVATTURU	MAVATTURU	MAVATTURU	Revival of MWS to Mavathuru Village in K.R.Nagar Tq	2012-2013	1.00	0.50	0.50	1.00	25-50
946	MYSORE	KRISHNARAJANA GARA	MAVATTURU	MAVATTURU	MAVATTURU	Revival of PWS in Mavatur Village	2012-2013	1.00	0.50	0.50	1.00	25-50
947	MYSORE	KRISHNARAJANA GARA	MAYIGOWDANA HALLY	HADYA	HADYA	Drilling of Borewell and providing handpump to borewell of Hadya (2 Borewell) Village in K.R.Nagar Tq	2012-2013	1.20	0.00	1.20	1.20	25-50
948	MYSORE	KRISHNARAJANA GARA	MAYIGOWDANA HALLY	SAKKARE	SAKKARE	Revival of Borewell to Sakkare Village in K.R.Nagar Tq	2012-2013	0.25	0.13	0.13	0.25	25-50
949	MYSORE	KRISHNARAJANA GARA	MELLURU	MELLUR	MELLUR	Drilling of Borewell and providing handpump to borewell of Meluru Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	25-50
950	MYSORE	KRISHNARAJANA GARA	MELLURU	SANKAHALLI	SANKAHALLI	Drilling of Borewell and providing handpump to borewell of Sankahalli Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
951	MYSORE	KRISHNARAJANA GARA	MELLURU	YELEMUDDANHALLI	YELEMUDDANHALLI	Drilling of Borewell and providing handpump to borewell of Yelemuddanahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
952	MYSORE	KRISHNARAJANA GARA	MIRLE	MIRLE	MIRLE	Drilling of Borewell and providing handpump to borewell of Milre Katteholi Village in K.R.Nagar Tq	2012-2013	0.70	0.00	0.70	0.70	25-50
953	MYSORE	KRISHNARAJANA GARA	MIRLE	MIRLE	MIRLE	Drilling of Borewell and providing handpump to borewell of Mirle (2 Borewell) Village in K.R.Nagar Tq	2012-2013	1.20	0.00	1.20	1.20	25-50
954	MYSORE	KRISHNARAJANA GARA	MUJANAHALLI	ARAKERE	ARAKERE	Revival of MWS to Arakere Village in K.R.Nagar Tq(TF)	2012-2013	4.00	0.00	4.00	4.00	25-50
955	MYSORE	KRISHNARAJANA GARA	MUJANAHALLI	ARAKERE	ARAKERE	Drilling of Borewell and providing handpump to borewell of Arakere (2 Borewell) Village in K.R.Nagar Tq	2012-2013	1.20	0.00	1.20	1.20	25-50
956	MYSORE	KRISHNARAJANA GARA	MUJANAHALLI	GULUVINA ATTIGUPPE	GULUVINA ATTIGUPPE	Drilling of Borewell and providing handpump to borewell of G.A. Guppe Muddanahali road Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
957	MYSORE	KRISHNARAJANA GARA	MUJANAHALLI	KENCHANAHALLI	KENCHANAHALLI	Drilling of Borewell and providing handpump to borewell of Kenchanahalli Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
958	MYSORE	KRISHNARAJANA GARA	TANDRE	MOODALABEEDU	MOODALABEEDU	Drilling of Borewell and providing handpump to borewell of Mudalabeedu Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
959	MYSORE	KRISHNARAJANA GARA	TANDRE	TANDREANKANA HALLY	TANDREANKANA HALLY	Drilling of Borewell and providing handpump to borewell of Tandre ANKANAHALLI Village of , in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	25-50
960	MYSORE	MYSORE	HAROHALLY-MELLAHALLY	HAROHALLU-MELLAHALLY	HALLIKEREHUNDI	4215 -TF- (2012-13 Spl-9.80) PWS Scheme & Hand pump -2 @ Hallikerehundi Village in Mysore Taluk.	2012-2013	1.40	0.70	0.70	1.40	25-50
961	MYSORE	PIRIYAPATNA	ATTIGODU	ATHIGODU	KAGGALIKOPPAL	(TF) Drilling Borewell and Fixing Hand Pump at Kaggali Koppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
962	MYSORE	PIRIYAPATNA	ATTIGODU	KOTHAVALLI	MALLEGOWDANA KOPPAL	(TF) Drilling of Borewell and Fixing Hand Pump at MalegowdanaKoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
963	MYSORE	PIRIYAPATNA	BETTADATHUNG A	BETTADATHUNG A	MEGALAKOPPAL U	(TF) Drilling of Borewell and Fixing Hand Pump Near Temple at Megalakoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
964	MYSORE	PIRIYAPATNA	BETTADATHUNG A	NANDIPURA	NANDIPURA	(Rural Area) Drilling of Borewell and Fixing of Hand Pump At Nandipura Village	2012-2013	0.70	0.35	0.35	0.70	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
965	MYSORE	PIRIYAPATNA	BETTADATHUNG A	NANDIPURA	NANDIPURA	(TF) Drilling of Borewell and Fixing Hand Pump at Nandipura Bore Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
966	MYSORE	PIRIYAPATNA	BHUVANAHALLI	JOGANAHALLI	SALUKOPPALU	(TF) Drilling Borewell and Fixing Hand Pump at Salukoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
967	MYSORE	PIRIYAPATNA	BHUVANAHALLI	KURGAL	KURGAL	(TF) Drilling of Borewell and Fixing Hand Pump at Kurgal Harijana Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
968	MYSORE	PIRIYAPATNA	BYLAKUPPE	THIRUMALAPURA	THIRUMALAPURA	(TF) Drilling of Borewell and Fixing Hand Pump Near Madhu House at Thirumalapura Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
969	MYSORE	PIRIYAPATNA	CHANNAKALKAV AL	CHANNAKAL KAV AL	ANANDANAGARA	(TF) Providing Single phase mortar and cistern at Anandanagara Nilavadi Gate Village in Periyapatna Taluk	2012-2013	1.10	0.55	0.55	1.10	25-50
970	MYSORE	PIRIYAPATNA	CHANNAKALKAV AL	CHANNAKAL KAV AL	CHANNAKAL KAV AL	(Rural Area) Drilling of Borewell and Fixing of Hand Pump At Chennakal Kaval Village	2012-2013	0.70	0.35	0.35	0.70	25-50
971	MYSORE	PIRIYAPATNA	CHIKKANERALE	NEELAVADI	NELUVADI GATE	(TF) Drilling of Borewell and Fixing Hand Pump Near Sadha Houses at Nilavadi Gate Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
972	MYSORE	PIRIYAPATNA	HUNASAVADI	PUNADAHALLI	BHARATHINAGAR A	Revival MWS at Bharathinagara Village in P.Patna Tq	2012-2013	1.50	0.00	1.50	1.50	25-50
973	MYSORE	PIRIYAPATNA	KAMPALAPURA	KIRNALI	KIRNALI	(TF) Drilling of Borewell and Fixing Hand Pump at Kirnalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
974	MYSORE	PIRIYAPATNA	KAMPALAPURA	KIRNALI	KIRNALI	(TF) Drilling Borewell and Fixing Hand Pump at Kirnalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
975	MYSORE	PIRIYAPATNA	KITTUR	MARADUR	MARADURMUDA LAKOPPAL	(TF) Drilling of Borewell and Fixing Hand Pump Near Sthri Shakthi Sanga at Maradur Mudalakoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
976	MYSORE	PIRIYAPATNA	KOMALAPURA	TELAGINAKUPPE	TELAGINAKUPPE	(TF) Drilling Borewell and Fixing Hand Pump Near Siddalingappa House at Telaginakuppe Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
977	MYSORE	PIRIYAPATNA	KOMALAPURA	TELAGINAKUPPE	TELAGINAKUPPE	(TF) Drilling Borewell and Fixing Hand Pump Near Puttegowda House at Telaginakuppe Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
978	MYSORE	PIRIYAPATNA	KOMALAPURA	TELAGINAKUPPE	TELAGINAKUPPE	(TF) Drilling of Borewell and Fixing Hand Pump Near Shivanna Houses at Telaginakuppe Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
979	MYSORE	PIRIYAPATNA	MALANGI	ANKANAHALLI	ANKANAHALLI GATE	(TF) Drilling of Borewell and Fixing Hand Pump at Ankanahalli Gate Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
980	MYSORE	PIRIYAPATNA	MALANGI	HUNASEKUPPE	HUNASEKUPPE	(TF) Providing pipeline and fixing of Mortar pump to PWS at Hunasekuppe Village in Periyapatna Taluk	2012-2013	2.00	1.00	1.00	2.00	25-50
981	MYSORE	PIRIYAPATNA	MUTTUR	MUTTUR	MUTTUR	(TF) Providing 1 additional source to PWS at Mutturu Village in Periyapatna Taluk	2012-2013	1.50	0.75	0.75	1.50	25-50
982	MYSORE	PIRIYAPATNA	MUTTUR	MUTTUR	MUTTUR	(TF) Drilling of Borewell and Fixing Hand Pump at Halekere HAadi Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
983	MYSORE	PIRIYAPATNA	PANCHAVALLI	PERIYAPATNA	JAVARIKOPPALU	(TF) Providing additional source to MWS at Javarikoppalu Village in Periyapatna Taluk	2012-2013	0.60	0.00	0.60	0.60	25-50
984	MYSORE	PIRIYAPATNA	PANCHAVALLI	PERIYAPATNA	PAREKOPPALU	(TF) Providing additional source to MWS at Parekoppalu Village in Periyapatna Taluk	2012-2013	0.60	0.00	0.60	0.60	25-50
985	MYSORE	PIRIYAPATNA	RAVANDOOR	N.SHETTIHALLI	N.SHETTIHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Doddamatayi Temple at N.Shettahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
986	MYSORE	PIRIYAPATNA	RAVANDOOR	N.SHETTIHALLI	N.SHETTIHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Chandregowdas House at N.Shettahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
987	MYSORE	HEGGADADEVAN KOTE	CHAKKODANAHALLI	SHANTIPURA	SHANTIPURA	Drilling of Borwell and fixing of Hand Pump Near at Hebbal Village In H.D.Kote Taluk	2012-2013	0.65	0.00	0.65	0.65	25-50
988	MYSORE	KRISHNARAJANA GARA	BYADARAHALLI	BYADARAHALLI	SIDDANAKOPPALU	Providing handpump to Siddanakoppalu Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	25-50
989	MYSORE	KRISHNARAJANA GARA	LALDEVANAHALLI	MARCHAHALLI	MARCHAHALLI	Providing Handpump to Vaddarahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	25-50
990	MYSORE	HEGGADADEVAN KOTE	ANTHARASANTHE	HONNURUKUPPE	HONNURUKUPPE	Drilling of Borwell and Fixing of Hand Pump at Honurukuppe (Honamanakatte) Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
991	MYSORE	HUNSUR	BEEJAGANAHALLI	BEEJAGANAHALLI	BEEJAGANAHALLI	TASKFORCE:Fixing of Handpump to Borewell & Constn.of Platform at Beejaganahally village in Beejaganahally GP in Hunsur Taluk	2012-2013	0.25	0.00	0.25	0.25	50-75
992	MYSORE	HUNSUR	BEEJAGANAHALLI	BEEJAGANAHALLI	MANTIKOPPALU	ADDITIONAL EMGERGENCY: - Drilling of Borewell & Fixed handpump in Mantikoppalu village in Beejaganahally GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	50-75
993	MYSORE	HUNSUR	BELIKERE	DALLALU	DALLALU KOPPALU	TASKFORCE: - Drilling of Borewell & Fixed handpump in Dallalukoppalu village in Bilikere GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
994	MYSORE	HUNSUR	CHALLAHALLI	THIPPUR	THIPPUR	TASKFORCE: - Drilling of Borewell & Fixed handpump in Thippur village in Challahally GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
995	MYSORE	HUNSUR	DODDAHEJJURU	DODDAHEJJURU	DODDAHEJJURU	TASKFORCE:- Providing Pipline near Shankarapura Hadi (300mtr) in Doddahejjur village at Doddahejjur GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
996	MYSORE	HUNSUR	DODDAHEJJURU	HINDUGODLU	HINDUGODLU	ADDITIONAL EMGERGENCY: - Drilling of Borewell & Fixed handpump near Shivegowdas in Hindagudlu village in Doddahejjur GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	50-75
997	MYSORE	HUNSUR	DODDAHEJJURU	KOLAVEGE	KOLAVEGE	TASKFORCE:Fixing of Handpump at Kolavige village in Doddahejjur GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
998	MYSORE	HUNSUR	DODDAHEJJURU	KOLAVEGE	KOLAVEGE	TASKFORCE: - Revival of MWS at Kolavige Hadi village in Doddahejjur GP in Hunsur Taluk	2012-2013	4.10	0.00	4.10	4.10	50-75
999	MYSORE	HUNSUR	GAGENAHALLI	GAGENHALLI	GAGENHALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in Gagenahally village in Gagenahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1000	MYSORE	HUNSUR	GAGENAHALLI	SHANKAHALLI	SHANKAHALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in Shankahally village in Gagenahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1001	MYSORE	HUNSUR	GOVINDANAHALLI	GOVINDANAHALLI	AZAD NAGAR	TASKFORCE:Fixing of Handpump to Borewell & Constn.of Platform at Azadnagar village in Govindanahally GP in Hunsur Taluk	2012-2013	0.25	0.00	0.25	0.25	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1002	MYSORE	HUNSUR	GOVINDANAHALLI	GOVINDANAHALLI	AZAD NAGAR	TASKFORCE: Fixing of Handpump at Azadnagar near Bustand in Govindanahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1003	MYSORE	HUNSUR	HANAGODU	KAMEGOWDANA HALLI	KAMEGOWDANA HALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump near Kumbaragere beedhi & Basavegowdas house in Kamegowdanahally village in Hangodu GP in Hunsur Taluk	2012-2013	1.50	0.00	1.50	1.50	50-75
1004	MYSORE	HUNSUR	HANAGODU	KAMEGOWDANA HALLI	KAMEGOWDANA HALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in Kamagowdnahally (New) village in Hangodu GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1005	MYSORE	HUNSUR	HANAGODU	MADAHALLI	MADAHALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in New Borewell at Madahally village at Hangodu GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1006	MYSORE	HUNSUR	HARAVE	CHITTIKYATHANA HALLI	CHITTIKYATHANA HALLI	ADDITIONAL EMGERGENCY: - Drilling of Borewell & Fixed handpumpnear Janatha Extension at Chittikythanahally village (Swamygowda & Karigowdas Layout) in Harve GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	50-75
1007	MYSORE	HUNSUR	HARAVE	HARAVE	HARAVE	TASKFORCE: - Providing PWS for New Borewell to Raising main with pipeline & Eletrification at Harve village in Harve GP in Hunsur Taluk	2012-2013	4.00	0.00	4.00	4.00	50-75
1008	MYSORE	HUNSUR	HARAVE	HARAVE	HARAVE	TASKFORCE: - Drilling of Borewell & Fixed handpump in near Sweeper colony at Harve village in Harve GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1009	MYSORE	HUNSUR	HARAVE	HARAVE	HARAVE	TASKFORCE:Drilling of Borewell & fixing Handpump near Siddanayakas Street in Harve village in Harve GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1010	MYSORE	HUNSUR	HARAVE	HARAVE	HARAVE	TASKFORCE:Drilling of Borewell & fixing Handpump near Balegara Shettara Street in Harve village in Harve GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1011	MYSORE	HUNSUR	KOTHEGALA	KOTHEGALA	KOTHEGALA	TASKFORCE:Drilling of Borewell & fixing Handpump near Haijana colony in New Extension in Kothegala village in Kothegala GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1012	MYSORE	HUNSUR	KOTHEGALA	NAGANAHALLI	NAGANAHALLI	TASKFORCE: - Drilling of Borewell & Fixed handpump in Naganahally (SC 2nd colony) village in Kothegala GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1013	MYSORE	HUNSUR	MARADURU	MARADURU	KALEGOWDANAK OPPALU	TASKFORCE:Drilling of Borewell & fixing Handpump Kalegowdanakoppalu village in Mardur GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1014	MYSORE	HUNSUR	MULLUR	KRISHNAPURA	KRISHNAPURA	TASKFORCE:Fixing of Handpump to Borewell & Constn.of Platform at Krishnapura village in Mullur GP in Hunsur Taluk	2012-2013	0.25	0.00	0.25	0.25	50-75
1015	MYSORE	HUNSUR	MULLUR	MULLUR	MULLUR	TASKFORCE: Revival PWS to Mullur village Mullur GP at Hunsur Taluk	2012-2013	3.00	0.00	3.00	3.00	50-75
1016	MYSORE	HUNSUR	TATTEKERE	KODURU	KODURU	TASKFORCE: - Providing Pipeline Extension in Kudlur village in Thattekere GP in Hunsur Taluk	2012-2013	0.40	0.00	0.40	0.40	50-75
1017	MYSORE	HUNSUR	UMMATHUR	PENJAHALLI KAVAL	HALE PENJAHALLI	TASKFORCE: - Providing Piped Water Supply at Halepenjahally village in Ummathur GP in Hunsur Taluk (Revival)	2012-2013	2.00	0.00	2.00	2.00	50-75
1018	MYSORE	HUNSUR	UMMATHUR	VARANCHI	GOWDANAKATTE	TASKFORCE: - Providing PWS & New borewell to Raising main & electrification at Gowdanakatte village in Ummathur GP in Hunsur Taluk	2012-2013	2.50	0.00	2.50	2.50	50-75
1019	MYSORE	HUNSUR	UMMATHUR	VARANCHI	KALENAHALLI	TASKFORCE:- Drilling of Borewell & Fixed handpump in Kalenahally village in Ummathur GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1020	MYSORE	HUNSUR	UYIGOWDANAHALLI	KUDDINEERUMU DDANAHALLI	YELAKKI KATTE	TASKFORCE: - Drilling of Borewell & Fixed handpump near Chowdeshwari Temple at Yalakkikatte village in Uyigondanahally GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1021	MYSORE	KRISHNARAJANAGARA	ANKANAHALLY	NATANAHALLY	NATANAHALLY	Drilling of Borewell and providing handpump to borewell of Natanahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1022	MYSORE	KRISHNARAJANA GARA	BHERYA	BHERYA	BHERYA	Drilling of Borewell and providing handpump to borewell of Bherya Ambentkar Colony Village in K.R.Nagar Tq	2012-2013	0.70	0.00	0.70	0.70	50-75
1023	MYSORE	KRISHNARAJANA GARA	BHERYA	BHERYA	BHERYA	Drilling of Borewell and providing handpump to borewell of Bherya Subbegowda house Village in K.R.Nagar Tq	2012-2013	0.70	0.00	0.70	0.70	50-75
1024	MYSORE	KRISHNARAJANA GARA	BHERYA	MANDIGANAHAL LI	BOREGOWDANA KOPPALU	Repair and Extension of Pipeline to Boregowdanakoppalu Village in K.R.Nagar Tq(TF)	2012-2013	1.00	0.00	1.00	1.00	50-75
1025	MYSORE	KRISHNARAJANA GARA	BHERYA	MANDIGANAHAL LI	MANDIGANAHAL LI	Drilling of Borewell and providing handpump to borewell of Mandiganahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	50-75
1026	MYSORE	KRISHNARAJANA GARA	BHERYA	SOMNAHALI	SOMANAHALLI	Water Supplu Electrical work to Somanahali Village in K.R.Nagar Tq(TF)	2012-2013	1.20	0.00	1.20	1.20	50-75
1027	MYSORE	KRISHNARAJANA GARA	BHERYA	SUGGANAHALLI	SUGGANAHALLI	Repair and Extension of Pipeline to Sugganahalli Village in K.R.Nagar Tq(TF)	2012-2013	1.50	0.00	1.50	1.50	50-75
1028	MYSORE	KRISHNARAJANA GARA	BYADARAHALLI	SIDDAPURA	D.K.KOPPALU	Drilling of Borewell and providing handpump to borewell of D.K. Koppalu (2 Borewell Ashoka house & Village Limite) Village in K.R.Nagar Tq (TF)	2012-2013	1.20	0.00	1.20	1.20	50-75
1029	MYSORE	KRISHNARAJANA GARA	BYADARAHALLI	SIDDAPURA	D.K.KOPPALU	Revival of PWS to D K Koppalu Village in K.R.Nagar Tq	2012-2013	1.00	0.50	0.50	1.00	50-75
1030	MYSORE	KRISHNARAJANA GARA	BYADARAHALLI	SIDDAPURA	SIDDAPURA	Providing Handpump to Siddapara Village in k.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	50-75
1031	MYSORE	KRISHNARAJANA GARA	BYADARAHALLI	SIDDAPURA	SIDDAPURA	Drilling of Borewell and providing handpump to borewell of Siddapura Village in K.R.Nagar Tq (TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1032	MYSORE	KRISHNARAJANA GARA	CHANNAMGERE	CHIKKAHANASOG E	CHIKKAHANASOGE	Drilling of Borewell and providing handpump to borewell of Chikkahanasoge Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1033	MYSORE	KRISHNARAJANA GARA	DORNAHALI	CHOWKAHALI	CHOWKAHALI	Drilling of Borewell and providing handpump to borewell of Chowkahalli Aradhya house Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	50-75
1034	MYSORE	KRISHNARAJANA GARA	HALIYURU	HALIYUR	DODDAKOPPALU	Drilling of Borewell and providing handpump to borewell of Doddakoppalu Village in K.R.Nagar Tq	2012-2013	0.70	0.00	0.70	0.70	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1035	MYSORE	KRISHNARAJANA GARA	HALIYURU	HALIYUR	HALIYURU	Drilling of Borewell and providing handpump to borewell of Haliyuru Hosabadavane Promod house Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	50-75
1036	MYSORE	KRISHNARAJANA GARA	HALIYURU	HOSUR	HOSUR	Drilling of Borewell and providing handpump to borewell of Hosuru Harangi office Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	50-75
1037	MYSORE	KRISHNARAJANA GARA	HAMPAPURA	HAMPAPURA	HAMPAPURA	Drilling of Borewell and providing handpump to borewell of Hamapapura Minugaraa Beedi, Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1038	MYSORE	KRISHNARAJANA GARA	HEBBALU	HEBBALU	HEBBALU	Drilling of Borewell and providing handpump to borewell of Hebbalu (2Borewell Village Limit and Kappadi road) Village in K.R.Nagar Tq(TF)	2012-2013	1.20	0.00	1.20	1.20	50-75
1039	MYSORE	KRISHNARAJANA GARA	HONNENAHALLY	HONNENAHALLI	HONNENAHALLI	Drilling of Borewell and providing handpump to Honnenahalli Lakkikuppe road Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1040	MYSORE	KRISHNARAJANA GARA	HONNENAHALLY	KEDAGA	KEDAGA	Drilling of Borewell and providing handpump to borewell of Kedaga Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1041	MYSORE	KRISHNARAJANA GARA	HOSAKOTE	NIJAGANAHALLI	NIJAGANAHALLI	Repair and Extension of Pipeline to Nijaganahalli Village in K.R.Nagar Tq(TF)	2012-2013	1.00	0.00	1.00	1.00	50-75
1042	MYSORE	KRISHNARAJANA GARA	KAGGERE	KAGGERE	KAGGERE	Providing Handpump to Kaggere Village in K.R.Nagar Tq (3 BORWELLE) (TF)	2012-2013	1.80	0.00	1.80	1.80	50-75
1043	MYSORE	KRISHNARAJANA GARA	KAGGERE	KALLAHALLI	HOSUR KALLAHALLI	DRILLING OF BORWELL FIXING OF HAND PUMP IN HOSUR KALLALLI VILLEGE (TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1044	MYSORE	KRISHNARAJANA GARA	LAKSHMIPURA	BYLAPURA	BYLAPURA	Providing Handpump to Byalapura Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1045	MYSORE	KRISHNARAJANA GARA	LAKSHMIPURA	BYLAPURA	BYLAPURA	Drilling of Borewell and fixing of handpump to borewell of Byalapura village	2012-2013	0.60	0.00	0.60	0.60	50-75
1046	MYSORE	KRISHNARAJANA GARA	LAKSHMIPURA	LAXMIPURA	LAXMIPURA	Drilling of Borewell and providing handpump to 2 borewell of Lakshmipura Village & Near GP in K.R.Nagar Tq(TF)	2012-2013	1.20	0.00	1.20	1.20	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1047	MYSORE	KRISHNARAJANA GARA	TANDRE	KUPPAHALLY	KUPPAHALLY	Drilling of Borewell and providing handpump to borewell of Kuppahalli Mahadeshwara new extention Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	50-75
1048	MYSORE	KRISHNARAJANA GARA	TANDRE	MUDUGUPPE	MUDUGUPPE	Providing Handpump to Muduguppe Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	50-75
1049	MYSORE	PIRIYAPATNA	ATTIGODU	KOTHAVALLI	KOTHAVALLIKOPPAL	(TF) Drilling of Borewell and Fixing Hand Pump at Kothavalli Koppalu(Nurse Quartras Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1050	MYSORE	PIRIYAPATNA	BETTADATHUNGA	BETTADATHUNGA	BETTADATHUNGA	(TF) Drilling of Borewell and Fixing Hand Pump at Bettadathunga Harijana Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1051	MYSORE	PIRIYAPATNA	BYLAKUPPE	NAVILUR	NAVILUR	(TF) Drilling of Borewell and Fixing Hand Pump at Naviluru Harijana Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1052	MYSORE	PIRIYAPATNA	CHANNAKALKAVAL	MARADIYUR	MARADIYUR	(TF) Revival of PWS at Maradiyuru Village in Periyapatna Taluk	2012-2013	1.50	0.75	0.75	1.50	50-75
1053	MYSORE	PIRIYAPATNA	CHIKKANERALE	THARIKAL	THARIKAL A.K. COLONY	Providing Water Supply Scheme in GLPS at Tarikal Colony Village in P.Patna Tq	2012-2013	1.50	0.75	0.75	1.50	50-75
1054	MYSORE	PIRIYAPATNA	CHITTENAHALLI	CHITTANAHALLI	CHITTANAHALLI	(TF) Drilling Borewell and Fixing Hand Pump Near Mallesomachar at Chittinahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1055	MYSORE	PIRIYAPATNA	CHITTENAHALLI	KANDEGALA	KANDEGALA	(TF) Drilling of Borewell and Fixing Hand Pump at Kandegala Uppara Street Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1056	MYSORE	PIRIYAPATNA	CHITTENAHALLI	MAGA HALLI	MAGA HALLI	(Rural Area) Drilling of Borewell and Fixing of Hand Pump At Magali Village	2012-2013	0.70	0.35	0.35	0.70	50-75
1057	MYSORE	PIRIYAPATNA	DODDABYLALU	ARENAHALLI	ARENAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump at Arenahalli S C Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1058	MYSORE	PIRIYAPATNA	DODDABYLALU	ARENAHALLI	ARENAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Doddamma Temple at Arenahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1059	MYSORE	PIRIYAPATNA	DODDABYLALU	MAKANAHALLI	MAKANAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump at Makanahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1060	MYSORE	PIRIYAPATNA	DODDAKAMARAVALLI	SULEKOTE	SULEKOTE	(TF) Drilling of Borewell and Fixing Hand Pump Near Basaveshwara Temple at Soolekote Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1061	MYSORE	PIRIYAPATNA	HALAGANAHALLI	SURGALLI	KARADIPURA	(TF) Drilling of Borewell and Fixing Hand Pump at Karadipura Harijana Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1062	MYSORE	PIRIYAPATNA	HALAGANAHALLI	SURGALLI	SURGALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Chamundeshwari Temple at Suragalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1063	MYSORE	PIRIYAPATNA	HANDITHAVALLI	HANDITHAVALLI	HANDITHAVALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Shanideva Temple at Handithavalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1064	MYSORE	PIRIYAPATNA	HANDITHAVALLI	HONNENAHALLI	HONNENAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Main Road at Honnenahalli Matadakoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1065	MYSORE	PIRIYAPATNA	KANAGALU	GARIGUDDAKAVALL	GARIGUDDAKAVALL	(TF) Drilling Borewell and Fixing Hand Pump at Garigudda Kaval Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1066	MYSORE	PIRIYAPATNA	KITTUR	MARADUR	MARADUR	(TF) Revival of PWS at Maradur Village in Periyapatna Taluk	2012-2013	1.00	0.50	0.50	1.00	50-75
1067	MYSORE	PIRIYAPATNA	KOMALAPURA	KANOOR	KANOOR	(TF) Drilling of Borewell and Fixing Hand Pump Near Eshwara Temple at Kanuru Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1068	MYSORE	PIRIYAPATNA	KOPPA	DODDAHOSUR	MARUR	(TF) Drilling of Borewell and Fixing Hand Pump at Maruru Muslim Block Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1069	MYSORE	PIRIYAPATNA	MALANGI	ABATUR	MALAYYANA KOPPALU	(TF) Drilling of Borewell and Fixing Hand Pump at Mallaiahna Koppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1070	MYSORE	PIRIYAPATNA	MALANGI	MALANGI	MALANGI GOMALA	(TF) Drilling of Borewell and Fixing Hand Pump at Malangi Gomala Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1071	MYSORE	PIRIYAPATNA	MUTTUR	CHOWTHI	CHOWTHI	(TF) Drilling of Borewell and Fixing Hand Pump Nayaka Samudaya Bhavan at Chowthi Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1072	MYSORE	PIRIYAPATNA	MUTTUR	KALETHIMMANA HALLI	KALETHIMMANA HALLI	(TF)Providing HP Near Rajesh House and additional source to MWS at Kalethimmanahalli Village in Periyapatna Taluk	2012-2013	2.50	1.25	1.25	2.50	50-75
1073	MYSORE	PIRIYAPATNA	MUTTUR	KOGILAVADI	KOGILAVADI	(TF) Drilling Borewell and Fixing Hand Pump Near Machaiah House at Kogilavadi Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1074	MYSORE	PIRIYAPATNA	PANCAVALLI	PANCAVALLI	KOKKAREHOSAHALLI	(TF) Revival of MWS Scheme at Kokkare Hosahalli Village In Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1075	MYSORE	PIRIYAPATNA	PANCAVALLI	STYAGALA	SATYAGALA	(TF) Drilling of Borewell and Fixing Hand Pump Near Hamsa House at Sathyagala Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1076	MYSORE	PIRIYAPATNA	RAMANATHA THUNGA	ASWALU	ASWALU	(TF) Drilling of Borewell and Fixing Hand Pump at Aswalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1077	MYSORE	PIRIYAPATNA	RAVANDLOOR	HARALAHALLI	HARALAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump Near Prakash Houses at Haralahalli (SC Colony) Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	50-75
1078	MYSORE	TIRUMAKUDAL-NARSIPUR	VATALU	VATALU	VATALU	4215-Taskforce-Spl-Providing Handpump at Lingayath Beedi in Vatalu village in T.Narasipura Taluk	2012-2013	0.70	0.00	0.70	0.70	50-75
1079	MYSORE	HEGGADADEVAN KOTE	NAGANAHALLI	HEGGADAPURA	HEGGADAPURA	Drilling of Borewell to H.P.S at Heggadapura Village In H.D.Kote Taluk	2012-2013	0.50	0.00	0.50	0.50	75-100
1080	MYSORE	HUNSUR	CHALLAHALLI	HALLIKERE	HALLIKERE	TASKFORCE: - Drilling of Borewell & Fixed handpump in Hallikere village at Challahally GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	75-100
1081	MYSORE	HUNSUR	GOVINDANAHALLI	GOVINDANAHALLI	GOVINDANAHALLI	TASKFORCE:Drilling of Borewell & fixing Handpump near Vinayaka nagar (Sunnada Kallmanthi) village in Govindanahally GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	75-100
1082	MYSORE	HUNSUR	HANAGODU	HEGGANDUR	HEGGANDUR	TASKFORCE: - Drilling of Borewell & Fixed handpump in near Pattaladamma Temple in Heggandur village in Hangodu GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	75-100
1083	MYSORE	HUNSUR	KARANAKUPPE	KARANAKUPPE	KARANAKUPPE	TASKFORCE: Providing Additional Pipeline & Cistern near Ambedkar nagar at Karnakuppe village in Karnakuppe GP in Hunsur Taluk	2012-2013	1.20	0.00	1.20	1.20	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1084	MYSORE	HUNSUR	MARADURU	MARADURU	MARADURU	TASKFORCE: -Providing Mini Water Supply at Dombidasara colony village in Mardur GP in Hunsur Taluk	2012-2013	2.50	0.00	2.50	2.50	75-100
1085	MYSORE	HUNSUR	MARADURU	MARADURU	MARADURU	TASKFORCE: Fixing of Handpump at Dombara colony village in Mardur GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	75-100
1086	MYSORE	HUNSUR	NERALAKUPPE	NEGATHUR	NEGATHUR	ADDITIONAL EMGERGENCY: Drilling of Borewell & Fixed handpump Chikkegowdanagudlu (Negathur) village in Neralakuppe GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	75-100
1087	MYSORE	KRISHNARAJANA GARA	ADAGURU	MARAGOWDANH ALLI	MARAGOWDANA HALLI	Drilling of Borewell and providing handpump to borewell of Maragowdanahalli (2Borewell) Village in K.R.Nagar Tq	2012-2013	1.20	0.00	1.20	1.20	75-100
1088	MYSORE	KRISHNARAJANA GARA	BYADARAHALLI	BHUVANAHALLI	HOSAKOPPALU	Drilling of Borewell and providing handpump to borewell of Hosakopplau Village in K.R.Nagar Tq	2012-2013	0.70	0.00	0.70	0.70	75-100
1089	MYSORE	KRISHNARAJANA GARA	HALIYURU	HALIYUR	JAVARE GOWDANAKOPPALU	Drilling of Borewell and providing handpump to borewell of Javaregowdanakoppalu Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	75-100
1090	MYSORE	KRISHNARAJANA GARA	LALDEVANAHALLI	HOSAHALLI	CHRITIAN KOPPALU	Providing Handpump to Crishiankoppalu Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	75-100
1091	MYSORE	KRISHNARAJANA GARA	TANDRE	TANDRE	TANDRE	Drilling of borewell and fixing hand pump in Tandre village	2012-2013	0.60	0.00	0.60	0.60	75-100
1092	MYSORE	KRISHNARAJANA GARA	THIPPURU	THIPPURU	THIPPUR	Drilling of Borewell and providing handpump to borewell of Thippur Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	75-100
1093	MYSORE	KRISHNARAJANA GARA	THIPPURU	THIPPURU	THIPPUR	Repair and Extension of Pipeline to Thippuru Village in K.R.Nagar Tq(TF)	2012-2013	1.35	0.00	1.35	1.35	75-100
1094	MYSORE	PIRIYAPATNA	CHAPPARADAHALLI	GORAHALLI	ALPANAYAKANAHALLI	(TF) Drilling Borewell and Fixing Hand Pump at Alpanayakanahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1095	MYSORE	PIRIYAPATNA	CHIKKANERALE	KESARA KERE	ANANDA GERE	(TF) Drilling of Borewell and Fixing Hand Pump at Anandagere Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1096	MYSORE	PIRIYAPATNA	CHIKKANERALE	KESARA KERE	ANANDA GERE	(Rural Area) Drilling of Borewell and Fixing of Hand Pump At Anandagere Village	2012-2013	0.70	0.35	0.35	0.70	75-100
1097	MYSORE	PIRIYAPATNA	CHIKKANERALE	NEELAVADI	NEELAVADI	(TF) Drilling of Borewell and Fixing Hand Pump at Nilavadi Harijana Colony Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1098	MYSORE	PIRIYAPATNA	CHIKKANERALE	VADDERAHOSAH ALLI JUNGLE	VADDERAHOSAH ALLI JUNGLE	(TF) Drilling Borewell and Fixing Hand Pump Near G.K.Mahadeva House at Vaderahosahalli Jungle road in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1099	MYSORE	PIRIYAPATNA	CHITTENAHALLI	HEMMEGE	HEMMEGE	(TF) Drilling of Borewell and Fixing Hand Pump Near Kamalamma Houses at Hemmige Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1100	MYSORE	PIRIYAPATNA	KANAGALU	GARIGUDDAKAVALL	KOTTHAIAIHNA KOPPALU	(TF) Revival of PWS at Kotaiahna Koppalu Village in Periyapatna Taluk	2012-2013	1.80	0.90	0.90	1.80	75-100
1101	MYSORE	PIRIYAPATNA	KITTUR	KITTUR	MOODALAKOPPAL	(TF) Revival of MWS at Mudalakoppalu (Kitturu) Village in Periyapatna Taluk	2012-2013	1.00	0.50	0.50	1.00	75-100
1102	MYSORE	PIRIYAPATNA	KOPPA	DODDAHOSUR	DODDAHOSUR	(TF) Drilling of Borewell and Fixing Hand Pump Near Doddamma Temple at Doddahosuru Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1103	MYSORE	PIRIYAPATNA	MAKODU	MAKODU	MAKODU	(TF) Providing additional source to MWS at Mantikoppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1104	MYSORE	PIRIYAPATNA	MALANGI	ABATUR	BUDI THITTU	(TF) Providing additional source to MWS at Budittitu Village in Periyapatna Taluk	2012-2013	0.60	0.00	0.60	0.60	75-100
1105	MYSORE	PIRIYAPATNA	MALANGI	ANKANAHALLI	ANKANAHALLI	(TF) Drilling Borewell and Fixing Hand Pump at Ankanahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1106	MYSORE	PIRIYAPATNA	MALANGI	ANKANAHALLI	ANKANAHALLI	(TF)Drilling of Borwell and Fixing of Hand Pump at Ankanahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1107	MYSORE	PIRIYAPATNA	RAMANATHA THUNGA	DOREKERE	DOREKERE	(TF) Drilling of Borewell and Fixing Hand Pump Near Thandavamurthy House at Dorekere Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1108	MYSORE	PIRIYAPATNA	RAVANDLOOR	KELAGANAHALLI	KELAGANAHALLI	(TF) Drilling Borewell and Fixing Hand Pump Near Suresha House at Kelaginahalli Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100
1109	MYSORE	PIRIYAPATNA	RAVANDLOOR	NEELANGALA	NEELANGALA	(TF) Drilling of Borewell and Fixing Hand Pump Near Appajigowda House at Neelangala Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1110	MYSORE	HEGGADADEVAN KOTE	CHAKKODANAHALLI	BUDANUR	BUDANUR	Drilling of Borwell and Fixing of Hand Pump at Near Mahadeswar Temple Budanuru Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	QA
1111	MYSORE	HEGGADADEVAN KOTE	HYRIGE	HYRIGE	HYRIGE	Drilling of Borwell and Fixing of Hand Pump at Hyrige Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	QA
1112	MYSORE	HEGGADADEVAN KOTE	MANUGANAHALLI	MANUGANAHALLI	MANUGANAHALLI	Drilling of Borwell and fixing of Hand Pump at Manuganahalli Village In H.D.Kote	2012-2013	0.65	0.00	0.65	0.65	QA
1113	MYSORE	HEGGADADEVAN KOTE	NOORALAKUPPE	ANAGATTI	LAXMIPURA	Revival of PWS Scheme at lakshmpura village in H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	QA
1114	MYSORE	HEGGADADEVAN KOTE	SAVVE	SAVVE	SAVVE	Drilling of Borwell and Fixing of Hand Pump at Near Sannegowda House Savve Village in H.D.Kote Taluk	2012-2013	0.70	0.00	0.70	0.70	QA
1115	MYSORE	HEGGADADEVAN KOTE	THUMBASOGE	ITNA	ITNA	Revival of PWS Scheme at Itna Village In H.D.Kote Taluk	2012-2013	1.50	0.00	1.50	1.50	QA
1116	MYSORE	HUNSUR	DODDAHEJJURU	MUDAGANUR	MUDAGANUR	TASKFORCE: - Drilling of Borewell & Fixed handpump in Mudaganur village in Doddahajjur GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	QA
1117	MYSORE	HUNSUR	HIRIKYATANAHALLY	MARUURU	MARUURU	TASKFORCE: Fixing of Handpump to Borewell at Mardukaval village in Harve GP in Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	QA
1118	MYSORE	HUNSUR	TATTEKERE	ANGATAHALLY	ANGATAHALLY	TASKFORCE:- Drilling of Borewell & Fixed handpump in Angatahally village in Thattekere GP at Hunsur Taluk	2012-2013	0.70	0.00	0.70	0.70	QA
1119	MYSORE	HUNSUR	TATTEKERE	TATTEKERE	TATTEKERE	ADDITIONAL EMGERGENCY: - Drilling of Borewell & Fixed handpump near Vishwa Karma at Thattekere village (Hayee Rajanna Layout) in Thattekere GP in Hunsur Taluk	2012-2013	0.70	0.35	0.35	0.70	QA
1120	MYSORE	HUNSUR	TATTEKERE	TATTEKERE	TATTEKERE	TASKFORCE: -Providing PWS & new borewell & Pipeline at Thattekere village in Thattekere GP in Hunsur Taluk	2012-2013	3.00	0.00	3.00	3.00	QA
1121	MYSORE	KRISHNARAJANA GARA	HOSAKOTE	HOSAKOTE	HOSAKOTE	Drilling of Borewell and providing handpump to borewell of Hosakote Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	QA
1122	MYSORE	KRISHNARAJANA GARA	LALDEVANAHALLI	SATHIGRAMA	SATHIGRAMA	Providing Handpump to Sathigramma Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	QA

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1123	MYSORE	KRISHNARAJANA GARA	LALDEVANAHALLI	SATHIGRAMA	SATHIGRAMA	Drilling of Borewell and providing handpump to borewell of Sathigram Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	QA
1124	MYSORE	KRISHNARAJANA GARA	MAVATTURU	MARAGOWDANA HALLI	MARAGOWDANA HALLI	Providing Handpump to Maragowdanahalli Village in K.R.Nagar Tq	2012-2013	0.60	0.00	0.60	0.60	QA
1125	MYSORE	KRISHNARAJANA GARA	MUJANAHALLI	MUNJANAHALLI	MUNJANAHALLI	Drilling of Borewell and providing handpump to borewell of Munjanahalli SC Colony Village in K.R.Nagar Tq(TF)	2012-2013	0.60	0.00	0.60	0.60	QA
1126	MYSORE	MYSORE	ANANDUR	YADAHALLY	YADAHALLY	4215 -TF- (2012-13 Spl-60.00) PWS Scheme & Handpump @ Yadahalli Village Near Temple in Mysore Taluk.	2012-2013	0.75	0.38	0.38	0.75	QA
1127	MYSORE	PIRIYAPATNA	BETTADATHUNGA	BARSE	GANGEGOWDANA AKOPPALU	(TF) Drilling of Borewell and Fixing Hand Pump Near Javaregowda House at Gangegowdana Koppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	QA
1128	MYSORE	PIRIYAPATNA	CHAPPARADAHALLI	CHAPPARADAHALLI	CHAPPARADAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump at Chapparadahalli Bore Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	QA
1129	MYSORE	PIRIYAPATNA	CHAPPARADAHALLI	CHAPPARADAHALLI	CHAPPARADAHALLI	(TF) Drilling of Borewell and Fixing Hand Pump at Chapparadahalli Madivala Shettara Beedi in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	QA
1130	MYSORE	PIRIYAPATNA	CHAPPARADAHALLI	CHAPPARADAHALLI	CHAPPARADAHALLI	(Rural Area) Drilling of Borewell and Fixing of Hand Pump At Chapparadahally Village	2012-2013	0.70	0.35	0.35	0.70	QA
1131	MYSORE	PIRIYAPATNA	PANCHAVALLI	ITTAGAHALLI	ITTAGAHALLI	(TF) Providing mortar pump and yeru kolave at Itgalli Harijana Colony village in Periyapatna Taluk	2012-2013	2.50	1.25	1.25	2.50	QA
1132	MYSORE	PIRIYAPATNA	RAMANATHATHUNGA	RAMANATHATHUNGA	AMMADI KOPPAL	(TF) Drilling of Borewell and Fixing Hand Pump at Ammanagudi Koppalu Village in Periyapatna Taluk	2012-2013	0.65	0.00	0.65	0.65	QA
379	MYSORE Total							388.30	61.55	326.75	388.30	
1133	RAICHUR	LINGSUGUR	RODALABANDA (TAWAGA)	YELAGATTA	YELAGATTA	Combined water supply scheme to Yalgatta and other 11 villages	2011-2012	800.00	5.00	5.00	10.00	75-100
1134	RAICHUR	LINGSUGUR	ANKASDODDI	KATAGAL	KATAGAL	Combined water supply scheme to Katgal and other 8 village	2011-2012	726.00	0.30	0.30	0.60	QA
1135	RAICHUR	LINGSUGUR	MAVINABHAVI	HUNAKUNTI	HUNAKUNTI	Combined Water supply scheme to Hunkunti and other 2 village	2011-2012	350.00	0.50	0.50	1.00	QA

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013	
3	RAICHUR Total							1876.00	5.80	5.80	11.60		
1136	SHIMOGA	HOSANAGARA	ANDAGADODURU	KABALE	JADUGADDE	Providing OW at Athihalli suresh pujari, house Andagadudur GP	2012-2013	2.00	0.00	2.00	2.00	>100	
1137	SHIMOGA	HOSANAGARA	CHIKKAJENI	CHIKKAJENI	BILAKI	Providing OHandpump Borewell at Ratnamma ayellappa house in Hirejeni village in Chickjeni GP	2012-2013	1.00	0.00	1.00	1.00	>100	
1138	SHIMOGA	HOSANAGARA	HEDDARIPURA	MUGUDTHI	HEDDARIPURA	Providing OW at Heddariapur Krishnappa house in Heddariapur GP	2012-2013	0.60	0.00	0.60	0.60	>100	
1139	SHIMOGA	HOSANAGARA	KODURU	KODURU	BADAGODU	Providing Openwell at in Halekote Ashrayacolony village in Kodurr GP	2012-2013	1.00	0.00	1.00	1.00	>100	
1140	SHIMOGA	HOSANAGARA	SULUGODU	KAVARI	KAVARI	Providing Pipeline extention to Kavari PWS in Yedur GP	2012-2013	2.00	1.00	1.00	2.00	>100	
1141	SHIMOGA	HOSANAGARA	SULUGODU	SULA GODU	SULUGODU	Pipeline extention to WS scheme at Sulugodu village	2012-2013	3.00	0.00	3.00	3.00	>100	
1142	SHIMOGA	SAGAR	KOLUR	KOLUR	KOLUR	Construction of new OHT at Koluru village	2011-2012	17.15	8.58	8.58	17.15	>100	
1143	SHIMOGA	TIRTHAHALLI	BONDYA-KUKKE	HOSABEDU	HOSABEDU	Providing Openwell Samakani Helavara keru at Hosabeedu village	2012-2013	1.00	0.00	1.00	1.00	>100	
1144	SHIMOGA	TIRTHAHALLI	GUDEKOPPA	NIJAGUR	MALAGADDE	providing open well at Malagadde	2012-2013	1.15	0.50	0.50	1.00	>100	Deleted
1145	SHIMOGA	TIRTHAHALLI	GUDEKOPPA	TAYARNDUR	TAYARNDUR	Providing Borwell at Tyaranduru village	2012-2013	1.00	0.00	1.00	1.00	>100	
1146	SHIMOGA	TIRTHAHALLI	MEGARAVALLI	BELUMANE	DODDAMANE	Providing Openwell at Doddamane village	2012-2013	0.80	0.40	0.40	0.80	>100	
1147	SHIMOGA	TIRTHAHALLI	NERATURU	NERATOOR	NERATOOR	Providing Openwell Gujjana kodige Smt Sushilamma house at Neraturu village	2012-2013	0.50	0.00	0.50	0.50	>100	
1148	SHIMOGA	TIRTHAHALLI	AGUMBE	HOSUR	HASIRUMANE	Providing Borwell SC Colony at Hasirumane village	2012-2013	1.00	0.00	1.00	1.00	0-25	
1149	SHIMOGA	TIRTHAHALLI	AREHALLI	KESALUR	MAKODU	Providing Borwell at SC Colony in Erigadde village	2012-2013	1.00	0.00	1.00	1.00	0-25	
1150	SHIMOGA	TIRTHAHALLI	BIDHARAGODU	BALEHALLI	HOSAGADDE	Providing Borwell at Hosagadde village	2012-2013	1.00	0.00	1.00	1.00	0-25	
1151	SHIMOGA	TIRTHAHALLI	HODLAARALAPUR A	YADAHALLI	INDAVANAKONDI	Providing Borwell at Indavara Korodi village	2012-2013	0.90	0.00	0.90	0.90	0-25	
1152	SHIMOGA	TIRTHAHALLI	HUMCHADAKATTE	MUNIUR	MANIYUR	Providing Openwell Talagibailu Sc colony at Muniyuru village	2012-2013	1.00	0.00	1.00	1.00	0-25	
1153	SHIMOGA	TIRTHAHALLI	KUDUMALLIGE	NELLISARA	NELLISARA	Providing Borwell at Nallisara village	2012-2013	1.00	0.00	1.00	1.00	0-25	
1154	SHIMOGA	TIRTHAHALLI	MELINAKURUVALI	HUNASAVALLI	KOKKADTHI	Providing Openwell at Kokkadti Naykara camp in Hunasavalli village	2012-2013	1.00	0.00	1.00	1.00	0-25	

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1155	SHIMOGA	TIRTHAHALLI	MULUBAGILU	MULUBAGILU	BELAKOPPA	Providing Openwell near Sunandamma Devaraja house at Bilukoppa village	2012-2013	1.00	0.00	1.00	1.00	0-25
1156	SHIMOGA	TIRTHAHALLI	MULUBAGILU	SURULIBEBAILU	INDIRANAGARA	Providing water supply at Indiranagara village	2012-2013	4.00	0.00	4.00	4.00	0-25
1157	SHIMOGA	TIRTHAHALLI	NALURU	DASANAKUDIGE	ILIMANE	Providing Openwell Sheku Pojari house at Ilimane village	2012-2013	1.00	0.00	1.00	1.00	0-25
1158	SHIMOGA	TIRTHAHALLI	SALURU	HOSAKODIGE	HOSAKODIGE	Providing Openwell Madapura Sri Sundaresha house at Hosakodige village	2012-2013	1.00	0.00	1.00	1.00	0-25
1159	SHIMOGA	TIRTHAHALLI	SHEDGARU	BELANGI	KOTEHAKLU	Providing water supply fixing to Motar & Pipeline in SC coly at Kotehakkalu village	2012-2013	2.30	0.00	2.30	2.30	0-25
1160	SHIMOGA	TIRTHAHALLI	THRAYAMBKAPURA	HULATHI	HULATHI	Providing Openwell at Hulathi village	2012-2013	0.70	0.35	0.35	0.70	0-25
1161	SHIMOGA	HOSANAGARA	ARASALU	ARASALU	TANGALAWADI	Providing Borewell to Tangalavadi viullage Arasalu GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1162	SHIMOGA	HOSANAGARA	ARASALU	HAROHITHALU	HAROHITHLU	Providing Borewell to Harohithlu viullage Arasalu GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1163	SHIMOGA	HOSANAGARA	BALURU	NERALAMANE	NERALUMANE	Providing Borewell to Kukkalale Neralamane viullage in Balur GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1164	SHIMOGA	HOSANAGARA	BELLURU	DOBBAILU	HEBBALLI	Providing Borewell to NHebballi viullage Bellur GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1165	SHIMOGA	HOSANAGARA	BELLURU	GUBBIGA	GUBBIGA	Providing Borewell to NGubbiga Kalluhalla viullage in Bellur GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1166	SHIMOGA	HOSANAGARA	CHIKKAJENI	MUTHALA	MUTHALA	Providing Borewell with Handpump at Muttala makodu Devaraj & others house in Mutla village in Chikjeni GP	2012-2013	1.40	0.00	1.40	1.40	25-50
1167	SHIMOGA	HOSANAGARA	HARATHALU	HARATALU	HARATALU	Providing Borewell to Harathalu viullage near Kunabera Keri in Harthalu GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1168	SHIMOGA	HOSANAGARA	HARATHALU	K.HUNASAVALLI	K.HUNASAVALLI	Providing Borewell to K.Hunasavalli village near Kallukore in Harathalu GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1169	SHIMOGA	HOSANAGARA	HARIDRAVATHI	ALAGEIRU MANDRI	ALAGEREIMANDRI	Providing Borewell with Handpump at Shanmukappa & other house in Algerimandri vilalge in Haridravathi GP	2012-2013	1.40	0.00	1.40	1.40	25-50
1170	SHIMOGA	HOSANAGARA	HEDDARIPURA	HARAMBALLI	HARAMBALLI	Providing Borewell to Haramballi viullage in Heddariपुरा GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1171	SHIMOGA	HOSANAGARA	HEDDARIPURA	MALAVALLI	MALAVALLI	Providing Borewell to Malavalli viullage in Heddariपुरा GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1172	SHIMOGA	HOSANAGARA	HEDDARIPURA	MUGUDTHI	MUGUDTHI	Providing OW at Karehonda Siddar colony in Heddariपुरा GP	2012-2013	1.00	0.00	1.00	1.00	25-50
1173	SHIMOGA	HOSANAGARA	HOSURU - SAMPEKATTE	HOSURU	YABADIKOPPA	Providing OWs @ in Yebadikoppa Hosuru GP	2012-2013	0.60	0.00	0.60	0.60	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1174	SHIMOGA	HOSANAGARA	KAIRAGUNDA (MASTIKATTE)	KHAIRAGUNDA	KAMPADHAKAI	Providing OW at Kmpadaki Ramkrishna & others house Khairugunda GP	2012-2013	1.00	0.00	1.00	1.00	25-50
1175	SHIMOGA	HOSANAGARA	KARIMANE - NILSKAL	KARIMANE	KARIMANE	Providing OW at Oddinabailu Subrahmanya house in Karimane GP	2012-2013	0.60	0.00	0.60	0.60	25-50
1176	SHIMOGA	HOSANAGARA	KENCHANALA	ALUVALLI	KALYANAPURA	Providing MWS @ Chandalli Madapura village in Kenchanala GP	2012-2013	6.00	3.00	3.00	6.00	25-50
1177	SHIMOGA	HOSANAGARA	KENCHANALA	MADAPURA	MADAPURA	Providing Borewell to Madapura Kumbri viullage Kenchanala GP	2012-2013	1.15	0.00	1.15	1.15	25-50
1178	SHIMOGA	HOSANAGARA	KENCHANALA	MASARURU	MANIKERE	Providing Borewell to Masaruru-Manikere viullage Kenchanala GP	2012-2013	1.00	0.50	0.50	1.00	25-50
1179	SHIMOGA	HOSANAGARA	KODURU	KODURU	GOUDAKOPPA	Providing Openwell at Gowdakoppa SC colony village in Koduru GP	2012-2013	1.00	0.00	1.00	1.00	25-50
1180	SHIMOGA	HOSANAGARA	M. GUDDEKOPPA	KALURU	KALURU	Providing BW near PRE Sub Division, M guddekloppa GP	2012-2013	1.00	0.50	0.50	1.00	25-50
1181	SHIMOGA	HOSANAGARA	MELINABESIGE (SALAGERI)	VASAVE	VASAVE	Providing OW at VAsave Nagaraj hosue in M.Besige GP	2012-2013	1.00	0.00	1.00	1.00	25-50
1182	SHIMOGA	HOSANAGARA	MUDUGOPPA - NAGARA	MUDUGOPPA - NAGARA	DUBARATHATTI	providing w/s balance work at dubartatte-gaddemane village in mudugoppa gp	2012-2013	4.00	0.00	4.00	4.00	25-50
1183	SHIMOGA	HOSANAGARA	MUDUGOPPA - NAGARA	MUDUGOPPA - NAGARA	NOOLIGERI	IProviding Borewell and Pipeline extention in Nooligere village in Mudugoppa GP	2012-2013	1.54	0.00	1.54	1.54	25-50
1184	SHIMOGA	HOSANAGARA	MUMBARU	BEHALLI	SURALIKOPPA	Providing Openwell at GsURALIKOPPA Ganapa Manjappa Sheshapp & others house village in Mumbar GP	2012-2013	1.00	0.00	1.00	1.00	25-50
1185	SHIMOGA	HOSANAGARA	SONALE	SONALE	KUMBARAKERI	Providing Openwell @ Kumbarakeri in Sonala GP	2012-2013	1.00	0.00	1.00	1.00	25-50
1186	SHIMOGA	SHIKARPUR	MUDDANAHALLI	BANDIBYRANAHALI	BANDIBYRANAHALI	Drilling of New Borewell @ B.Byaranahalli	2012-2013	1.00	0.50	0.50	1.00	25-50
1187	SHIMOGA	SHIKARPUR	NARASAPURA	KANASOGI	KANASOGI	Augumantation of PWS Scheme At Kanasogi village	2012-2013	2.50	1.25	1.25	2.50	25-50
1188	SHIMOGA	TIRTHAHALLI	ARAGA	ARAGA	ARAGA	Providing Finishing to Openwell at Sri Kalanatheshwara Tample	2012-2013	0.50	0.00	0.50	0.50	25-50
1189	SHIMOGA	TIRTHAHALLI	ARAGA	ARAGA	ARAGA	Providing Borwell at Araga village	2012-2013	1.00	0.00	1.00	1.00	25-50
1190	SHIMOGA	TIRTHAHALLI	ARALASURALI	BANDYA	BANDYA	Providing Motar fixing, Pipeline & Electrification to Drilling borwell at Bandy village	2012-2013	1.50	0.00	1.50	1.50	25-50
1191	SHIMOGA	TIRTHAHALLI	DEVANGI	BALAGATTE	BALAGATTE	Providing Borwell SC Colony at Balagatte village	2012-2013	1.00	0.00	1.00	1.00	25-50
1192	SHIMOGA	TIRTHAHALLI	GUDDEKOPPA	MALALI	MALALI	providing open well at Malali	2012-2013	1.15	0.22	0.22	0.44	25-50

Deleted

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1193	SHIMOGA	TIRTHAHALLI	HAROGULIGE	HARALIMATA	DOMBARAGUNDI	Providing Borwell in Dumbara Gundi at Haralimata village	2012-2013	1.00	0.00	1.00	1.00	25-50
1194	SHIMOGA	TIRTHAHALLI	HEDDURU	HALEKOPPA	BALIKOPPA	Providing Openwell at Bilukoppa Sri Nagaraja and Other house in Holekoppa village	2012-2013	1.00	0.00	1.00	1.00	25-50
1195	SHIMOGA	TIRTHAHALLI	HEGGODU	ALGERI	GORAKODU	Providing Openwell Alageri Grama at Gorakodu village	2012-2013	1.00	0.00	1.00	1.00	25-50
1196	SHIMOGA	TIRTHAHALLI	HOSAHALLI	KODIGEBAILU	DINDA	Providing Openwell SC colony Dinda village	2012-2013	1.00	0.00	1.00	1.00	25-50
1197	SHIMOGA	TIRTHAHALLI	KANNANGI	KANNANGI	KANNANGI	Providing Openwell at Kannadi house Sri Ashoka, Hiriyanna gowda & Other house at Kannagi village	2012-2013	1.00	0.00	1.00	1.00	25-50
1198	SHIMOGA	TIRTHAHALLI	MELINAKURUVALI	HUNASAVALLI	HOSAKOPPA	Providing Openwell Hosakoppa at Hunasavalli village	2012-2013	0.80	0.00	0.80	0.80	25-50
1199	SHIMOGA	TIRTHAHALLI	MELINAKURUVALI	HUNASAVALLI	HUNASAVALLI	Providing Borwell Biligere Achara camp in Hunasavalli village	2012-2013	1.00	0.00	1.00	1.00	25-50
1200	SHIMOGA	TIRTHAHALLI	MELINAKURUVALI	HUNASAVALLI	KALYANINAGARA	Providing Pipeline Extension & Valve Chamber at Vitalanagara.	2012-2013	2.85	0.00	2.85	2.85	25-50
1201	SHIMOGA	TIRTHAHALLI	NALURU	BAGGUDIGE	BAGGUDIGE	Providing Openwell Andini Suresh & Other house at Baggodige village	2012-2013	1.00	0.00	1.00	1.00	25-50
1202	SHIMOGA	TIRTHAHALLI	NONABURU	NONABURU	NONABURU	Providing Openwell near Yallappachar Mattittara house at Alugolli village	2012-2013	0.80	0.00	0.80	0.80	25-50
1203	SHIMOGA	TIRTHAHALLI	NONABURU	NONABURU	NONABURU	Providing Openwell Revayyagowda house at Hosakeri village	2012-2013	0.90	0.00	0.90	0.90	25-50
1204	SHIMOGA	TIRTHAHALLI	SALURU	NERALAMANE	NERALAMANE	Providing Openwell Honagalabailu Ramesha house at Neralamane village	2012-2013	0.80	0.00	0.80	0.80	25-50
1205	SHIMOGA	TIRTHAHALLI	SALURU	SALURU	HOSUR	Providing Openwell at Shankara Pojari/Shekara Pojari and Other house in Hosuru village	2012-2013	1.00	0.00	1.00	1.00	25-50
1206	SHIMOGA	TIRTHAHALLI	SALURU	SALURU	MARIGUNI	Providing Openwell at Mariguni village	2012-2013	1.15	0.22	0.22	0.44	25-50
1207	SHIMOGA	TIRTHAHALLI	THRAYAMBKAPURA	VIRUPAPURA	GUDEPAL	Providing Borwell Hand pump & Flat Form Guddepal village	2012-2013	1.20	0.00	1.20	1.20	25-50
1208	SHIMOGA	BHADRAVATI	ARABILACHI	ARABILACHI	AREBILICHI CAMP	Providing Pipeline distribution in Arabilachi Camp in Arabilachi GP	2012-2013	3.95	0.00	3.95	3.95	50-75
1209	SHIMOGA	HOSANAGARA	ANDAGADODURU	ANDAGADODURU	KELAGINA ANDAGA	Providing Gravity flow WS to Kelagina Andaga vikkage in Andagdudur GP	2012-2013	4.00	0.00	4.00	4.00	50-75
1210	SHIMOGA	HOSANAGARA	ARASALU	THAMMADIKOPPA	HOTYALAPURA	Providing Borewell to Thamadikoppa viullage near Hottalpura in Arasalu GP	2012-2013	1.15	0.00	1.15	1.15	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1211	SHIMOGA	HOSANAGARA	BALURU	KUKKALALE	KUKKALALE	Providing Borewell to Kukkalale viullage in Balur GP	2012-2013	1.15	0.00	1.15	1.15	50-75
1212	SHIMOGA	HOSANAGARA	CHIKKAJENI	HIREMANE	KAREMATTI	Providing Borewell to Karematti viullage Chikjeni GP	2012-2013	1.15	0.00	1.15	1.15	50-75
1213	SHIMOGA	HOSANAGARA	HOSURU - SAMPEKATTE	KATTINAHOLE	KATTINAHOLE	Providing OWs @ Gopala house Kattinahole village in Hosu	2012-2013	0.70	0.00	0.70	0.70	50-75
1214	SHIMOGA	HOSANAGARA	HUMCHA	ANEGADDE	ANEGADDE	Providing Openwerll at Anegadde village in Humcha GP	2012-2013	0.50	0.00	0.50	0.50	50-75
1215	SHIMOGA	HOSANAGARA	HUMCHA	HUMCHA	BILLESHWARA	Providing OW at Humcha Billeshwara kallugudda Virabadrappa house in Humcha GP	2012-2013	1.00	0.00	1.00	1.00	50-75
1216	SHIMOGA	HOSANAGARA	KARIMANE - NILSKAL	KARIMANE	THUMBIKODUR	Providing OW at Thumkodu Achar house in Karimane GP	2012-2013	0.80	0.00	0.80	0.80	50-75
1217	SHIMOGA	HOSANAGARA	KENCHANALA	MASARURU	KYADIGEKOPPA	Providing Borewell to Masaruru Kyadinakoppa SC Colony viullage in Kenchanala GP	2012-2013	1.15	0.00	1.15	1.15	50-75
1218	SHIMOGA	HOSANAGARA	KODURU	SAVANTHURU	SAVANTHURU	Providing Openwell at Chukigundi Pandu & others house village in Mumbur GP	2012-2013	1.00	0.00	1.00	1.00	50-75
1219	SHIMOGA	HOSANAGARA	KODURU	SHAKHAVALLI	SHAKAVALLI	Providing OW at Shakavalli Ramesh Bhat house in Kodur GP	2012-2013	1.00	0.00	1.00	1.00	50-75
1220	SHIMOGA	HOSANAGARA	MELINABESIGE (SALAGERI)	SALAGERI	SALAGERI	Providing Openwell Additonal ring at Melinabesige, PDO President Proposals village in Melinabesige GP	2012-2013	0.60	0.00	0.60	0.60	50-75
1221	SHIMOGA	HOSANAGARA	MUDUGOPPA - NAGARA	BYSE	KADIGERE	Providing Openwell at doddagundi kadigere vilalge inm Mudugoppa GP	2012-2013	2.00	1.00	1.00	2.00	50-75
1222	SHIMOGA	HOSANAGARA	YADURU	KOLAVADI	MELINA KOLAVADI	Providing OW at Kolavadi devendra house in Yedur GP	2012-2013	0.50	0.00	0.50	0.50	50-75
1223	SHIMOGA	SHIKARPUR	AGRAHARA-MUCHADI	AGRAHARA-MUCHADI	INAMMUTHALLI	Providing broewell motar, Cistern & additional Pipe line to MWS at Innammuttalli	2012-2013	3.00	1.50	1.50	3.00	50-75
1224	SHIMOGA	SHIKARPUR	AGRAHARA-MUCHADI	AGRAHARA-MUCHADI	SHEERIHALLI-THANDA	Revival of M.W.S @ Shirihali Thanda	2012-2013	2.00	1.00	1.00	2.00	50-75
1225	SHIMOGA	SHIKARPUR	BILAKI	KADETTINAHALLI	KADETHINAHALLI	Revival of MWS Scheme at Kadethinalli village in Biliki G.P	2012-2013	1.50	0.75	0.75	1.50	50-75
1226	SHIMOGA	SHIKARPUR	CHIKKAMAGADI	CHIKKAMAGADI	CHIKKAMAGADI	Revival of PWS at Chikkamagadi	2012-2013	4.50	2.25	2.25	4.50	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1227	SHIMOGA	SHIKARPUR	MATTIKOTE	MATTIKOTE	MATTIKOTE	Providing water supply to HPS yalagerevillage 2012-2013 1.50000 0.75000 0.75000 KARNATAKA SHIMOGA SHIKARPUR CHIKKAMAGADI YELAGIRI YELAGIRI 0006072835 Drilling of New Borewell @ Chikkajogihalli village 2013-2014 0.90000 0.45000 0.45000 KARNATAKA SHIMOGA	2012-2013	1.50	0.75	0.75	1.50	50-75
1228	SHIMOGA	SHIKARPUR	MUDDANAHALLI	MUDDENAHALLI	MUDDENAHALLI	Revival of P.W.S @ Muddanahalli	2012-2013	2.00	1.00	1.00	2.00	50-75
1229	SHIMOGA	SHIKARPUR	NARASAPURA	NARASAPURA	NARASAPURA	Providing Motar, Cistren Borewell and additional pipeline to existing to MWS scheme at Narasapur village	2012-2013	3.00	0.00	3.00	3.00	50-75
1230	SHIMOGA	SHIKARPUR	TADAGANI	TADAGANI	TADAGANI CROSS	Providing Additional Pipe line to existng PWS Scheme at Tadagani(cross) village	2012-2013	3.00	1.50	1.50	3.00	50-75
1231	SHIMOGA	SHIKARPUR	THOGARSHI	KAVALI	KAVALI	Revival of P.W.S @ Kavali	2012-2013	4.00	2.00	2.00	4.00	50-75
1232	SHIMOGA	SHIMOGA	BALEKOPPA	CHAMENAHALLY	CHAMENAHALLY	Providing MWS Revival at Chamenahalli Village	2012-2013	0.40	0.40	0.00	0.40	50-75
1233	SHIMOGA	SHIMOGA	UMBLEBYLU	HURULIHALLI	HURULIHALLI	Providing MWS scheme at Hurulihalli village	2011-2012	5.00	2.50	2.50	5.00	50-75
1234	SHIMOGA	TIRTHAHALLI	AGUMBE	HOSUR	HOSUR	Providing water supply to Jackwell at Hosuru village	2012-2013	1.15	0.00	1.15	1.15	50-75
1235	SHIMOGA	TIRTHAHALLI	ARAGA	AGALABAGILU	AGALABAGILU	Providing Openwell Appanna / Manjappagowda house at Agalabagilu village	2012-2013	1.00	0.00	1.00	1.00	50-75
1236	SHIMOGA	TIRTHAHALLI	ARAGA	AGALABAGILU	AGALABAGILU	Providing Borwell Agrahara SC Colony at Agalabagilu village	2012-2013	1.00	0.00	1.00	1.00	50-75
1237	SHIMOGA	TIRTHAHALLI	ARALASURALI	YAMARAVALLI	GERUGODU	Providing Openwell Gerugodu Sri Ramesha house at Yamaravalli village	2012-2013	1.00	0.00	1.00	1.00	50-75
1238	SHIMOGA	TIRTHAHALLI	DEMLAPURA	YOGIMALALI	YOGIMALALI	Proviing Openwell Shantapura Chinnappa & Other house at Yogimalali village	2012-2013	1.00	0.00	1.00	1.00	50-75
1239	SHIMOGA	TIRTHAHALLI	HODLAARALAPUR A	YADAHALLI	YADAHALLI	Providing Openwell kere Asupasu at Yadehalli village	2012-2013	1.00	0.00	1.00	1.00	50-75
1240	SHIMOGA	TIRTHAHALLI	KUDUMALLIGE	KUDUMALLIGE	CHIDVA	Providing Openwell Srinivasa Achara & other house at Chiduva village	2012-2013	1.00	0.00	1.00	1.00	50-75
1241	SHIMOGA	TIRTHAHALLI	NALURU	SHUNTIHAKKLU	BOBBI HINCHUVALLI	Providing Borwell at Bobbi in Shuntihakkalu village	2012-2013	1.00	0.00	1.00	1.00	50-75
1242	SHIMOGA	TIRTHAHALLI	NERATURU	NERTOOR	SURANIGANAPAT HIKATTE	Providing Openwell at TudknaI village	2012-2013	0.80	0.00	0.80	0.80	50-75

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1243	SHIMOGA	TIRTHAHALLI	SALAGADI	HERAMBAPURA	HERAMBAPURA	Providing Openwell Dimba Sri Subbabbhattara house at Herambapura village	2012-2013	0.80	0.00	0.80	0.80	50-75
1244	SHIMOGA	TIRTHAHALLI	SALAGADI	KATAGARU	KATTEHAKKALU	Providing Finishing to Borwell SC colony in Ganapatikatte at Kattehakkalu village	2012-2013	0.50	0.00	0.50	0.50	50-75
1245	SHIMOGA	TIRTHAHALLI	SHEDGARU	BELANGI	TAGADAVALLI	Providing Openwell at Tagadavalli SC Colony in Bellangi village	2012-2013	0.50	0.00	0.50	0.50	50-75
1246	SHIMOGA	TIRTHAHALLI	THIRTHAMATHURU	THIRTHAMATTUR	AGGIKODIGE	Providing Openwell at Ajjikodige village	2012-2013	1.00	0.00	1.00	1.00	50-75
1247	SHIMOGA	TIRTHAHALLI	THRAYAMBKAPURA	AKLAPURA	GUBBISARA	Providing Hand pump & Flat Form Gubbisara at Aklapura village	2012-2013	0.30	0.00	0.30	0.30	50-75
1248	SHIMOGA	TIRTHAHALLI	THRAYAMBKAPURA	AKLAPURA	HITTALASARA	Providing Hand pump & Flat Form Hittalasara at Aklapura village	2012-2013	0.30	0.00	0.30	0.30	50-75
1249	SHIMOGA	TIRTHAHALLI	THUDURU	THUDUR	THUDUR	Providing Openwell Hoge Hakkalu village	2012-2013	1.00	0.00	1.00	1.00	50-75
1250	SHIMOGA	HOSANAGARA	AMRUTHA	AMRUTHA	AMRUTHA	Providing Openwell at Malalikoppa janatha coloy village in Amrutha GP	2012-2013	1.00	0.00	1.00	1.00	75-100
1251	SHIMOGA	HOSANAGARA	AMRUTHA	AMRUTHA	AMRUTHA	Providing Sinking Borewell @ Amrutha village in Amrutha GP	2012-2013	1.00	0.00	1.00	1.00	75-100
1252	SHIMOGA	HOSANAGARA	BALURU	KUKKALALE	MAVINASARA	Providing Borewell with Handpump at Mavinasa Kukkale vilalge in BalurGP	2012-2013	1.40	0.00	1.40	1.40	75-100
1253	SHIMOGA	HOSANAGARA	BALURU	KUKKALALE	MAVINASARA	Providing Borewell to Mavinasa viullage in Balur GP	2012-2013	1.15	0.00	1.15	1.15	75-100
1254	SHIMOGA	HOSANAGARA	BELLURU	GUBBIGA	ADDERI	Providing openwell at Adderi in Bellur GP	2012-2013	0.50	0.00	0.50	0.50	75-100
1255	SHIMOGA	HOSANAGARA	BELLURU	MASKANI	MASKANI	Providing Borewell to Maskani-Dobylu viullage Bellur GP	2012-2013	1.15	0.00	1.15	1.15	75-100
1256	SHIMOGA	HOSANAGARA	HARIDRAVATHI	HARIDRAVATHI	HARIDRAVATHI	Providing Borewell to Haridravathi viullage	2012-2013	1.15	0.00	1.15	1.15	75-100
1257	SHIMOGA	HOSANAGARA	KENCHANALA	KENCHANALA	KENCHANALA	Providing Borewell to Belandur viullage in Kenchanala GP	2012-2013	1.15	0.00	1.15	1.15	75-100
1258	SHIMOGA	SAGAR	YADAHALLI	SARAGUNDA	SARAGUNDA	ow at yadehalli gp sargunda village	2010-2011	1.20	0.60	0.60	1.20	75-100
1259	SHIMOGA	SHIMOGA	B.BEERANAHALLI	HAROBENAVALLI	HAROBENAVALLI THANDA	Providing BW & Pipeline at Harobenavalli Thanda Village	2012-2013	5.00	2.50	2.50	5.00	75-100
1260	SHIMOGA	SHIMOGA	CHORADI	SHETTIKERE	SHETTIKERE	Providing PWS at Shettikere village	2011-2012	9.98	0.29	0.29	0.58	75-100
1261	SHIMOGA	SHIMOGA	KUMSI	KUMSI	DODDAMATTI	Providing PWS Revival at Doddamatti Village	2012-2013	5.00	5.00	0.00	5.00	75-100
1262	SHIMOGA	SHIMOGA	KUNCHENAHALLI	BEERANAKARE	BEERANAKARE	Replacement of pipe line at Biranakere village	2011-2012	5.00	2.50	2.50	5.00	75-100
1263	SHIMOGA	SHIMOGA	THAMADIHALLI	GAVATE TAVARU	GAVATE TAVARU	Providing MWS Revival at gavate tavaru village	2012-2013	3.00	3.00	0.00	3.00	75-100

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1264	SHIMOGA	TIRTHAHALLI	AGUMBE	AGUMBE	THALLUR	Providing Pipeline Extension to Talluru Malali village	2012-2013	2.00	0.00	2.00	2.00	75-100
1265	SHIMOGA	TIRTHAHALLI	ARALASURALI	SHANKARAPURA	TATTIKERI	Providing Borwell at Tattikevi village	2012-2013	1.00	0.00	1.00	1.00	75-100
1266	SHIMOGA	TIRTHAHALLI	HUMCHADAKATTE	HUMCHADAKATTE	NITTUR	Providing Openwell Suresha house at Nitturu village	2012-2013	0.80	0.00	0.80	0.80	75-100
1267	SHIMOGA	TIRTHAHALLI	MULUBAGILU	MULUBAGILU	MULUBAGILU	Providing Borwell near Mohini house at Unturukatte village	2012-2013	1.00	0.00	1.00	1.00	75-100
1268	SHIMOGA	TIRTHAHALLI	NERATURU	SARALA	SARALA	Providing Openwell Kulageri at Sarala village	2012-2013	1.00	0.00	1.00	1.00	75-100
1269	SHIMOGA	TIRTHAHALLI	NONABURU	NONABURU	BIJJALA	Providing Openwell at Bijjala village	2012-2013	1.00	0.50	0.50	1.00	75-100
1270	SHIMOGA	TIRTHAHALLI	NONABURU	NONABURU	KOLIMAKKI	Providing Extension Pipeline at Kolimakki village	2012-2013	0.60	0.00	0.60	0.60	75-100
1271	SHIMOGA	TIRTHAHALLI	SHEDGARU	ANGALAKODIGE	KUPPALLI	Providing Openwell Kuppalli at Angalagodige village	2012-2013	1.00	0.00	1.00	1.00	75-100
1272	SHIMOGA	TIRTHAHALLI	THRAYAMBKAPURA	AKLAPURA	HASIGE	Providing Drilling borwell Fixing to Hand pump in Hasige at Aklapura village	2012-2013	0.30	0.00	0.30	0.30	75-100
137	SHIMOGA Total							218.57	46.06	161.55	207.60	
1273	TUMKUR	KUNIGAL	D.HOSAHALLI	CHIKKAMATHUR	CHIKKAMAVATHUR	drilling of borewell at Chikkamaturu	2012-2013	1.10	0.00	1.10	1.10	0-25
1274	TUMKUR	KUNIGAL	D.HOSAHALLI	HASIGEHOBLI (RAJENDRAPURA)	HASIGEHOBLI (RAJENDRAPURA)	Providing pipeline Cable to Rajendrapura hasigehobli	2012-2013	1.30	0.00	1.30	1.30	0-25
1275	TUMKUR	GUBBI	DODDAGUNI	PERAMASANDRA	PERAMASANDRA	Providing Combined water supply to Peramasandra and other 39 villages	2011-2012	950.00	475.00	475.00	950.00	25-50 Deleted
1276	TUMKUR	GUBBI	KADABHA	DASARAKALLAHALLI	DASARAKALLAHALLI	providing pws to dasarakallahalli	2011-2012	18.00	9.00	9.00	18.00	25-50 Deleted
1277	TUMKUR	KUNIGAL	BAGENAHALI	SEHTTIGERE CHATHURBAGA	SHETTIKERECHAT URBAGA	Providing mws scheme to Shettigere chaturbaga	2012-2013	4.00	2.00	2.00	4.00	25-50
1278	TUMKUR	KUNIGAL	D.HOSAHALLI	SINGONAHALLI	SINGONAHALLI	Providing pipeline & KEB to Singonahalli	2012-2013	1.30	0.00	1.30	1.30	25-50
1279	TUMKUR	KUNIGAL	HALEVUR	HALEVUR	BEECHANAHALLI	Providing pipeline & KEB to Beechanahalli	2012-2013	1.20	0.00	1.20	1.20	25-50
1280	TUMKUR	KUNIGAL	JINNAGARA	KANTANAHALLI	14TH MILE BANGLE	MWS revival at 14 th Mille Bungle	2012-2013	3.00	1.50	1.50	3.00	25-50
1281	TUMKUR	KUNIGAL	MADAKEHALLI	GUNNAGARA	BANDITHIMMAN APALYA	mws revival at bandithimmanapalya	2012-2013	5.00	2.50	2.50	5.00	25-50
1282	TUMKUR	KUNIGAL	MADAKEHALLI	RAYAGONAHALLI	DASARAHATTI	MWS revival at Dasarahatti	2012-2013	5.00	2.50	2.50	5.00	25-50
1283	TUMKUR	KUNIGAL	NAGASANDRA	SHETTIBEEDU	YALAVARAHATTI	MWS at yalavarhatti	2012-2013	3.00	1.50	1.50	3.00	25-50
1284	TUMKUR	KUNIGAL	NIDASALE	P.HONNAMACHANAHALI	RAJAPPANADODDI	providing mws scheme to muddalingandoddi & Rajappanadoddi	2012-2013	5.00	2.50	2.50	5.00	25-50

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1285	TUMKUR	KUNIGAL	T.HOSAHALLI	YACHAGHATTA	YACHAGHATTA	Providing PWS Scheme @ Yachagatta	2011-2012	18.00	0.00	18.00	18.00	25-50
1286	TUMKUR	GUBBI	AMMANAGATTA	N.MATTIGHATTA	KAREKURIHATTI	Providing Pump, motor & Electrification to Karekurihatti	2011-2012	1.40	0.00	1.40	1.40	50-75 Deleted
1287	TUMKUR	GUBBI	AMMANAGATTA	N.MATTIGHATTA	KAREKURIHATTI	Providing Pump & Motor & Electrification to karekurihatti	2011-2012	1.40	0.00	1.40	1.40	50-75
1288	TUMKUR	GUBBI	HAGALAVADI	HAGALAVADI	HAGALAVADI	Reconstruction of OHT at Hagalavadi	2011-2012	10.00	5.00	5.00	10.00	50-75
1289	TUMKUR	GUBBI	HAGALAVADI	HAGALAVADI	HAGALAVADI	Providing Combined water supply scheme to Hagalavadi and other 24 Villages	2011-2012	950.00	475.00	475.00	950.00	50-75 Deleted
1290	TUMKUR	GUBBI	IRRKANDRA	KAGGERE	KAGGERE	Providing Combined water supply scheme to Kaggere and other 18 Villages	2011-2012	650.00	325.00	325.00	650.00	50-75 Deleted
1291	TUMKUR	GUBBI	M.H.PATNA	LAKKENAHALLI	LAKKENAHALLI	providing pwss to Lakkenahalli	2011-2012	18.00	9.00	9.00	18.00	50-75 Deleted
1292	TUMKUR	GUBBI	NITTURU	BENACHIGERE	BENACHIGERE	providing pwss to Benachigere	2011-2012	18.00	9.00	9.00	18.00	50-75 Deleted
1293	TUMKUR	GUBBI	NITTURU	NITTUR	NITTUR	Providing water supply scheme to Nittur and other 2 Villages in Gubbi Taluk, Tumkur District	2011-2012	250.00	0.00	250.00	250.00	50-75 Deleted
1294	TUMKUR	GUBBI	NITTURU	NITTUR	NITTUR	Providing Combined water supply scheme to Nittur and other 20 Villages	2011-2012	800.00	400.00	400.00	800.00	50-75 Deleted
1295	TUMKUR	GUBBI	S.KODIGEHALLI	KALENAHALLI	KALENAHALLI	Providing Combined water supply scheme to Kalenahalli and other 16 Villages	2011-2012	500.00	250.00	250.00	500.00	50-75 Deleted
1296	TUMKUR	GUBBI	TYAGATURE	TYAGATURE	TYAGATURE	Reconstruction of OHT at Tyagature	2011-2012	10.00	5.00	5.00	10.00	50-75
1297	TUMKUR	KUNIGAL	JODIHOSAHALLI	YEDEHALLI	YEDEHALLI ASHRAYA COLONY	Providing Borewell & Pipeline, KEB Shifting to Edehalli ashraya colony	2012-2013	2.00	1.00	1.00	2.00	50-75
1298	TUMKUR	KUNIGAL	KITHNAMANAGALA	HITHLAHALLI	HITHLAHALLIPALYA	Drilling of borewell, pipeline & KEB shifting at Hittalaipalya	2012-2013	2.00	1.00	1.00	2.00	50-75
1299	TUMKUR	KUNIGAL	MADAKEHALLI	GUNNAGARA	GUNNAGERE J.H.C	MWS revival at Gunnagara JHC	2012-2013	5.00	2.50	2.50	5.00	50-75
1300	TUMKUR	KUNIGAL	MADAKEHALLI	GUNNAGARA	HUCHHALAKKAIA HNPALYA	mws revival at huchchalakkaihana palya	2012-2013	5.00	2.50	2.50	5.00	50-75
1301	TUMKUR	KUNIGAL	MADAKEHALLI	GUNNAGARA	MAYANNAGOWD ANAPALYA	MWS revival at Mayannagowdanapalya	2012-2013	2.00	1.00	1.00	2.00	50-75
1302	TUMKUR	KUNIGAL	MADAKEHALLI	MADAKEHALLI	KORAMARAHATTI J.H.C	MWS revival at Koramarahatti	2012-2013	2.00	1.00	1.00	2.00	50-75
1303	TUMKUR	KUNIGAL	PADUVAGERE	KAGGALAPURA	KAGGALAPURA	Providing Borewell, Pump Motor pipeline & KEB to Kaggalapura	2012-2013	2.50	0.00	2.50	2.50	50-75
1304	TUMKUR	GUBBI	M.H.PATNA	M.H.PATNA	M.H.PATNA	Providing Combined water supply scheme to M.H.Patna and other 12 Villages	2011-2012	550.00	275.00	275.00	550.00	75-100 Deleted

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1305	TUMKUR	SIRA	THAVAREKERE	MARANAGERE	MARANAGERE	Revival of MWSS	2012-2013	5.00	2.50	2.50	5.00	75-100
1306	TUMKUR	SIRA	THAVAREKERE	MELEKOTE	GOLARAHATTI	Revival of MWS	2012-2013	5.00	2.50	2.50	5.00	75-100
1307	TUMKUR	KUNIGAL	BHAKTHARAHALLI	SINGONAHALLI	SINGONAHALLI	Providing 2 cistren pipeline to Singonahalli	2012-2013	0.90	0.00	0.90	0.90	QA
1308	TUMKUR	KUNIGAL	BILIDEVALAYA	CHOTTANAHALLI	CHOTTANAHALLI	Drilling of borewell, pipeline & KEB shifting at Chottanahalli	2012-2013	2.00	1.00	1.00	2.00	QA
1309	TUMKUR	KUNIGAL	HUTHRIDURGA	YALACHAVADI GULLALLIPURA	GUDLAHALLI PURA	Providing Borewell, pipeline & KEB to hulikatte	2012-2013	3.50	0.00	3.50	3.50	QA
1310	TUMKUR	KUNIGAL	KAGGERE	KATTIGEHALLI	KATTIGEHALLI	Providing Borewell, pipeline & KEB to Kattigehalli	2012-2013	3.00	0.00	3.00	3.00	QA
1311	TUMKUR	KUNIGAL	KOPPA	THIPPUR	MAGADIPALYA	Providing Single phase pump motar at Magadipalya	2012-2013	2.00	1.00	1.00	2.00	QA

Sl. No.	District	Block Name	Panchayat Name	Village Name	Habitation Name	Scheme Name	Sanction Year	Estimated Cost	Expected Expenditure (Central) _ (Rs)	Expected Expenditure_ (State)_ (Rs)	Total Expected Expenditure_ (Rs)	Coverage Status as on 01-04-2013
1312	TUMKUR	KUNIGAL	MADAKEHALLI	MADAKEHALLI	MADAKEHALLI J.H.C	mws revival at madikehalli JHC	2012-2013	5.00	2.50	2.50	5.00	QA
1313	TUMKUR	KUNIGAL	MARKONAHALLI	KEERANGUR	KEERANGUR	mws at kiranguru	2012-2013	4.00	2.00	2.00	4.00	QA
1314	TUMKUR	KUNIGAL	TERADAKUPPE	CHIKKAMALALAVADI	GUBBIKATTE PALYA	Providing Borewell to Gidadapalya	2012-2013	1.20	0.00	1.20	1.20	QA
42	TUMKUR Total							4826.80	2270.00	2556.80	4826.80	
1315	UTTAR KANNADA	SIDDAPUR	TAREHALLI - KANSUR	TAREHALLI- KANSUR	TAREHALLI- KANSUR	Construction of Open Well at Gavinsara Village	2010-2011	0.90	0.00	0.90	0.90	>100
1316	UTTAR KANNADA	SIRSI	BANDAL	HEBRE	KAILBIDAR	Construction of Openwell at Hebre kaval bidarvillage	2012-2013	1.00	0.00	1.00	1.00	>100
1317	UTTAR KANNADA	SIRSI	HUNASEKOPPA	KALVE	MELINAHARVALLI	Water supply to Melin Harnalli viilage from hole	2012-2013	0.80	0.00	0.80	0.80	>100
1318	UTTAR KANNADA	SIRSI	KODNAGADDE	KALGADDE KANCHIGADDE	BALGIMANE	Zari scheme at Balagimane village	2012-2013	1.50	0.75	0.75	1.50	>100
1319	UTTAR KANNADA	SIRSI	KODNAGADDE	KODNAGADDE	JADDIGADDE	Construction of Openwell at Jaddigadde- Vaddarkeri village	2012-2013	1.00	0.00	1.00	1.00	>100
1320	UTTAR KANNADA	SIRSI	SALKANI	MUREGAR	MUREGAR	Construction of Openwell at Muregar - Patagarkeri village	2012-2013	1.00	0.00	1.00	1.00	>100
1321	UTTAR KANNADA	SIRSI	VANALLI	KAKKALLI	KAKKALLI	Construction of Openwell at kakkalli near vetarnaray hospital	2012-2013	1.00	0.00	1.00	1.00	>100
1322	UTTAR KANNADA	YELLAPUR	ANGOD	ANGOD	ANGOD	For Emergency Water Supply Schemes Repairs	2012-2013	5.10	2.55	2.55	5.10	>100
1323	UTTAR KANNADA	YELLAPUR	ANGOD	NAGARAKHAN	VADRAMANE	Construction Openwell at Vaddarmane Village	2012-2013	1.00	0.50	0.50	1.00	>100
1324	UTTAR KANNADA	YELLAPUR	KAMPLI	KAMPLI	MANCHIKERI	Construction Borewell with Handpump to HPS Manchikeri	2012-2013	1.50	0.75	0.75	1.50	>100
1325	UTTAR KANNADA	YELLAPUR	KAMPLI	KEREHOSALLI	KEREHOSALLI	Borewell with Handpump to LPS Kerehosalli	2012-2013	1.50	0.75	0.75	1.50	>100
1326	UTTAR KANNADA	YELLAPUR	NANDOLLI	DEVARAGADDE	KOLLAKKIPALI	Pump & Pipeline extension at Kollakkipal village	2012-2013	2.00	1.00	1.00	2.00	>100
1327	UTTAR KANNADA	YELLAPUR	NANDOLLI	HUTKHANDA	HUBNALLI	Borewell with Handpump to HPS Bubnalli	2012-2013	1.50	0.75	0.75	1.50	>100
1328	UTTAR KANNADA	SIRSI	YADALLI	MUNDAGESAR	MUNDAGESAR	Pipe Line Extension at Gidmavinkatta Village	2012-2013	2.00	1.00	1.00	2.00	25-50
1329	UTTAR KANNADA	YELLAPUR	ANGOD	BISGOD	KARUMANE	Construction Openwell at Karumane Village	2012-2013	2.00	1.00	1.00	2.00	50-75
1330	UTTAR KANNADA	YELLAPUR	MAVINMANE	BARE	SHIGEKERI	Borewell with Handpump to LPS Shigekeri	2012-2013	2.00	1.00	1.00	2.00	50-75
1331	UTTAR KANNADA	HALIYAL	BUZURKANCHAN ALLI	BHANASAGERI	HOSAHADAGALI	MWSS to Hosa hadagali village	2012-2013	4.00	2.00	2.00	4.00	75-100
17	UTTAR KANNADA Total							29.80	12.05	17.75	29.80	
1331	Grand Total							23149.14	3382.35	5461.42	8843.77	