


| NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME | | | | | | | | | | | | | | | | | | | | | |
|---|----------------------|---|------------|--------------|------------------------------------|-----------|-------------|---------------------|-----------|-------------|--|------------|--|----------|----------|---|---|--|--|---|-----|
| Monthly progress report of family type biogas plants for the year 2013-14 | | | | | | | | | | | | | | | | | | | | | |
| Name of the Nodal Agency : | | RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka | | | | | | | | | | | | | | | | | | | |
| Report for the month of : | | March-14 | | | | | | | | | | | | | | | | | | | |
| Type of plants being installed : | | Family type Dheena bhandhu Model | | | | | | | | | | | | | | | | | | | |
| Sl. No. | Name of the District | Annual Target (Revised) | | | No.s of Biogas plants commissioned | | | | | | Cumulative (up to current month of report) | No. of LLP | No. of plants under construction stage | | | Total no.s of plants under construction stage | Unit cost of a plant as per size in Rs. | Training organized as per targets allocated to SND/SNA | Reasons for shortfall in achieving biogas plant and training targets | No.s of villages covered (cumulative) | |
| | | Gen | SC Comp. | Total | Up to previous month | | | During the month of | | | | | Gen | SC | ST | | | | | | |
| | | | | | Gen | SC | ST | Gen | SC | ST | | | | | | | | | | | |
| 1 | BAGALKOT | 351 | 8 | 359 | 179 | 0 | 0 | 172 | 8 | 0 | 359 | | | | | | | | | | |
| 2 | BANGALORE (R) | 192 | 8 | 200 | 140 | 0 | 0 | 51 | 0 | 0 | 200 | | | 51 | 0 | 0 | 51 | 23000 | 0 | Due to late release of Central Financial Assistance | 42 |
| 3 | BANGALORE (U) | 119 | 6 | 125 | 79 | 1 | 0 | 43 | 1 | 1 | 125 | | | 0 | 0 | 0 | 0 | 25000 | 0 | | 35 |
| 4 | BELGAUM | 2510 | 76 | 2586 | 1937 | 25 | 26 | 526 | 22 | 21 | 2557 | 2346 | | 0 | 0 | 0 | 0 | 26500 | 0 | | 53 |
| 5 | BELLARY | 72 | 8 | 80 | 40 | 0 | 0 | 17 | 0 | 0 | 57 | | | 23 | 0 | 0 | 23 | 25000 | 0 | | 47 |
| 6 | BIDAR | 138 | 12 | 150 | 89 | 0 | 0 | 18 | 0 | 0 | 107 | | | 14 | 0 | 0 | 14 | 26000 | 0 | | 5 |
| 7 | BIJAPUR | 251 | 8 | 259 | 192 | 0 | 0 | 36 | 8 | 0 | 236 | | | 0 | 0 | 0 | 0 | 23800 | 0 | | 47 |
| 8 | CHAMARAJNAGAR | 92 | 8 | 100 | 40 | 0 | 0 | 10 | 0 | 0 | 50 | | | 0 | 0 | 0 | 0 | 25000 | 0 | | 4 |
| 9 | CHIKKAMAGALUR | 142 | 8 | 150 | 126 | 0 | 0 | 0 | 0 | 0 | 126 | | | 30 | 0 | 0 | 30 | 27000 | 0 | | 26 |
| 10 | CHIKKABALLAPUR | 151 | 4 | 155 | 110 | 2 | 0 | 41 | 2 | 0 | 155 | | | 0 | 0 | 0 | 0 | 23000 | 0 | | 20 |
| 11 | CHITRADURGA | 97 | 3 | 100 | 39 | 0 | 0 | 16 | 0 | 0 | 55 | | | 19 | 0 | 0 | 19 | 13000 | 0 | | 31 |
| 12 | DAKSHINA KANNADA | 801 | 8 | 809 | 342 | 4 | 0 | 451 | 2 | 10 | 809 | | | 0 | 0 | 0 | 0 | 25000 | 0 | | 123 |
| 13 | DAVANAGERE | 251 | 8 | 259 | 130 | 0 | 0 | 140 | 0 | 0 | 270 | | | 0 | 0 | 0 | 0 | 22000 | 0 | | 0 |
| 14 | DHARWAD | 92 | 8 | 100 | 20 | 0 | 0 | 20 | 0 | 0 | 40 | | | 25 | 0 | 0 | 25 | 25000 | 0 | | 10 |
| 15 | GADAG | 39 | 3 | 42 | 35 | 2 | 0 | 4 | 1 | 0 | 42 | | | 0 | 0 | 0 | 0 | 25000 | 0 | | 22 |
| 16 | GULBARGA | 99 | 3 | 102 | 69 | 12 | 0 | 20 | 0 | 0 | 101 | | | 18 | 0 | 0 | 18 | 24000 | 0 | | 32 |
| 17 | HASSAN | 614 | 24 | 638 | 455 | 22 | 0 | 109 | 30 | 0 | 616 | | | 0 | 0 | 0 | 0 | 24500 | 0 | | 55 |
| 18 | HAVERI | 301 | 8 | 309 | 166 | 6 | 8 | 77 | 2 | 0 | 259 | | | 50 | 0 | 0 | 50 | 25000 | 0 | | 54 |
| 19 | KODAGU | 126 | 3 | 129 | 65 | 0 | 0 | 15 | 0 | 0 | 80 | | | 5 | 0 | 0 | 5 | 30000 | 0 | | 37 |
| 20 | KOLAR | 51 | 1 | 52 | 0 | 0 | 0 | 17 | 1 | 0 | 18 | | | 0 | 0 | 0 | 0 | 23000 | 0 | | 4 |
| 21 | KOPPAL | 94 | 6 | 100 | 30 | 2 | 0 | 31 | 0 | 0 | 63 | | | 19 | 0 | 0 | 19 | 25000 | 0 | | 21 |
| 22 | MANDYA | 142 | 8 | 150 | 67 | 0 | 0 | 83 | 0 | 0 | 150 | | | 0 | 0 | 0 | 0 | 27300 | 0 | | 23 |
| 23 | MYSORE | 185 | 15 | 200 | 111 | 7 | 0 | 70 | 2 | 0 | 190 | | | 0 | 0 | 0 | 0 | 25000 | 0 | | 93 |
| 24 | RAMANAGAR | 199 | 1 | 200 | 100 | 3 | 0 | 42 | 0 | 0 | 145 | | | 0 | 0 | 0 | 0 | 22400 | 0 | | 9 |
| 25 | RAICHUR | 92 | 8 | 100 | 32 | 0 | 0 | 87 | 0 | 0 | 119 | | | 15 | 0 | 0 | 15 | 27000 | 0 | | 40 |
| 26 | SHIMOGA | 1476 | 24 | 1500 | 1326 | 24 | 0 | 114 | 0 | 0 | 1464 | | | 0 | 0 | 0 | 0 | 28200 | 0 | | 160 |
| 27 | TUMKUR | 191 | 9 | 200 | 105 | 2 | 2 | 40 | 1 | 1 | 151 | | | 13 | 0 | 0 | 13 | 24000 | 0 | | 47 |
| 28 | UDUPI | 924 | 7 | 931 | 623 | 0 | 0 | 301 | 7 | 0 | 931 | | | 0 | 0 | 0 | 0 | 22000 | 0 | | 85 |
| 29 | UTTARA KANNADA | 151 | 4 | 155 | 143 | 0 | 0 | 12 | 0 | 0 | 155 | | | 80 | 0 | 0 | 80 | 28340 | 0 | | 23 |
| 30 | YADGIR | 57 | 3 | 60 | 20 | 0 | 0 | 50 | 0 | 0 | 70 | | | 0 | 0 | 0 | 0 | 27000 | 0 | | 0 |
| | TOTAL | 10000 | 300 | 10300 | 6818 | 36 | 2613 | 87 | 33 | 9700 | 2346 | 362 | 0 | 0 | 0 | 362 | 737840 | 0 | 0 | 1148 | |

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas), MNRE, Block No. 14, CGO, Complex, Lodhi Road, NEW DELHI - 011- 24368904/24361024

File No. RDP 47 BGS 2014

Bangalore, Dated 21.04.2014


 Director (RI-2) &
 E/o Deputy Secretary to Government,
 Rural Development & Panchayat Raj Department